

Appendix F

SR 237/Middlefield Road Interchange Improvement Project

RFP No. S19170

Preliminary Project Milestone Schedule

Activity	Early Start	Early Finish	2019	2020	2021	2022	2023	2024	2025
RFP Process	May-2019	Jan-2020	█						
Alternative Analysis ⁽¹⁾	Feb-2020	Jul-2020		█					
Project Approval/Environmental Document (PA/ED) ⁽¹⁾	Apr-2020	Jun-2021		█	█				
Complete PA/ED		Jun-2021			◆				
Final Design - Plans, Specification, Plans (PS&E) ^{(1) (2)}	Apr-2021	Sep-2022			█	█			
Right-of-Way (ROW) ⁽¹⁾⁽²⁾	Jun-2021	Sep-2022			█	█			
Complete PS&E & ROW		Sep-2022				◆			
Construction ^{(2) (3)}	Oct-2022	Jun-2024				█	█	█	
Open to Traffic		Jun-2024						◆	
Closeout	Jul-2024	Jun-2025						█	█

Notes:

- (1) Concurrent activity, schedule is tentative and subject to change.
- (2) Funding not identified, schedule is tentative and subject to change.
- (3) Construction duration includes contract procurement period.