



Programmed Projects Quarterly Monitoring Report
October - December 2005

Sponsor:		Caltrans	Project Title:		Route 680 Sunol Grade Soundwall- Santa Clara County Share					
1 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	253741 (EA)	Construct soundwalls on I-680 between Calaveras Blvd. to Route 238. This is the soundwall component of the Southbound 680 HOV Corridor project.			Programmed Year	Current				
Fund Source	Start		End							
RTIP \$2,799			Planning	\$0				Funding issues resolved. Project is currently under construction.	Funds Expire	Allocated/Awarded
			PE/ENV	\$0						
		Right of Way	\$0							
Manager Name		Emily Landin-Lowe	Design	\$0						
Phone/Fax		(510) 286-5124	Construction	\$2,799	03/04	04/04	12/05			
E-Mail		emily_landin-low@dot.ca.gov	Total	\$2,799				Last Updated	12/13/2005	

Sponsor:		Caltrans	Project Title:		Route 680 Southbound HOV Lane Between Route 84 and Route 237					
2 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	253751 (EA)	Construct final southbound HOV lane on I-680 between Rte 84 and Rte 237, including aux. lanes & ramp metering.			Programmed Year	Current				
Fund Source	Start		End							
STIP \$8,308 (1998)			Planning	\$0				RTIP funds are being moved to FY 07/08. Strategizing to incorporate pilot HOT lane elements into this contract package which will impact schedule. The goal is to deliver in 06/07.	Funds Expire	06/30/08
			PE/ENV	\$0			09/00			
		Right of Way	\$0		09/05	08/06				
Manager Name		Emily Landin-Lowe	Design	\$0		01/01	08/06			
Phone/Fax		(510) 286-5124	Construction	\$8,308	07/08	2007				
E-Mail		emily_landin-low@dot.ca.gov	Total	\$8,308				Last Updated	12/5/2005	



Programmed Projects Quarterly Monitoring Report
October - December 2005

Sponsor:		Caltrans	Project Title:		US 101 Aux. Lane from SR 87 to Trimble Road				
3 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL010022	Construct auxiliary lanes on US 101 from 0.8 km S. of the SR 87/US 101 separation to 0.4 N. of Trimble Rd.			Programmed Year	Current			
Fund Source	Start		End						
ITIP \$18,000 RTIP \$1,300 (2002) TCRP \$5,000				Planning	\$0				This roadway project (EA #4876C1) and the subsequent landscaping project (EA #4876A1-\$100K in FY09) were split from parent EA #4876G1. Construction (#4876C1) started on 11/06/03. EA #4874Q4 was completed on 09/22/03. Landscaping is under design phase.
				PE/ENV	\$0		12/90	06/94	
				Right of Way	\$7,625	02/03	12/00	09/02	
			Design	\$0		09/00	06/02		
			Construction	\$16,675	02/03	11/03	06/05	Funds Expire	
E-Mail		nick_saleh@dot.ca.gov	Total	\$24,300				Last Updated	12/12/2005

Sponsor:		Caltrans	Project Title:		I-280 Soundwall - Bird Avenue to Los Gatos Creek Bridge				
4 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL010035	Construct soundwalls on both sides of Rte. 280 between Bird Ave. and Los Gatos Greek Bridge in San Jose.			Programmed Year	Current			
Fund Source	Start		End						
RTIP \$3,575 (2002)				Planning	\$0				The RTIP funds are being moved to the later fiscal years.
				PE/ENV	\$54	06/07	07/06	06/07	
				Right of Way	\$0				
			Design	\$350	07/08	07/07	06/08		
			Construction	\$3,171	08/09			Funds Expire	
E-Mail		nita_logan@dot.ca.gov	Total	\$3,575				Last Updated	12/12/2005



Programmed Projects Quarterly Monitoring Report
October - December 2005

Sponsor:		Caltrans	Project Title:		I-680 Soundwalls - Capitol Expressway to Mueller Avenue				
5 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL010037	Construct soundwalls on Rte. 680 at various locations between Capitol Expway and Mueller Ave.			Programmed Year	Current			
Fund Source	Start		End						
RTIP \$3,552 (2002)			Planning	\$0				The RTIP funds are being moved to the later fiscal years.	
			PE/ENV	\$47	06/07	07/06	06/07		
		Right of Way	\$69	07/08	07/07	06/08			
Manager Name		Nita Logan	Design	\$308	07/08	07/07	06/08		
Phone/Fax		(510) 286-5076	Construction	\$3,128	08/09				Funds Expire
E-Mail		nita_logan@dot.ca.gov	Total	\$3,552				Last Updated	12/12/2005

Sponsor:		Caltrans	Project Title:		I-880 Soundwalls - Route 280 to Stevens Creek Boulevard				
6 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL010038	Construct soundwalls on Rte. 880 between Rte. 280 and Stevens Creek Boulevard.			Programmed Year	Current			
Fund Source	Start		End						
RTIP \$2,377 (2002)			Planning	\$0				This project is not on the district priority list. New schedule assumed that resource will be available on 7/04. Support cost will probably need to be increased up to 15 to 20% of project cost. NBSSR will need to be updated as well.	
			PE/ENV	\$34	06/07	07/06	06/07		
		Right of Way	\$62	07/08	07/07	06/08			
Manager Name		Nita Logan	Design	\$222	07/08	07/07	06/08		
Phone/Fax		(510) 286-5076	Construction	\$2,059	08/09				Funds Expire
E-Mail		nita_logan@dot.ca.gov	Total	\$2,377				Last Updated	12/12/2005



Programmed Projects Quarterly Monitoring Report
October - December 2005

Sponsor:		Caltrans	Project Title:		Rte 152 Truck Passing Lane - Part B				
7 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050012	SR-152 from Prunedale Avenue to Route 156 at various locations; Construct passing and truck climbing lanes and left turn lanes outside of the urbanized area.			Programmed Year	Current			
Fund Source	Start		End						
Federal Earmark \$4839 ITIP \$1400 RIP \$3319			Planning	\$0				Project amended in to TIP.	
			PE/ENV	\$730					
		Right of Way	\$566						
Manager Name		Sima Memari	Design	\$1,659					
Phone/Fax		510-286-5588	Construction	\$7,075	05/06		2010		Funds Expire
E-Mail		sima_memari@dot.ca.gov	Total	\$10,030				Last Updated	12/13/2005

Sponsor:		Caltrans	Project Title:		Highway 152 Passing Lanes Part A				
8 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL970002	Passing Lanes (Near Gilroy Route 152) - Bloomfield Avenue to Old Lake Road			Programmed Year	Current			
Fund Source	Start		End						
Demo \$5,900 STIP \$8,305 (1990)			Planning					Project is under design phase. The start of construction is contingent upon ROW acquisition. Based on availability of ROW funds, the ROW certification is targeted for late 2005. Construction funds are being moved to FY 08/09.	
			PE/ENV	\$780	99/00 and Prior		12/01		
		Right of Way	\$745	99/00 and Prior	01/01	03/09			
Manager Name		Nita Logan	Design	\$1,585	99/00 and Prior	01/02	09/09		
Phone/Fax		(510) 286-5076	Construction	\$8,029	00/01 & 02/03 & 08/09	09/09	08/10		Funds Expire
E-Mail		nita_logan@dot.ca.gov	Total	\$11,139				Last Updated	6/15/2005



Programmed Projects Quarterly Monitoring Report
October - December 2005

Sponsor:		Caltrans	Project Title:		Dixon Landing Road Interchange				
9 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL977001	Route 880 HOV Corridor - Milpitas - Dixon landing Road - widen overcrossing and modify interchange.				Programmed Year	Current		
Fund Source			Start	End	Funds allocated in February, 2001. Roadway construction is complete. Plant establishment underway.				
Local \$36,582 STIP \$15,594 (1998) STIP \$23,279 (1992)	Planning								
	PE/ENV		\$1,280	99/00 and Prior					
	Right of Way		\$29,638	99/00 and Prior					
	Design	\$1,367	99/00 and Prior						
Manager Name	Emily Landin-Lowe		Construction	\$43,170	00/01	08/01	11/07	Funds Expire	Allocated/Awarded
Phone/Fax	(510) 286-5124		Total	\$75,455				Last Updated	6/15/2005
E-Mail	emily_landin-low@dot.ca.gov								

Sponsor:		Caltrans	Project Title:		Highway 880 Replacement Planting - Montague to County Line				
10 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL977005	In Milpitas from Montague Expressway to Alameda County line - replacement planting.				Programmed Year	Current		
Fund Source			Start	End	Project is in construction. Proposed completion date is July 2006.				
Other IM \$1,070 STIP \$321 (1998)	Planning								
	PE/ENV								
	Right of Way								
	Design								
Manager Name	Lorena Wong		Construction	\$1,391	00/01	09/01	07/06	Funds Expire	Allocated/Awarded
Phone/Fax	(510) 286-5933		Total	\$1,391				Last Updated	3/17/2005
E-Mail	lorena_wong@dot.ca.gov								



Programmed Projects Quarterly Monitoring Report
October - December 2005

Sponsor:		Caltrans	Project Title:		Highway 237/880 Replacement Planting				
11 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL990002	Route 237/I-880 interchange modifications (Stages A & B) landscaping.			Programmed Year	Current			
Fund Source	Start		End						
STIP \$1,336 (1998)				Planning				Funds are being moved to FY 08/09.	
				PE/ENV			1/08		
				Right of Way			1/09		
Manager Name		Susan Wong	Design			11/08			
Phone/Fax		(408) 232-0225	Construction	\$1,336	08/09	07/09	07/13		
E-Mail		susan_wong@dot.ca.gov	Total	\$1,336				Last Updated	3/18/2005

Sponsor:		Caltrans	Project Title:		Highway 87 Freeway Corridor					
12 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL990041	Julian St. to Route 101 - new 6 lane freeway with HOV lanes - Basset Street Viaduct and construct freeway from Julian Street to Coleman Avenue.			Programmed Year	Current				
Fund Source	Start		End							
Demo \$14,800 Local \$19,417 STIP \$17,272 (2002) STIP \$191,586 (1988)				Planning		Completed			Various contracts are under design, ROW and construction phases. Roadway construction is expected to be completed by 2005; landscaping by 2009; monitoring of environmental mitigation by 2013. Funds for landscaping are being moved to FY 08/09.	
				PE/ENV	\$1,282	99/00 & Prior				
				Right of Way	\$31,035	99/00 & Later				
Manager Name		Nick Saleh	Design	\$25,241	99/00 & Prior					
Phone/Fax		(408) 232-0448/ 232-0639	Construction	\$185,517	99/00 & Later		2009	Funds Expire		
E-Mail		nick_saleh@dot.ca.gov	Total	\$243,075				Last Updated	12/7/2005	



Programmed Projects Quarterly Monitoring Report
October - December 2005

Sponsor:		Caltrans	Project Title:		Traffic Operations System Improvements on Highway 237/880			
13 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule		Comments	
	SCL991023	TOS equipment to improve the operations of these highway facilities. The equipment includes 2 CCTV cameras on Route 237.			Programmed Year	Current		
	Fund Source				Start	End		
	CMAQ \$300 STIP/CMAQ Match \$80		Planning					
			PE/ENV					05/01
	Right of Way							
Manager Name	Mark Powers	Design	\$110	01/02	06/01	Completed		
Phone/Fax	(510) 286-4529	Construction	\$270	04/05			Funds Expire	Allocated/Awarded
E-Mail	mark_s_powers@dot.ca.gov	Total	\$380				Last Updated	12/1/2005