



Programmed Projects Quarterly Monitoring Report
October - December 2005

| Sponsor: | | City of Palo Alto | Project Title: | | Integrated Fueling Facility | | | | |
|---------------------|-------------------|---|-----------------------|----------------------|------------------------------------|----------------|----------------------------------|---------------------|----------------------|
| 1 of 4 | Project No | Project Description | Project Phase | Funds (\$000) | Schedule | | | Comments | |
| | 01SC04 | This project will upgrade the City's CNG fueling facility, add a publicly accessible CNG dispenser, and construct a propane fueling facility. | | | Programmed Year | Current | | | |
| | | | | | | Start | End | | |
| | | | | | Fund Source | | Local \$300 TFCA \$300 (2001) | Planning | \$0 |
| | | PE/ENV | \$0 | | | | | | |
| | | Right of Way | \$0 | | | | | | |
| Manager Name | | Karen Bengard | Design | \$0 | | | | 04/03 | |
| Phone/Fax | | (650) 329-2636 | Construction | \$600 | 01/02 | 04/04 | 03/05 | Funds Expire | 7/1/06 (TFCA) |
| E-Mail | | karen.bengard@cityofpaloalto.org | Total | \$600 | | | | Last Updated | 12/13/2005 |

| Sponsor: | | City of Palo Alto | Project Title: | | Page Mill Rd & Univ. Ave. Rehabilitation | | | | |
|---------------------|-------------------|---|-----------------------|----------------------|---|----------------|--------------------------|---------------------|----------------|
| 2 of 4 | Project No | Project Description | Project Phase | Funds (\$000) | Schedule | | | Comments | |
| | SCL050021 | University Ave. btw San Francisquito Creek & Chaucer St, & on Page Mill Rd. from mile marker 1.7 to mile marker 1.9 & from mile marker 2.3 to mile marker 2.6; Rehab & replace roadway. | | | Programmed Year | Current | | | |
| | | | | | | Start | End | | |
| | | | | | Fund Source | | Local \$150 STP \$556 | Planning | \$0 |
| | | PE/ENV | \$0 | | | | | | |
| | | Right of Way | \$0 | | | | | | |
| Manager Name | | Elizabeth Ames | Design | \$0 | | | | | |
| Phone/Fax | | (650) 329-2502/ (650) 321-2136 | Construction | \$706 | 05/06 | 05/07 | 12/07 | Funds Expire | 6/30/06 |
| E-Mail | | elizabeth.ames@cityofpaloalto.org | Total | \$706 | | | | Last Updated | 6/15/2005 |

Palo Alto



Programmed Projects Quarterly Monitoring Report
October - December 2005

| Sponsor: | | City of Palo Alto | | Project Title: | | Embarcadero Road Rehabilitation | | |
|--------------------------|---------------------|--|----------------------|-----------------------|------------------------|--|---------------------|--|
| 3 of 4 | Project No | Project Description | Project Phase | Funds (\$000) | Schedule | | | Comments |
| | SCL050057 | On Embarcadero Road, between Emerson St. and Middlefield Rd.; Resurface and rehabilitate roadway segments, sidewalks, curbs, gutters, and driveways. | | | Programmed Year | Current | | |
| Fund Source | Start | | End | | | | | |
| Local \$237 STP \$232 | | | Planning | \$0 | | | | Project to begin Field Review Process. |
| | | | PE/ENV | \$1 | | 05/05 | 08/06 | |
| | | | Right of Way | \$0 | | | | |
| | | Design | \$1 | | 08/06 | 03/07 | | |
| | | Construction | \$467 | 05/06 | 07/07 | 10/07 | Funds Expire | |
| | | Total | \$469 | | | | Last Updated | 12/13/2005 |
| | Manager Name | Elizabeth Ames | | | | | | |
| | Phone/Fax | 650-329-2502 | | | | | | |
| | E-Mail | elizabeth.ames@cityofpaloalto.org | | | | | | |

| Sponsor: | | City of Palo Alto | | Project Title: | | NTCIP Traffic Signal System Upgrade | | |
|--|---------------------|---|----------------------|-----------------------|------------------------|--|---------------------|--|
| 4 of 4 | Project No | Project Description | Project Phase | Funds (\$000) | Schedule | | | Comments |
| | SCL991018 | Upgrade and replace central signal system master and local traffic signal controllers and system software, for City's 95 traffic signals. | | | Programmed Year | Current | | |
| Fund Source | Start | | End | | | | | |
| CMAQ \$885 (2000) STIP/CMAQ Match \$115 | | | Planning | | | | | New central signal server operational. New controller and cabinet installations complete citywide. Implementation of traffic adaptive module to begun 07/05. Proejct will be completed in January. |
| | | | PE/ENV | \$240 | | 06/01 | 12/02 | |
| | | | Right of Way | | | | | |
| | | Design | | | | | | |
| | | Construction | \$760 | 00/01 - 02/03 | 06/03 | 12/05 | Funds Expire | |
| | | Total | \$1,000 | | | | Last Updated | 12/12/2005 |
| | Manager Name | David Stillman | | | | | | |
| | Phone/Fax | (650) 329-2425 | | | | | | |
| | E-Mail | david.stillman@cityofpaloalto.org | | | | | | |

Palo Alto