



**Programmed Projects Quarterly Monitoring Report**  
April - June 2006

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>Route 680 Sunol Grade Soundwall- Santa Clara County Share</b>					
1 of 13	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>253741 (EA)</b>	Construct soundwalls on I-680 between Calaveras Blvd. to Route 238. This is the soundwall component of the Southbound 680 HOV Corridor project.			<b>Programmed Year</b>	<b>Current</b>				
<b>Fund Source</b>	RTIP \$2,799			<b>Start</b>	<b>End</b>					
				<b>Planning</b>				Contract Acceptance 3/24/06. Closing out project.		
				<b>PE/ENV</b>	\$0					
		<b>Right of Way</b>	\$0							
		<b>Design</b>	\$0							
	<b>Manager Name</b>	Emily Landin-Lowe	<b>Construction</b>	\$2,799	03/04	04/04	Completed	<b>Funds Expire</b>	<b>Allocated/Awarded</b>	
	<b>Phone/Fax</b>	(510) 286-5124	<b>Total</b>	<b>\$2,799</b>				<b>Last Updated</b>	6/13/2006	
	<b>E-Mail</b>	emily_landin-low@dot.ca.gov								

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>Route 680 Southbound HOV Lane Between Route 84 and Route 237</b>					
2 of 13	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>253751 (EA)</b>	Construct final southbound HOV lane on I-680 between Rte 84 and Rte 237, including aux. lanes & ramp metering.			<b>Programmed Year</b>	<b>Current</b>				
<b>Fund Source</b>	STIP \$8,308 (1998)			<b>Start</b>	<b>End</b>					
				<b>Planning</b>				RTIP funds are being moved to FY 07/08. Strategizing to incorporate pilot HOT lane elements into this contract package which will impact schedule. The goal is to deliver in 06/07.		
				<b>PE/ENV</b>	\$0				09/00	
		<b>Right of Way</b>	\$0		09/05	08/06				
		<b>Design</b>	\$0		01/01	08/06				
	<b>Manager Name</b>	Emily Landin-Lowe	<b>Construction</b>	\$8,308	07/08	2007		<b>Funds Expire</b>	<b>5/31/08</b>	
	<b>Phone/Fax</b>	(510) 286-5124	<b>Total</b>	<b>\$8,308</b>				<b>Last Updated</b>	6/5/2006	
	<b>E-Mail</b>	emily_landin-low@dot.ca.gov								



**Programmed Projects Quarterly Monitoring Report**  
April - June 2006

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>US 101 Aux. Lane from SR 87 to Trimble Road</b>				
<b>3 of 13</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL010022</b>	Construct auxiliary lanes on US 101 from 0.8 km S. of the SR 87/US 101 separation to 0.4 N. of Trimble Rd.			<b>Programmed Year</b>	<b>Current</b>			
	<b>Fund Source</b>		<b>Start</b>	<b>End</b>					
ITIP \$18,000 RTIP \$1,300 (2002) TCRP \$5,000				<b>Planning</b>	\$0				This roadway project (EA #4876C1) and the subsequent landscaping project (EA #4876A1-\$100K in FY09) were split from parent EA #4876G1. Construction (#4876C1) started on 11/06/03. EA #4874Q4 was completed on 09/22/03. Landscaping icompleted in May 2006.
			<b>PE/ENV</b>	\$0		12/90	06/94		
			<b>Right of Way</b>	\$7,625	02/03	12/00	09/02		
			<b>Design</b>	\$0		09/00	06/02		
			<b>Construction</b>	\$16,675	02/03	11/03	05/06	<b>Funds Expire</b>	
<b>E-Mail</b>		nick_saleh@dot.ca.gov	<b>Total</b>	<b>\$24,300</b>				<b>Last Updated</b>	6/8/2006

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>I-280 Soundwall - Bird Avenue to Los Gatos Creek Bridge</b>				
<b>4 of 13</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL010035</b>	Construct soundwalls on both sides of Rte. 280 between Bird Ave. and Los Gatos Greek Bridge in San Jose.			<b>Programmed Year</b>	<b>Current</b>			
	<b>Fund Source</b>		<b>Start</b>	<b>End</b>					
RTIP \$3,575 (2002)				<b>Planning</b>	\$0				NBSSR will need to be re-evaluated.
			<b>PE/ENV</b>	\$99	08/09	01/09	04/10		
			<b>Right of Way</b>	\$0					
			<b>Design</b>	\$298	09/10	04/10	04/11		
			<b>Construction</b>	\$3,547	10/11	06/11	04/13	<b>Funds Expire</b>	
<b>E-Mail</b>		ramin_bolourchian@dot.ca.gov	<b>Total</b>	<b>\$3,944</b>				<b>Last Updated</b>	6/8/2006



**Programmed Projects Quarterly Monitoring Report**  
April - June 2006

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>I-680 Soundwalls - Capitol Expressway to Mueller Avenue</b>				
<b>5 of 13</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL010037</b>	Construct soundwalls on Rte. 680 at various locations between Capitol Expway and Mueller Ave.			<b>Programmed Year</b>	<b>Current</b>			
	<b>Fund Source</b>		RTIP \$3,552 (2002)	<b>Start</b>	<b>End</b>	NBSSR will need to be re-evaluated.			
				<b>Planning</b>	\$0				
				<b>PE/ENV</b>	\$87		08/09	01/09	04/10
	<b>Right of Way</b>			\$84	09/10 & 10/11		06/10	05/11	
	<b>Manager Name</b>	Ramin Bolourchian	<b>Design</b>	\$383	09/10		04/10	04/11	
	<b>Phone/Fax</b>	(510) 622-5941/ (510) 622-5940	<b>Construction</b>	\$3,306	10/11	06/11	04/13	<b>Funds Expire</b>	<b>5/31/11 (ROW)</b>
	<b>E-Mail</b>	ramin_bolourchian@dot.ca.gov	<b>Total</b>	<b>\$3,860</b>				<b>Last Updated</b>	6/8/2006

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>I-880 Soundwalls - Route 280 to Stevens Creek Boulevard</b>				
<b>6 of 13</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL010038</b>	Construct soundwalls on Rte. 880 between Rte. 280 and Stevens Creek Boulevard.			<b>Programmed Year</b>	<b>Current</b>			
	<b>Fund Source</b>		RTIP \$2,377 (2002)	<b>Start</b>	<b>End</b>	NBSSR will need to be re-evaluated.			
				<b>Planning</b>	\$0				
				<b>PE/ENV</b>	\$62		08/09	01/09	04/10
	<b>Right of Way</b>			\$74	09/10		06/10	05/11	
	<b>Manager Name</b>	Ramin Bolourchian	<b>Design</b>	\$188	09/10		04/10	04/11	
	<b>Phone/Fax</b>	(510) 622-5941/ (510) 622-5460	<b>Construction</b>	\$2,294	10/11	06/11	04/13	<b>Funds Expire</b>	<b>5/31/10 (ROW)</b>
	<b>E-Mail</b>	ramin_bolourchian@dot.ca.gov	<b>Total</b>	<b>\$2,618</b>				<b>Last Updated</b>	6/8/2006



**Programmed Projects Quarterly Monitoring Report**  
April - June 2006

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>Rte 152 Truck Passing Lane - Part B</b>				
7 of 13	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050012</b>	SR-152 from Prunedale Avenue to Route 156 at various locations; Construct passing and truck climbing lanes and left turn lanes outside of the urbanized area.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Federal Earmark \$4839 ITIP \$1400 RIP \$3319				<b>Planning</b>	\$0				\$3.2 Million shortfall. June 2006 CTC Meeting request 20-month extension to get funding or downscope project.
				<b>PE/ENV</b>	\$730	prior			
				<b>Right of Way</b>	\$566	\$166 prior & \$400 05/06			
			<b>Design</b>	\$1,659	prior				
			<b>Construction</b>	\$8,639	\$764 prior & \$7875 05/06		2010	<b>Funds Expire</b>	
<b>E-Mail</b>		jean_higaki@dot.ca.gov	<b>Total</b>	<b>\$11,594</b>				<b>Last Updated</b>	6/8/2006

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>Highway 152 Passing Lanes Part A</b>				
8 of 13	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL970002</b>	Passing Lanes (Near Gilroy Route 152) - Bloomfield Avenue to Old Lake Road			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Demo \$5,900 STIP \$8,305 (1990)				<b>Planning</b>					Project is under design phase. Construction funds are being moved to FY 09/10.
				<b>PE/ENV</b>	\$780	99/00 and Prior		05/08	
				<b>Right of Way</b>	\$1,024	09/10 and Prior	01/01	09/09	
			<b>Design</b>	\$1,585	99/00 and Prior	01/02	09/09		
			<b>Construction</b>	\$11,583	09/10 and Prior	09/09	03/11	<b>Funds Expire</b>	
<b>E-Mail</b>		jean_higaki@dot.ca.gov	<b>Total</b>	<b>\$14,972</b>				<b>Last Updated</b>	6/8/2006



**Programmed Projects Quarterly Monitoring Report**  
April - June 2006

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>Dixon Landing Road Interchange</b>				
<b>9 of 13</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL977001</b>	Route 880 HOV Corridor - Milpitas - Dixon landing Road - widen overcrossing and modify interchange.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>			<b>Start</b>	<b>End</b>	Funds allocated in February, 2001. Roadway construction is complete. Plant establishment underway.				
Local \$36,582 STIP \$15,594 (1998) STIP \$23,279 (1992)	<b>Planning</b>								
	<b>PE/ENV</b>		\$1,280	99/00 and Prior					
	<b>Right of Way</b>		\$29,638	99/00 and Prior					
	<b>Design</b>	\$1,367	99/00 and Prior						
<b>Manager Name</b>	Emily Landin-Lowe								
<b>Phone/Fax</b>	(510) 286-5124	<b>Construction</b>	\$43,170	00/01	08/01	11/07	<b>Funds Expire</b>	<b>Allocated/Awarded</b>	
<b>E-Mail</b>	emily_landin-low@dot.ca.gov	<b>Total</b>	<b>\$75,455</b>				<b>Last Updated</b>	6/15/2006	

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>Highway 880 Replacement Planting - Montague to County Line</b>				
<b>10 of 13</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL977005</b>	In Milpitas from Montague Expressway to Alameda County line - replacement planting.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>			<b>Start</b>	<b>End</b>	Project is in construction. Proposed completion date is July 2006.				
Other IM \$1,070 STIP \$321 (1998)	<b>Planning</b>								
	<b>PE/ENV</b>								
	<b>Right of Way</b>								
	<b>Design</b>								
<b>Manager Name</b>	Lorena Wong	<b>Construction</b>	\$1,391	00/01	09/01	07/06	<b>Funds Expire</b>	<b>Allocated/Awarded</b>	
<b>E-Mail</b>	lorena_wong@dot.ca.gov	<b>Total</b>	<b>\$1,391</b>				<b>Last Updated</b>	6/12/2006	



