




BSV Phase II - Environmental Commitments Record Legend


LEGEND


Blue Text	Indicates updates since last quarterly report		
---	Indicates N/A or no update/activity is applicable to this quarterly report		
"gray row"	Indicates mitigation measure complete or N/A		
Acronyms			
AEOC	Arena Entertainment and Operations Committee		
ARTP	Archaeological Resources Treatment Plan		
BAAQMD	Bay Area Air Quality Management District		
Caltrans	California Department of Transportation		
CEOP	Construction Education and Outreach Plan		
CHSRA	California High Speed Rail Authority		
CMP	Containment Management Plan		
COMP	Construction Outreach Management Program		
CP	Consulting Parties		
CTMP	Construction Transportation Management Plan		
CWG	Community Working Groups		
ESCP	Emergency Services Coordination		
FHA	Federal Highway Administration		
FRA	Federal Railroad Administration		
FST	Floating Slab Track		
FTA	Federal Transit Administration		
ISA	Initial Site Assessment		
IST	Isolated Slab Track		
NA	Native American		
PA	Programmatic Agreement		
RAPs	Remedial Action Plans		
ROD	Record of Decision		
RWQCB	Regional Water Quality Control Board		
SHPO	State Historic Preservation Officer		
SJRRRC	San Joaquin Regional Rail Commission		
SJWC	San Jose Water Company		
TCP	Traffic Control Plans		
VTA	Santa Clara Valley Transportation Authority		
Timeframe for Implementation letter codes:			
C	Construction		
D	Design		
P	Post Construction		
Responsible Party codes: VTA and/or C = Contractor			
Compliance Status letter codes:			
IC	In Compliance		
OU	Out of Compliance		
CC	Complete and Closed		
N/A	Not Applicable		
CC-CP#	Complete for Individual CP		

Source Document Abbreviations		
Santa Clara Valley Transportation Authority, Board of Directors		
BOD ATT-A	April 5, 2018, Board Memorandum. Attachment A-Recommended Project Description	
Supplemental Environmental Impact Statement (SEIS), Subsequent Environmental Impact Report (SEIR)		
Vol-1	Chapter 1	Volume 1
CH-1	Chapter 1	Executive Summary
CH-2	Chapter 2	Alternatives
CH-3	Chapter 3	NEPA and CEQA Transportation Operation Analysis
CH-4	Chapter 4	NEPA Alternatives Analysis of Operations
CH-5	Chapter 5	NEPA Alternatives Analysis of Construction
CH-6	Chapter 6	CEQA Alternatives Analysis of Construction and Operation
CH-7	Chapter 7	Other NEPA and CEQA Considerations
CH-8	Chapter 8	Section 4(f) of the Department of Transportation Act of 1966
CH-9	Chapter 9	Financial Considerations
CH-10	Chapter 10	Agency and Community Participation
Vol-2		Volume 2. Responses to Comments
ROD		Federal Transit Administration Record of Decision
UTA Sustainability Practices		
VTA-Green		VTA Green Building Policy 400.004
VTA-Sust		VTA Sustainable Landscaping Policy CMA-CL-PL-7120


		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Transportation	Develop and Implement a Construction Education and Outreach Plan	1	- MMRP-TRA-CNST-A-01	Vol-1, ROD	Develop a Construction Education and Outreach Plan (CEOP)	<p>Develop and Implement a Construction Education and Outreach Plan: VTA will develop a Construction Education and Outreach Plan (CEOP) in coordination with the Cities of San Jose and Santa Clara to foster communication between VTA, various municipalities, and the public during construction. VTA will develop the CEOP after the environmental process is complete and implement it prior to construction. The CEOP will ensure that VTA coordinates construction activities with existing business operations and other development projects to minimize disruption and delays. The CEOP will also establish a process that will address the concerns of businesses and their customers, property owners, residents, and commuters. The CEOP will be incorporated into the plans and specifications of all contracts through which the BART Extension will be implemented.</p> <p>Critical components of the CEOP will include, but are not limited to, the following requirements (MMRP-TRA-CNST-A-02 through A-17).</p>	Program-wide	D	C		VTA	K	<p>This is a summary mitigation measure. For individual components of the CEOP please refer to MMRP-TRA-CNST-A-02 through A-16, below.</p> <p>The CEOP was prepared in two parts, as follows: Part A: Planning Phase Part B: Construction</p> <p>The CEOP was added as a reference document in the VTA-CSJ and VTA-CSC Cooperative Agreements.</p>	
Transportation	Develop and Implement a Construction Education and Outreach Plan	2	- MMRP-TRA-CNST-A-02	Vol-1, ROD	Establish Community Outreach Field Office	<p>Develop and Implement a Construction Education and Outreach Plan: Establish field office(s) accessible to the public with dedicated community outreach staff and defined hours.</p>	Program-wide	D	C		VTA	K	<p>The Santa Clara Station field office will be incorporated into the 1st floor of the 2830 De La Cruz project office. The Downtown-Division Field office is currently under construction in conjunction with the new VTA Downtown Service Center. It is anticipated to be opened in 2025. The search for a location for the 28th Street/Little Portugal field office is still underway.</p>	
Transportation	Develop and Implement a Construction Education and Outreach Plan	3	- MMRP-TRA-CNST-A-03	Vol-1, ROD	Provide Project Hotline	<p>Develop and Implement a Construction Education and Outreach Plan: Provide and maintain a 24-hour/7-day a week project hotline for emergencies.</p>	Program-wide	D	C		VTA	K	<p>In Q2 2025, VTA maintained the public outreach phone number and email for project inquiries (English 408-321-2345, Spanish, Tagalog, Chinese, Vietnamese, Korean & Portuguese: 408-321-2300. TTY: 408-321-2330 and vtahot@vtabsv.com).</p>	


		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Transportation	Develop and Implement a Construction Education and Outreach Plan	4	MMRP-TRA-CNST- A-04	Vol-1, ROD	Conduct Business Operational Surveys	Develop and Implement a Construction Education and Outreach Plan: Conduct preconstruction operational surveys of businesses located adjacent to construction areas to ascertain hours of operation, access, deliveries, customer base, special circumstances, and key contacts.	Program-wide	D	C		VTA	K	VTA conducted pre-construction operational as well as access and service needs interviews for over 50 businesses, institutions and schools in the project corridor adjacent to future potential construction staging areas in Q4 2020. Coordination with new and existing businesses near expected construction areas is ongoing to prevent impacts to the businesses.	
Transportation	Develop and Implement a Construction Education and Outreach Plan	5	MMRP-TRA-CNST- A-05	Vol-1, ROD	Coordinate on Other Construction Projects	Develop and Implement a Construction Education and Outreach Plan: Coordinate with cities to obtain information about upcoming adjacent construction projects to minimize disruptions and delays.	Program-wide	D	C		VTA	K	In Q2 2025, meetings were held with City of San Jose's Area Entertainment and Operations Committee (AEOC) on 4/10, 5/8, and 6/12. Monthly topic-specific coordination meetings were held with the City of San Jose to coordinate ongoing/parallel construction projects. Meetings were held on 4/3, 4/21, 5/20, 6/3, 6/30.	
Transportation	Develop and Implement a Construction Education and Outreach Plan	6	MMRP-TRA-CNST- A-06	Vol-1, ROD	Engage with Stakeholders	Develop and Implement a Construction Education and Outreach Plan: Inform and engage partner agencies, stakeholders, including VTA's BART Silicon Valley Phase II Community Working Groups, business organizations, business owners, tenants, the media, and the public on a regular and frequent basis.	Program-wide	D	C		VTA	K	VTA held 4 in person CWG meetings (4/30, 5/6, 5/13, 5/15) and 5 CWG meet and greets 4/16, 4/17, 4/22, 4/24, 4/30. Monthly program-wide coordination meetings with the City of San Jose were held on: 4/7, 5/12, 6/9. Monthly topic-specific coordination meetings were held with the City of San Jose to coordinate ongoing/parallel construction projects. Meetings were held on 4/3, 4/21, 5/20, 6/3, 6/30. BSVI-CSI Coordination meeting was held with City of San Jose to coordinate on the City's "Reimagining Santa Clara Street Study" on 6/25 Comment Resolution meetings on BSVII interim design submittal was held with City of San Jose DOT on 5/20. VTA presented to the City of San Jose's Transportation & Environment Committee on 4/7.	
Transportation	Develop and Implement a Construction Education and Outreach Plan	7	MMRP-TRA-CNST- A-07	Vol-1, ROD	Engage Public	Develop and Implement a Construction Education and Outreach Plan: Conduct public workshops, meetings, or webinars for community members. Hold regular meetings with the surrounding businesses and residents throughout the course of construction.	Program-wide	D	C		VTA	K	In Q2 2025, VTA promoted the BSVII project and shared general information about the project and stations. Collateral materials were prepared for distribution, including project and station fact sheets, project contact and social media information.	


		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Transportation	Develop and Implement a Construction Education and Outreach Plan	8	- MMRP-TRA-CNST- A-08	Vol-1, ROD	Distribute Project Information	Develop and Implement a Construction Education and Outreach Plan: Distribute and post project information and advanced construction notification via the project website, social and traditional media, signage, face-to-face visits, flyers, mailers, emails, and other communication methods as appropriate.	Program-wide	D	C		VTA	K	In Q2 2025, 2 construction notices were distributed, 73 Social Media posts were shared, and a Quarterly Project Newsletter and 2 Monthly Construction Updates were published.	
Transportation	Develop and Implement a Construction Education and Outreach Plan	9	- MMRP-TRA-CNST- A-09	Vol-1, ROD	Develop Project Signage Program	Develop and Implement a Construction Education and Outreach Plan: Develop a project signage program identifying project corridor, station areas, construction timeline, and funding.	Program-wide	D	C		VTA	K	Project signage is at the West Portal and includes project identification, the corridor, and contractor field office signs. VTA is continuing to work with the tunnel and trackwork contractor to develop a signage plan for upcoming Project stages.	
Transportation	Develop and Implement a Construction Education and Outreach Plan	10	- MMRP-TRA-CNST- A-10	Vol-1, ROD	Display Maps and Construction Schedule	Develop and Implement a Construction Education and Outreach Plan: Display maps and construction schedule information in project field office(s) and around the construction area.	Program-wide	D	C		VTA	K	Project signage containing schedule information has been posted at the West Portal. VTA is continuing to work with the tunnel and trackwork contractor to develop a signage for upcoming Project stages.	
Transportation	Develop and Implement a Construction Education and Outreach Plan	11	- MMRP-TRA-CNST- A-11	Vol-1, ROD	Display Parking and Access	Develop and Implement a Construction Education and Outreach Plan: Increase visibility of alternative parking and access via signage, website postings, and other communication methods.	Program-wide	D	C		VTA	K	In Q2 2025, VTA maintained the project microsite. No parking was impacted during by construction activities.	
Transportation	Develop and Implement a Construction Education and Outreach Plan	12	- MMRP-TRA-CNST- A-12	Vol-1, ROD	Maintain Media Relations	Develop and Implement a Construction Education and Outreach Plan: Maintain media relations (i.e., news releases, news articles, and interviews).	Program-wide	D	C		VTA	K	In Q2 2025, the media covered the project 8 times and VTA wrote 5 blog posts.	
Transportation	Develop and Implement a Construction Education and Outreach Plan	13	- MMRP-TRA-CNST- A-13	Vol-1, ROD	Designate Community Outreach Personnel	Develop and Implement a Construction Education and Outreach Plan: Designate community outreach personnel available on site for the duration of the construction project.	Program-wide	D	C		VTA	K	VTA designated project staff that will lead outreach within each work area and the CP2 Contractor has two Community Construction Relationship Offices (CCROs) that will be available during construction. Office hours will be established once the field offices are completed.	
Transportation	Develop and Implement a Construction Education and Outreach Plan	14	- MMRP-TRA-CNST- A-14	Vol-1, ROD	Promote Access to Businesses	Develop and Implement a Construction Education and Outreach Plan: Work with property owners and business owners in the station areas to promote access to businesses during construction, including enhanced signage.	Program-wide	D	C		VTA	K	In Q2 2025, VTA continued to establish implementation of the four Program elements that will identify ways VTA can help alleviate disruptions and support the small business community during construction. Coordination with VTA on how to administer the contract process for DFA and Local Resource Network (LRN) elements has been ongoing.	


		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Transportation	Develop and Implement a Construction Education and Outreach Plan	15	- MMRP-TRA-CNST-	A-15	Vol-1, ROD	Market Businesses During Construction	Develop and Implement a Construction Education and Outreach Plan: Provide marketing assistance, technical business support, and cross-promotional efforts to businesses within the area impacted by construction to encourage customers to shop at businesses during construction.	Program-wide	D	C	VTA	K	VTA continues to establish implementation of the four Program elements that will identify ways VTA can help alleviate disruptions and support the small business community during construction. Coordination with VTA on how to administer the contract process for DFA and Local Resource Network (LRN) elements has been ongoing, as well as ongoing coordination to update the Program materials and engagement with Small Business Task Force members and Community Working group members for feedback on program materials.	
Transportation	Develop and Implement a Construction Education and Outreach Plan	16	- MMRP-TRA-CNST-	A-16	Vol-1, ROD	Provide Notice of Utility Outages	Develop and Implement a Construction Education and Outreach Plan: Establish outreach to stakeholders to provide advanced notice of scheduled utility outages.	Program-wide	D	C	VTA	K	No utility outages occurred in Q2 2025. Notice will be provided to stakeholders when utility outages are required in future quarters.	
Transportation	Develop and Implement a Construction Education and Outreach Plan	17	- MMRP-TRA-CNST-	A-17	Vol-1, ROD	Proactive Multi-Language Community Involvement	Develop and Implement a Construction Education and Outreach Plan: Throughout development and implementation, the education and outreach activities will be comprehensive, seeking widespread involvement; proactive, with efforts geared toward obtaining input, as well as disseminating information; responsive to various needs, including multiple languages and alternative formats; and timely, accurate, and results-oriented.	Program-wide	D	C	VTA	K	This is a summary mitigation measure. For individual components of the Construction Education and Outreach Plan (CEOP) please refer to MMRP-TRA-CNST-A-02 through A-16, above.	
Transportation	Develop Construction Transportation Management Plan (CTMP)	18	- MMRP-TRA-CNST-	B-01	Vol-1, ROD	Develop Construction Transportation Management Plan (CTMP)	<p>Develop and Implement a Construction Transportation Management Plan: After the environmental process is complete and prior to beginning any construction activity, VTA will work with the Cities of San Jose and Santa Clara to develop Master Cooperative Agreements that will direct all coordination and partnering efforts between VTA and the cities prior to and during construction of the BART Extension. One element of the Master Cooperative Agreements with the cities will be the Construction Outreach Management Program (COMP). One of the three parts of the COMP is Construction Transportation Management Plan (CTMP).</p> <p>VTA and its General Engineering Contractor will develop and implement the CTMP in partnership with the Cities of San Jose and Santa Clara to coordinate location-specific circulation and access within and around the construction areas for all modes, including automobiles, trucks and construction vehicles, bicycles, pedestrians, and public transportation such as buses and light rail. The CTMP will be organized according to each of the ten major project elements listed from east to west along the alignment: East Tunnel Portal, Alum Rock/28th Street Station, 13th Street Ventilation Structure, Downtown San Jose Station, Diridon Station, Stockton Avenue Ventilation Structure, West Tunnel Portal, Newhall Maintenance Facility, and Santa Clara Station, and any offsite improvement locations. The CTMP will be tailored to address the site-specific circumstances and sequencing of construction at each of the ten areas. The CTMP will be developed in partnership with the applicable city and incorporated into all plans and specifications of all contracts through which the BART Extension will be implemented.</p> <p>Critical components of the CTMP are as follows:</p> <ul style="list-style-type: none"> Sequencing schedule depicting the proposed location and timing of construction activities on a routine basis for the duration of the project. Proposed phasing of construction, anticipated lane and street closures, detours, temporary signals, and street reconfigurations, including durations of all of the above and signage requirements that the contractor must follow. Truck haul routes. Location-specific requirements as applicable. <p>In addition, VTA will work with the cities to minimize access and circulation construction impacts during special events, including Christmas in the Park, parades, and marathons.</p>	Program-wide	D	C	VTA	K	<p>In Q2 2025, there were 2 meetings with staff from City of Santa Clara and City of San Jose where updates and City comments to CP2 CTMP1 were discussed.</p> <p>CTMP status for the CP2 West Tunnel Portal as follows:</p> <ol style="list-style-type: none"> West Portal Early Work Construction (Approved, Modifications awaiting Approval) - VTA distributed the updated CTMP1 reflecting extended work hours for City of Santa Clara's and City of San Jose's review/approval. City of Santa Clara and City of San Jose provided their comments, and KST, PMT and BSV External Affairs Team reviewed and provided response to comments. <p>The following CTMPs for the remainder of construction are on pause:</p> <ol style="list-style-type: none"> Downtown San Jose and Diridon Early Work Construction and Tunneling and Heavy Construction (on Hold) West Portal Tunneling and Heavy Construction (On Hold) East Portal and 28th St Early Work Construction and Tunneling and Heavy Construction (On Hold) 	
Transportation	Develop Construction Transportation Management Plan (CTMP)	19	- MMRP-TRA-CNST-	B-02	Vol-1, ROD	Develop Individual Traffic Control Plans (TCPs)	Develop and Implement a Construction Transportation Management Plan: After the CTMP has been approved, individual Traffic Control Plans (TCPs) will be developed for specific design elements at each of the ten major project elements and throughout the 8-year duration of construction. The TCPs will address all modes including automobiles, trucks, and construction vehicles, bicycles, pedestrians, and public transportation such as buses and light rail. The TCPs will be prepared by the contractor and approved by VTA and the applicable city prior to construction of the specific design element.	Program-wide	D	C	VTA	K	In Q2 2025, no individual TCPs were required for the construction work occurring at the West Portal site as part of the CP2 CTMP1. Additional TCPs will be developed following the finalization of the contract specific CTMPs.	


		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Transportation	Develop Construction Transportation Management Plan (CTMP)	20	- MMRP-TRA-CNST-9-03	Vol-1, ROD	Include Site-Specific Requirements in Traffic Control Plans (TCPs)	<p>Develop and Implement a Construction Transportation Management Plan: The TCPs will include site-specific requirements such as the following:</p> <ul style="list-style-type: none"> Alternative access routes where practicable and wayfinding signage for all detours affecting roadway users, including vehicular traffic, trucks and construction vehicles, bicyclists, and pedestrians. Early signage of potential construction delays for all roadway users to choose alternate routes. Minimum requirements for pedestrians and bicyclists to provide safe travel corridors within and through construction areas or provide detour routes. Coordination between VTA and transit providers as necessary prior to construction to ensure that any necessary re-routing of bus routes and temporary relocation of bus stops during construction is done to minimize impacts on bus riders. Early signage of potential transit delays for transit riders to plan trips accordingly. Notification of the Cities of San Jose and Santa Clara, business owners, residents, and key stakeholders regarding lane and road closures that would affect parking, including both off-street and on-street parking. Maps of all publicly available off-street and on-street parking that will be removed during construction. Schedule of removal of each parking area. Requirement that construction workers must park in construction staging areas or other designated areas. In addition, in coordination with city partners, VTA will work with its contractors and the cities to restore parking as construction nears completion to the extent feasible. 	Program-wide	D	C		VTA	C	In Q2 2025, no site-specific TCPs were required for the construction work occurring at the West Portal site as part of the CP2 CTMP1. Additional TCPs will be developed following the finalization of the contract specific CTMPs.	
Transportation	Implement an Emergency Services Coordination Plan (ESCP)	21	- MMRP-TRA-CNST-C	Vol-1, ROD	Implement an Emergency Services Coordination Plan (ESCP)	<p>Prepare and Implement an Emergency Services Coordination Plan: After the environmental process is complete and prior to beginning any construction activity, VTA will work with the Cities of San Jose and Santa Clara to develop Master Cooperative Agreements that will direct all coordination and partnering efforts between VTA and the cities prior to and during construction of the BART Extension. One element of the Master Cooperative Agreements with the cities will be the COMP. One of the three parts of the COMP is the Emergency Services Coordination (ESCP).</p> <p>As local emergency service routes and response times could be affected by construction activities, VTA will coordinate with local fire and police services to develop the ESCP to minimize this impact. The ESCP will be incorporated into the plans and specifications of all contracts through which the BART Extension will be implemented.</p> <p>Critical components of coordination are as follows:</p> <ul style="list-style-type: none"> VTA will inform the local fire and police departments of the construction schedule, and potential lane and road closures. VTA will work with emergency providers to ensure emergency access to residents and businesses and to maintain the cities' emergency service response times. VTA will work with the local fire and police departments on the detour routes. VTA will provide road signage for detours and provide manual traffic control on detour routes as necessary. 	Program-wide	D	C		VTA	C	A cooperative agreement has been created between VTA and the Cities of San Jose and Santa Clara, and an ESCP will be created prior to heavy civil construction. Adjustments to the ESCP will be implemented should they arise throughout the duration of construction. Outreach notices are kept in the VTA Salesforce program and can be provided if requested.	
Transportation	Provide Temporary Replacement Parking at Diridon Station NEPA ONLY MITIGATION MEASURE	22	- MMRP-TRA-CNST-D	Vol-1, ROD	Provide Temporary Parking at Diridon	<p>Provide Temporary Replacement Parking at Diridon (Diridon Station Only, NEPA ONLY MITIGATION MEASURE): VTA will provide 450 temporary replacement off-street parking spaces during construction to mitigate for parking impacts caused by the BART Extension construction. The temporary replacement parking will be provided prior to the removal of existing parking spaces.</p>	Diridon Station		C		VTA	C	Construction of the parking garage continues to progress and expected to be completed in 2025. Operational date will be determined based on when the Diridon Construction Staging Area (CSA) will be activated. Responses to the RFP for a parking operator are being reviewed.	


		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Transportation	Implement Intersection Improvements at Coleman Avenue and Brokaw Road (for TOD)	23	- MMRP-TRA-A	-	Vol-1, ROD	Improve Intersection at Coleman Ave. & Brokaw Rd.	Implement Intersection Improvements at Coleman Avenue and Brokaw Road (for TOD): Change the signal control for Brokaw Road (the east and west legs of this intersection) from Protected Left-Turn phasing to Split Phase. Add a shared through/left-turn lane to the east and west approaches within the existing right-of-way. Change the existing shared through/right-turn lanes to right-turn only lanes on the east and west approaches, and change the eastbound right-turn coding from Include to Overlap, indicating that many eastbound right turns would be able to turn right on red.	TOD; Santa Clara	C	VTA	K	TOD is not included in CP1 through CP4. Once TOD contracts are underway these measures will be addressed.	
Transportation	Implement Intersection Improvements at Lafayette Street and Lewis Street (for TOD)	24	- MMRP-TRA-B	-	Vol-1, ROD	Improve Intersection at Lafayette St. & Lewis St.	Implement Intersection Improvements at Lafayette Street and Lewis Street (for TOD): Shift the westbound approach lanes on Lewis Street to the south to allow for the current through/right-turn lane to operate as a separate right-turn lane and a separate through lane. A shift of approximately 2 feet would increase the current through/right-turn lane width to 20 feet, which would allow adequate room for right-turning vehicles to proceed past vehicles traveling straight through the intersection and make the right turn onto northbound Lafayette Street. The westbound approach and receiving lanes would be slightly offset as a result, which can be addressed with dashed pavement markings across the intersection.	TOD; Santa Clara	C	P VTA	K	TOD is not included in CP1 through CP4. Once TOD contracts are underway these measures will be addressed.	
Transportation	Implement Intersection Improvements at the Intersection of Coleman Avenue and I880 Southbound Ramps (for TOD)	25	- MMRP-TRA-C	-	Vol-1, ROD	Improve Intersection at Coleman Ave. & I880 Southbound Ramps	Implement Intersection Improvements at the Intersection of Coleman Avenue and I880 Southbound Ramps (for TOD): Convert the second (center) left-turn lane on the I880 off-ramp (the intersection's westbound approach) to a shared left/right-turn lane. Replace the lane control signs and the pavement markings on the off-ramp to reflect the new lane usage.	TOD; Santa Clara	C	P VTA	K	TOD is not included in CP1 through CP4. Once TOD contracts are underway these measures will be addressed.	
Air Quality	Implement Dust Control Measures	26	- MMRP-AQ-CNST-	A-01	Vol-1, ROD	Implement Dust Control Measures per Bay Area Air Quality Management District (BAAQMD)	Implement Dust Control Measures: VTA will require construction contractors to implement basic construction mitigation measures and additional construction mitigation measures recommended by Bay Area Air Quality Management District (BAAQMD) to reduce fugitive dust emissions. Emission reduction measures will include the following applicable measures (MMRP-AQ-CNST-A-02 through A-15, below) or similar performing measures (additional measures may be identified by BAAQMD or the contractor, as appropriate).	Program-wide	C	VTA /C	K	This is a summary measure, and has been applied as shown in the mitigation measures MMRP-AQ-CNST-A-02 through A-15 below.	
Air Quality	Implement Dust Control Measures	27	- MMRP-AQ-CNST-	A-02	Vol-1, ROD	Water Exposed Surfaces	Implement Dust Control Measures: The contractor will water all exposed surfaces (e.g., parking areas, staging areas, soil piles, graded areas, unpaved access roads) two times per day or as needed to control dust. In times of drought, an effective combination of dust controls may be used in lieu of watering, such as soil binders/stabilizers, or watering may be used to form a crust on undisturbed areas.	Program-wide	C	VTA /C	K	The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages. For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads , and utilities installation. Regular site inspections confirmed dust suppression was applied consistently throughout the day.	


		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Air Quality	Implement Dust Control Measures	28	- MMRP-AQ-CNST-	A-03	Vol-1, ROD	Maintain Soil Moisture Content	Implement Dust Control Measures: The contractor will water all exposed surfaces at a frequency that will maintain a minimum soil moisture content of 12 percent. Moisture content can be verified by lab samples or a moisture probe, although such verification is typically visual. No visible dust emissions are permitted to leave the construction area.	Program-wide	C		VTA /C	κ	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Regular site inspections confirmed dust suppression was applied consistently throughout the day to maintain a moisture level that will prevent dust emissions from leaving the site.</p>	
Air Quality	Implement Dust Control Measures	29	- MMRP-AQ-CNST-	A-04	Vol-1, ROD	Cover or Moisten Haul Trucks	Implement Dust Control Measures: The contractor will cover or moisten all haul trucks that transport soil, sand, or other loose material offsite such that there are no dust emissions.	Program-wide	C		VTA /C	κ	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Regular site inspections confirmed haul trucks filled with soils were moistened as they were being filled, and contents were covered prior to leaving the site.</p>	
Air Quality	Implement Dust Control Measures	30	- MMRP-AQ-CNST-	A-05	Vol-1, ROD	Use Wet Power Vacuum Street Sweepers	Implement Dust Control Measures: The contractor will remove all visible mud or dirt track-out onto adjacent public roads using wet power vacuum street sweepers at least once per day, or more frequently if needed to control track-out during active soil hauling operations. The use of dry power sweeping is prohibited.	Program-wide	C		VTA /C	κ	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Wheel wash stations were also installed at two locations at the West Tunnel Portal, and all vehicles leaving the site are required to pass through one of the wheel wash stations. Regular site inspections confirmed a street sweeper with a wet power vacuum swept roadways and the construction roadway within the West Tunnel Portal regularly to prevent trackout.</p>	
Air Quality	Implement Dust Control Measures	31	- MMRP-AQ-CNST-	A-06	Vol-1, ROD	Limit Vehicle Speed	Implement Dust Control Measures: The contractor will limit all vehicle speeds on unpaved roads to 15 mph.	Program-wide	C		VTA /C	κ	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Signage has been posted along established construction roadways limiting speeds to 15mph within the site.</p>	
Air Quality	Implement Dust Control Measures	32	- MMRP-AQ-CNST-	A-07	Vol-1, ROD	Complete Paving ASAP	Implement Dust Control Measures: The contractor will complete all paving operations on roadways, driveways, and sidewalks as soon as possible. The contractor will also lay building pads as soon as possible after grading, unless seeding or a soil binder is used.	Program-wide	C		VTA /C	κ	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Building and equipment pads were completed in Q2 2025 and in a timely fashion to prevent prolonged exposure of soils.</p>	
Air Quality	Implement Dust Control Measures	33	- MMRP-AQ-CNST-	A-08	Vol-1, ROD	Post Signage Regarding Dust Complaints	Implement Dust Control Measures: The contractor will post a publicly visible sign that includes the telephone number and name of the person to contact at VTA regarding dust complaints. This person will respond and take corrective action within 48 hours. The BAAQMD phone number will also be visible to ensure compliance with applicable regulations.	Program-wide	C		VTA /C	κ	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: THIS MEASURE IS COMPLETE for CP2. See Q2 2024.</p>	


		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Air Quality	Implement Dust Control Measures	34	- MMRP-AQ-CNST-A-09	Vol-1, ROD	Suspend Earth Moving Activities When Windy	Implement Dust Control Measures: The contractor will suspend all excavation, grading, and/or demolition activities when average wind speeds exceed 20 mph.	Program-wide		C	VTA /C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Supervisors regularly check the weather forecast to confirm wind speeds will not exceed 20mph. If the forecast indicates high wind speeds of over 20mph, excavation, grading, and/or demolition activities will be suspended.</p>	
Air Quality	Implement Dust Control Measures	35	- MMRP-AQ-CNST-A-10	Vol-1, ROD	Install Windbreaks	Implement Dust Control Measures: The contractor will install windbreaks (e.g., fences with screening) on the windward side(s) of disturbed construction areas where feasible. Windbreaks should have 50 percent (maximum) air porosity.	Program-wide		C	VTA /C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Fencing and screening was completed in early Q1 2025.</p>	
Air Quality	Implement Dust Control Measures	36	- MMRP-AQ-CNST-A-11	Vol-1, ROD	Plant Vegetation ASAP	Implement Dust Control Measures: The contractor will plant vegetative ground cover (e.g., fast-germinating native grass seed) in disturbed areas as soon as possible and water appropriately until vegetation is established.	Program-wide		C	VTA /C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Vegetative ground cover will be planted as soon as possible, but due to the continual work activities at the West Tunnel Portal, air quality measures AQ-CNST-A-02 through A-10, and AQ-CNST-A-12 through A-15 will be applied.</p>	
Air Quality	Implement Dust Control Measures	37	- MMRP-AQ-CNST-A-12	Vol-1, ROD	Phase Ground-Disturbing Activities	Implement Dust Control Measures: The contractor will limit the simultaneous occurrence of excavation, grading, and ground-disturbing construction activities in the same area. The contractor will phase activities to reduce the amount of disturbed surfaces at any one time.	Program-wide		C	VTA /C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Due to the continual work activities at the West Tunnel Portal, air quality measures AQ-CNST-A-02 through A-10, and AQ-CNST-A-13 through A-15 will be applied.</p>	
Air Quality	Implement Dust Control Measures	38	- MMRP-AQ-CNST-A-13	Vol-1, ROD	Use Construction Entrances/Exits	Implement Dust Control Measures: All trucks and equipment, including their tires, will use designated construction entrances/exits that have been constructed with rock, rumble strips, or other features to remove dirt from tires.	Program-wide		C	VTA /C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Three construction entrances/exits have been installed - one at Broken Road, one at Newhall Drive, and one at Newhall Street. All entrance/exits were paved in Q1 2025, and two wheel wash stations have been installed for vehicles to pass through before exiting the site at Newhall Drive.</p>	
Air Quality	Implement Dust Control Measures	39	- MMRP-AQ-CNST-A-14	Vol-1, ROD	Install Sediment and Erosion Control Devices	Implement Dust Control Measures: The contractor will install sediment and erosion control devices on sites with a slope greater than 1 percent to prevent silt runoff from entering public roadways.	Program-wide		C	VTA /C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Sediment and erosion control best management practices (BMPs) have been installed in accordance with the site-specific SWPPP. Regular SWPPP inspections ensured and confirmed maintenance of the BMPs on site.</p>	


		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Compliance Status	2025 Q2	Quarter Mitigation Completed
Air Quality	Implement Dust Control Measures	40	- MMRP-AQ-CNST-A-15	Vol-1, ROD	Control Dust During Operation of Concrete Batch Plants	Implement Dust Control Measures: The contractor will include the following control measures as consistent with BAAQMD permitting requirements during the operation of concrete batch plants: o The construction contractor will ensure that the outlet PM10 grain loading for the baghouse will not exceed 0.01 grains per dry standard cubic foot. o The construction contractor will properly maintain the baghouse and keep the baghouse in good operating condition at all times. The construction contractor will equip the baghouse with a device for measuring the pressure drop across the baghouse. o The construction contractor will not discharge an air contaminant into the atmosphere for a period or periods aggregating more than 3 minutes in any hour, which is as dark or darker than a Ringelmann 1.0. o The construction contractor will abate stockpiles, conveyors and unpaved roads as necessary with water sprays to maintain compliance with BAAQMD rules and regulations.	Program-wide		C	VTA /C	K	The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages. For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads , and utilities installation. KST received ARB Statewide Portable Equipment Registration permits in Q1 2025 for operation of the concrete batch plant at the West Tunnel Portal, and specify: o Outlet PM10 grain loading for the baghouse will not exceed 0.01 grains per dry standard cubic foot. o The construction contractor will properly maintain the baghouse and keep the baghouse in good operating condition at all times. The construction contractor will equip the baghouse with a device for measuring the pressure drop across the baghouse. o The construction contractor will not discharge an air contaminant into the atmosphere for a period or periods aggregating more than 3 minutes in any hour, which is as dark or darker than a Ringelmann 1.0. o The construction contractor will abate stockpiles, conveyors and unpaved roads as necessary with water sprays to maintain compliance. Copies of the permits can be found on the project sharepoint.	
Air Quality	Use U.S. Environmental Protection Agency (EPA) Tier 4 or cleaner engines	41	- MMRP-AQ-CNST-B	Vol-1, ROD	Use U.S. Environmental Protection Agency (EPA) Tier 4 or Cleaner Engines	Use U.S. Environmental Protection Agency (EPA) Tier 4 or cleaner engines: VTA will ensure that all construction contracts stipulate that all off-road, diesel-powered equipment used during construction will be equipped with EPA Tier 4 or cleaner engines, except for specialized construction equipment for which an EPA Tier 4 engine is not available. This mitigation measure assumes emission reductions compared with emissions from an average fleet-wide Tier 2 engine.	Program-wide		C	VTA /C	K	The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages. The CP2 Conformed set includes this mitigation measure in Vol 1 General Requirements, Section 01 57 00 Temporary Controls. For CP-2 Tunnel and Trackwork: In Q2 2025, an environmental inspector spot checked equipment on site and confirmed the use of the specified EPA Tier 4 (or cleaner) engines.	
Air Quality	Maintain Construction Equipment	42	- MMRP-AQ-CNST-C	Vol-1, ROD	Maintain Construction Equipment	Maintain Construction Equipment: The contractor will maintain and properly tune all construction equipment in accordance with the manufacturer's specifications. A certified mechanic will check all equipment to determine proper running condition prior to operation.	Program-wide		C	VTA /C	K	The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages. For CP-2 Tunnel and Trackwork: In Q2 2025, all equipment was certified by a mechanic prior to operation on site. Spot checks by equipment operators are performed prior to the start of each day, and a certified staff mechanic is called if any maintenance is required.	
Air Quality	Minimize Idling Times	43	- MMRP-AQ-CNST-D	Vol-1, ROD	Minimize Idling Times	Minimize Idling Times: The contractor will ensure that all idling times are minimized, either by shutting equipment off when not in use or by reducing the maximum idling time to 5 minutes (as required by California Airborne Toxic Control Measures, Title 13, Section 2485 of the California Code of Regulations). The contractor will provide clear signage for construction workers at all access points.	Program-wide		C	VTA /C	K	The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages. For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads , and utilities installation. Environmental inspector spot checks ensured equipment and vehicles minimized idling times by either shutting engines off when noticed, or reduced to 5 minutes.	
Air Quality	Use Equipment Meeting ARB Certification Standards	44	- MMRP-AQ-CNST-E	Vol-1, ROD	Use Equipment Meeting Air Resources Board (ARB) Certification Standards	Use Equipment Meeting ARB Certification Standards: All contractors will use equipment that meets ARB's most recent certification standard for off-road heavy-duty diesel engines.	Program-wide		C	VTA /C	K	The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages. For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads , and utilities installation. KST provided documentation to VTA that all equipment used on site meets ARB's most recent certification standard.	
Air Quality	Ensure Heavy-Duty Diesel Trucks Will Comply with EPA Emissions Standards	45	- MMRP-AQ-CNST-F	Vol-1, ROD	Ensure Diesel Trucks Comply with U.S. Environmental Protection Agency (EPA) Emissions Standards	Ensure Heavy-Duty Diesel Trucks Will Comply with EPA Emissions Standards: VTA and contractors will ensure that construction contracts stipulate that all on-road, heavy-duty diesel trucks with a gross vehicle weight rating of 15,500 pounds or greater will comply with EPA 2007 on-road emission standards for PM10 and NOX (0.01 and 0.20 gram per brake horsepower hour, respectively). These PM10 and NOX standards were phased in through the 2007 and 2010 model years on a percentage-of-sales basis (50 percent of sales from 2007 to 2009 and 100 percent of sales in 2010). This mitigation measure assumes that all on-road, heavy-duty diesel trucks will be model year 2010 and newer and compliant with EPA 2007 on-road emission standards.	Program-wide		C	VTA /C	K	The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages. The CP2 Conformed set includes this mitigation measure in Vol 1 General Requirements, Section 01 57 00 Temporary Controls. For CP-2 Tunnel and Trackwork: The Contractor's Air Monitoring Program ensures that all on-road, heavy-duty diesel trucks used on site meets EPA's 2007 emissions standards by being model year 2010 or newer. Therefore, this measure is complete for CP2.	
Air Quality	Use Low-Sulfur Fuel	46	- MMRP-AQ-CNST-G	Vol-1, ROD	Use Low-Sulfur Fuel	Use Low-Sulfur Fuel: The contractor will use low-sulfur fuel (diesel with 15 parts per million or less) in all construction equipment.	Program-wide		C	VTA /C	CC	THIS MEASURE IS COMPLETE. See Q2 2024 ECR for details	Q2 2024


		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Air Quality	Locate Construction Areas Away from Sensitive Receptors	47	- MMRP-AQ-CNST-H	Vol-1, ROD	Locate Construction Away from Sensitive Receptors	Locate Construction Areas Away from Sensitive Receptors: The contractor will locate all construction equipment and staging areas away from sensitive receptors and fresh-air intake vents to buildings and air conditioners, where feasible.	Program-wide		C		VTA /C	K	<p>The four contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Construction equipment and staging areas are kept away from the identified sensitive receptors and away from any air conditioning and building fresh-air intake vents.</p>	
Air Quality	Use Low-Volatile Organic Compound (VOC) Coatings	48	- MMRP-AQ-CNST-I	Vol-1, ROD	Use Low-Volatile Organic Compound (VOC) Coatings	Use Low-Volatile Organic Compound (VOC) Coatings: All contractors will use low-VOC (i.e., ROG) coatings that are beyond BAAQMD requirements (i.e., Regulation 8, Rule 3: Architectural Coatings [VOC content is limited to 100 grams per liter for flat coating and 150 grams per liter for non-flat coating]).	Program-wide		C		VTA /C	K	<p>The four contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>The CP2 Conformed set includes this mitigation measure in Vol 1 General Requirements, Section 01 35 74 Sustainability Requirements and Section 01 57 00 Temporary Controls.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>In Q2 2025, no coatings were required therefore this measure will be applied in future quarters as necessary.</p>	
Biological Resources and Wetlands	Avoid Nesting Bird Season	49	- MMRP-BIO-CNST-A	Vol-1, ROD	Avoid Nesting Bird Season	Avoid Nesting Bird Season: To the extent feasible, the contractor will schedule all construction (particularly tree removal and pruning) activities to avoid the bird nesting season (January 1–August 31). If such activities are scheduled to take place outside the nesting season, the contractor will avoid all effects on nesting birds, including raptors, protected under the Migratory Bird Treaty Act (MBTA) and California Fish and Game Code. The nesting season for most birds in Santa Clara County typically extends from February 1 through August 31, although some birds (e.g., raptors and hummingbirds) may nest as early as January 1 if a period of favorable weather persists.	Program-wide		C		VTA /C	K	<p>The four contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>In Q2 2025, no nesting bird surveys were required as no tree trimming or removals were planned. Surveys will be performed in future quarters, as necessary.</p>	
Biological Resources and Wetlands	Conduct Preconstruction/Predisturbance Surveys for Nesting Birds	50	- MMRP-BIO-CNST-B	Vol-1, ROD	Conduct Preconstruction/Predisturbance Surveys for Nesting Birds	Conduct Preconstruction/Predisturbance Surveys for Nesting Birds: If it is not possible to schedule construction activities that involve tree removal or pruning between September 1 and January 1, then a qualified biologist will conduct preconstruction/predisturbance surveys for nesting birds to ensure that no nests will be disturbed during construction activities. These surveys will be conducted no more than 48 hours prior to the initiation of construction. During each survey, a qualified biologist will inspect all potential nesting habitats (e.g., trees, shrubs, grasslands, and buildings) in accessible areas within 300 feet of impact areas for raptor nests and within 100 feet of impact areas for nests of non-raptors. If an active nest (i.e., a nest with eggs or young, or any completed raptor nest) is found sufficiently close to work areas to be disturbed by these activities, the biologist, in consultation with the California Department of Fish and Wildlife (CDFW), will determine the extent of a disturbance-free buffer zone to be established around the nest (typically 300 feet for raptors and 50 to 100 feet for other species), to ensure that no nests of species protected by the MBTA and California Fish and Game Code will be disturbed as a result of construction activities.	Program-wide	D	C		VTA /C	K	Please refer to the documentation under MMRP-BIO-CNST-A.	
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Trees	51	- MMRP-BIO-CNST	C-01 Vol-1, ROD	Conduct Preconstruction Surveys for Roosting Bats	<p>Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Trees: If tree removal or trimming cannot be conducted between September 15 and October 30, qualified biologists will examine trees for suitable bat-roosting habitat before tree removal or trimming.</p> <p>The biologists will identify high-quality habitat features (e.g., large tree cavities, basal hollows, loose or peeling bark, larger snags, palm trees with intact thatch) and search the area around these features for bats and bat signs (e.g., guano, culled insect parts, staining). Riparian woodland, orchards, and stands of mature broadleaf trees are considered potential habitat for solitary foliage-roosting bat species. Because signs of bat use are not easily found, and trees cannot be completely surveyed for bat roosts, VTA will implement the protective measures listed below (in MMRP-BIO-CNST-C-02 through C-06) for trees containing high-quality habitat features.</p>	Program-wide	D	C		VTA /C	K	<p>The four contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>In Q2 2025, no roosting bat surveys were required as no tree trimming or removals were planned. Surveys will be performed in future quarters, as necessary.</p>	
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Trees	52	- MMRP-BIO-CNST	C-02 Vol-1, ROD	No Disturbance to Bat Roosting Trees Between April 1 and September 15	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Trees: The contractor will not remove or disturb trees providing bat roosting habitat between April 1 and September 15 (the maternity period) to avoid effects on pregnant females and active maternity roosts (whether colonial or solitary).	Program-wide	D	C		VTA /C	K	Please refer to the documentation under MMRP-BIO-CNST-C-01.	
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Trees	53	- MMRP-BIO-CNST	C-03 Vol-1, ROD	Remove Bat Roosting Trees between September 15 and October 30	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Trees: The contractor will limit the removal of trees that provide bat roosting habitat to between September 15 and October 30, which corresponds to when bats have not yet entered torpor or would be caring for nonvolant young (i.e., young that are unable to fly).	Program-wide	D	C		VTA /C	K	Please refer to the documentation under MMRP-BIO-CNST-C-01.	
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Trees	54	- MMRP-BIO-CNST	C-04 Vol-1, ROD	Remove Trees in Pieces	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Trees: The contractor will remove trees in pieces rather than felling an entire tree.	Program-wide	D	C		VTA /C	K	Please refer to the documentation under MMRP-BIO-CNST-C-01.	

																			
		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status		2025 Q2	Quarter Mitigation Completed				
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Trees	55	- MMRP-BIO-CNST	C-05	Vol-1, ROD	Ensure Maternity Roost is Undisturbed until September 15	Program-wide	D	C		VTA /C	K		Please refer to the documentation under MMRP-BIO-CNST-C-01.					
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Trees	56	- MMRP-BIO-CNST	C-06	Vol-1, ROD	Biologists to Monitor Tree Removal	Program-wide	D	C		VTA /C	K		Please refer to the documentation under MMRP-BIO-CNST-C-01.					
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings	57	- MMRP-BIO-CNST	C-07	Vol-1, ROD	Conduct Roosting Bat Surveys at Buildings	Program-wide	D	C		VTA /C	K		For CP-2 Tunnel and Trackwork: The CP2 Conformed set includes this mitigation measure in Vol 1 General Requirements, Section 01 35 71 Biological Resources Requirements. VTA will be performing advance demolition in advance of the other contract packages. Future surveys will be performed as needed by the other contract packages. In Q2 2025, no buildings were removed or demolished, therefore this measure will be implemented in future quarters.					
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings	58	- MMRP-BIO-CNST	C-08	Vol-1, ROD	Conduct Roosting Bat Surveys Within 24 Hours of Building Demolition	Program-wide	D	C		VTA /C	K		Please refer to the documentation under MMRP-BIO-CNST-C-07.					
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings	59	- MMRP-BIO-CNST	C-09	Vol-1, ROD	Conduct Roosting Bat Surveys Within 24 Hours of Building Demolition	Program-wide	D	C		VTA /C	K		Please refer to the documentation under MMRP-BIO-CNST-C-07.					
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings	60	- MMRP-BIO-CNST	C-10	Vol-1, ROD	Implement Roosting Bat Protective Measures	Program-wide	D	C		VTA /C	K		Please refer to the documentation under MMRP-BIO-CNST-C-07.					
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings	61	- MMRP-BIO-CNST	C-11	Vol-1, ROD	Conduct Follow-Up Roosting Bat Surveys at Buildings	Program-wide	D	C		VTA /C	K		Please refer to the documentation under MMRP-BIO-CNST-C-07.					
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings	62	- MMRP-BIO-CNST	C-12	Vol-1, ROD	Install Bat Roosting Exclusion Measures	Program-wide	D	C		VTA /C	K		Please refer to the documentation under MMRP-BIO-CNST-C-07.					
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings	63	- MMRP-BIO-CNST	C-13	Vol-1, ROD	Conduct Roosting Bat Surveys Within 24 Hours of Building Demolition	Program-wide	D	C		VTA /C	K		Please refer to the documentation under MMRP-BIO-CNST-C-07.					
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings	64	- MMRP-BIO-CNST	C-14	Vol-1, ROD	Implement Roosting Bat Protective Measures	Program-wide	D	C		VTA /C	K		Please refer to the documentation under MMRP-BIO-CNST-C-07.					
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings	65	- MMRP-BIO-CNST	C-15	Vol-1, ROD	No Building Demolition While Bats Are Present	Program-wide	D	C		VTA /C	K		Please refer to the documentation under MMRP-BIO-CNST-C-07.					


		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings	66	- MMRP-BIO-CNST	C-16	Vol-1, ROD	Only Remove Roosting Building Habitat Prior to Hibernation	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings: The contractor will remove only roosting habitat following the maternity season and prior to hibernation, generally between September 15 and October 30, unless the contractor first installs exclusionary devices (as described below). The contractor may use other measures, such as using lights to deter bat roosting, if developed in coordination with and approved by CDFW.	Program-wide	D	C	VTA /C	K	Please refer to the documentation under MMRP-BIO-CNST-C-07.	
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings	67	- MMRP-BIO-CNST	C-17	Vol-1, ROD	Install Roosting Bat Exclusion Devices	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings: The contractor will install exclusion devices before the maternity season and prior to hibernation, generally from March 1–30 or September 15–October 30 to preclude bats from occupying a roost site during demolition. Exclusionary devices will only be installed by or under the supervision of an experienced bat biologist.	Program-wide	D	C	VTA /C	K	Please refer to the documentation under MMRP-BIO-CNST-C-07.	
Biological Resources and Wetlands	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings	68	- MMRP-BIO-CNST	C-18	Vol-1, ROD	Provide Compensatory Mitigation for Roosting Bat Habitat	Conduct Preconstruction Surveys for Roosting Bat and Implement Protective Measures- Buildings: CDFW may require compensatory mitigation for the loss of roosting habitat depending on the species present and size of the bat roost. Compensation, if required, will be determined in consultation with CDFW, and may include construction and monitoring of suitable replacement habitat on or near the BART Extension site.	Program-wide	D	C	VTA /C	K	Please refer to the documentation under MMRP-BIO-CNST-C-07.	
Biological Resources and Wetlands	Protect Riparian Habitat	69	- MMRP-BIO-CNST-D	-	Vol-1, ROD	Protect Riparian Habitat	Protect Riparian Habitat: VTA will design all BART Extension facilities to avoid temporary and permanent adverse effects on riparian habitat. VTA will identify environmentally sensitive areas on plans all riparian forest areas identified along the Guadalupe River and Los Gatos Creek and will ensure such habitat is marked with protective orange fencing or flagging during construction to avoid disturbance or accidental intrusion by workers or equipment. Contractors will not use night lighting for construction activities and staging in the riparian area.	Guadalupe River : Los Gatos creek		C	VTA /C	K	The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages. For CP-2 Tunnel and Trackwork: In Q2 2025, no construction occurred near Guadalupe River and Los Gatos Creek, therefore this measure will be implemented in future quarters.	
Biological Resources and Wetlands	Conduct Preconstruction Tricolored Blackbird Nesting Surveys and Determine Appropriate Action	70	- MMRP-BIO-CNST-E	-	Vol-1, ROD	Conduct Preconstruction Tricolored Blackbird Nesting Surveys	Conduct Preconstruction Tricolored Blackbird Nesting Surveys and Determine Appropriate Action: There are and have been no known tricolored blackbird nesting colonies in the BART Extension area within the last 5 years. However, to avoid direct effects of construction activities on potential nesting tricolored blackbird colonies, VTA will implement the following procedures. This mitigation measure incorporates survey, avoidance, and minimization guidelines taken directly from Condition 17 of the Santa Clara Valley Habitat Plan (SCVHP) (Santa Clara County 2012). A qualified biologist will conduct a field investigation to identify and map potential nesting substrate. Nesting substrate generally includes flooded, thorny, or spiny vegetation (e.g., cattails, bulrushes, willows, blackberries, thistles, or nettles). If potential nesting substrate is found, VTA may revise the construction staging areas to avoid all areas within a 250-foot buffer around the potential nesting habitat, and biologists will conduct appropriate surveys. If VTA chooses not to avoid the potential nesting habitat and the 250-foot buffer, biologists will conduct additional nesting surveys.	N/A	N/A	N/A	N/A	N/A	N/A	N/A
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys and Determine Appropriate Action (For Newhall Maintenance Facility)	71	- MMRP-BIO-CNST-F	F-01	Vol-1, ROD	Implement Burrowing Owl Measures	Conduct Preconstruction Burrowing Owl Surveys and Determine Appropriate Action (For Newhall Maintenance Facility): To avoid or minimize direct effects of construction activities on burrowing owls, VTA will implement the procedures described below (MMRP-BIO-CNST-F-02 to F-15). This mitigation measure incorporates survey, avoidance, and minimization guidelines taken directly from Condition 15 of the SCVHP (SCVHA 2012).	Newhall Maintenance Facility	D	C	VTA /C	CC	This is a summary mitigation measure; please refer to the following measures: MMRP-BIO-CNST-F-02 to F-15 related to burrowing owls for the breeding and non-breeding season, respectively. Note that these measures only apply at the Newhall Maintenance Facility, which is the only area on the project with burrowing owl habitat.	
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys and Determine Appropriate Action (For Newhall Maintenance Facility)	72	- MMRP-BIO-CNST-F	F-02	Vol-1, ROD	Conduct Preconstruction Burrowing Owl Surveys	Conduct Preconstruction Burrowing Owl Surveys and Determine Appropriate Action (For Newhall Maintenance Facility): Prior to any ground disturbance related to BART Extension Alternative activities, a qualified biologist will conduct preconstruction surveys in all suitable habitat areas as identified by SCVHA. The purpose of the preconstruction surveys is to document the presence or absence of burrowing owls on the construction site, particularly in areas within 250 feet of construction activity. To maximize the likelihood of detecting owls, the preconstruction survey will last a minimum of 3 hours. The survey will begin 1 hour before sunrise and continue until 2 hours after sunrise (3 hours total) or begin 2 hours before sunset and continue until 1 hour after sunset. Additional time may be required at large construction sites. The biologist will conduct a minimum of two surveys (if owls are detected on the first survey, a second survey is not needed). The biologist will count all owls observed and map their location. Surveys will conclude no more than 2 calendar days prior to construction. Therefore, the project proponent must begin surveys no more than 4 days prior to construction (2 days of surveying plus up to 2 days between surveys and construction). To avoid last minute changes in schedule or contracting that may occur if burrowing owls are found, VTA may also conduct a preliminary survey up to 14 days before construction. This preliminary survey may count as the first of the two required surveys as long as the second survey concludes no more than 2 calendar days in advance of construction.	Newhall Maintenance Facility	D	C	VTA /C	CC	Q2 2024	
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys and Determine Appropriate Action (For Newhall Maintenance Facility): Avoidance Measures: Breeding Season (February 1–August 31)	73	- MMRP-BIO-CNST-F	F-03	Vol-1, ROD	Avoid Burrowing Owls During Breeding Season	Conduct Preconstruction Burrowing Owl Surveys and Determine Appropriate Action (For Newhall Maintenance Facility): Avoidance Measures: Breeding Season (February 1–August 31) - In order to allow covered activities to go forward in burrowing owl habitat, VTA will employ avoidance measures described below to ensure that direct take does not occur. If evidence of burrowing owls is found during the breeding season (February 1–August 31), VTA will avoid all nest sites that could be disturbed by construction during the remainder of the breeding season or while the nest is occupied by adults or young (occupation includes individuals or family groups foraging on or near the site following fledging). Avoidance will include establishment of a 250-foot non-disturbance buffer zone around nests. Construction may occur outside of the 250-foot non-disturbance buffer zone.	Newhall Maintenance Facility	D	C	VTA /C	CC	Q2 2024	
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys and Determine Appropriate Action (For Newhall Maintenance Facility): Avoidance Measures: Breeding Season (February 1–August 31)	74	- MMRP-BIO-CNST-F	F-04	Vol-1, ROD	Construction Inside 250-foot Owl Buffer	Conduct Preconstruction Burrowing Owl Surveys at Newhall Maintenance Facility and Determine Appropriate Action-Avoidance Measures: Breeding Season (February 1–August 31) - Construction may take place inside of the 250-foot non-disturbance buffer during the breeding season if the following occur: • The nest is not disturbed, and • VTA develops an avoidance, minimization, and monitoring plan that will be reviewed by CDFW, USFWS, and SCVHA prior to construction based on the following criteria (MMRP-BIO-CNST-F-05 through F-09):	Newhall Maintenance Facility	D	C	VTA /C	CC	Q2 2024	


																					
		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status		2025 Q2	Quarter Mitigation Completed						
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys and Determine Appropriate Action (For Newhall Maintenance Facility): Avoidance Measures: Breeding Season (February 1–August 31)	75	- MMRP-BIO-CNST-	F-05	Vol-1, ROD	Owl Avoidance and Minimization Plan Approval	Newhall Maintenance Facility	D	C		VTA /C	CC		THIS MEASURE IS COMPLETE AND CLOSED. See Q2 2024.	Q2 2024						
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys and Determine Appropriate Action (For Newhall Maintenance Facility): Avoidance Measures: Breeding Season (February 1–August 31)	76	- MMRP-BIO-CNST-	F-06	Vol-1, ROD	Determine Baseline Owl Behavior	Newhall Maintenance Facility	D	C		VTA /C	CC		THIS MEASURE IS COMPLETE AND CLOSED. See Q2 2024.	Q2 2024						
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys and Determine Appropriate Action (For Newhall Maintenance Facility): Avoidance Measures: Breeding Season (February 1–August 31)	77	- MMRP-BIO-CNST-	F-07	Vol-1, ROD	Survey Owl Behavior During Construction	Newhall Maintenance Facility	D	C		VTA /C	CC		THIS MEASURE IS COMPLETE AND CLOSED. See Q2 2024.	Q2 2024						
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys and Determine Appropriate Action (For Newhall Maintenance Facility): Avoidance Measures: Breeding Season (February 1–August 31)	78	- MMRP-BIO-CNST-	F-08	Vol-1, ROD	Cease Construction if Owl Behavior Changes	Newhall Maintenance Facility	D	C		VTA /C	CC		THIS MEASURE IS COMPLETE AND CLOSED. See Q2 2024.	Q2 2024						
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys and Determine Appropriate Action (For Newhall Maintenance Facility): Avoidance Measures: Breeding Season (February 1–August 31)	79	- MMRP-BIO-CNST-	F-09	Vol-1, ROD	Excavate Owl Burrow to Prevent Reoccupation	Newhall Maintenance Facility	D	C		VTA /C	CC		THIS MEASURE IS COMPLETE AND CLOSED. See Q2 2024.	Q2 2024						
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys at Newhall Maintenance Facility and Determine Appropriate Action-Avoidance Measures: Non-Breeding Season (September 1–January 31)	80	- MMRP-BIO-CNST-	F-10	Vol-1, ROD	Establish Buffers Around Occupied Burrows	Newhall Maintenance Facility	D	C		VTA /C	CC		THIS MEASURE IS COMPLETE AND CLOSED. See Q2 2024.	Q2 2024						
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys at Newhall Maintenance Facility and Determine Appropriate Action-Avoidance Measures: Non-Breeding Season (September 1–January 31)	81	- MMRP-BIO-CNST-	F-11	Vol-1, ROD	Determine Baseline Owl Behavior	Newhall Maintenance Facility	D	C		VTA /C	CC		THIS MEASURE IS COMPLETE AND CLOSED. See Q2 2024.	Q2 2024						
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys at Newhall Maintenance Facility and Determine Appropriate Action-Avoidance Measures: Non-Breeding Season (September 1–January 31)	82	- MMRP-BIO-CNST-	F-12	Vol-1, ROD	Survey Owl Behavior During Construction	Newhall Maintenance Facility	D	C		VTA /C	CC		THIS MEASURE IS COMPLETE AND CLOSED. See Q2 2024.	Q2 2024						
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys at Newhall Maintenance Facility and Determine Appropriate Action-Avoidance Measures: Non-Breeding Season (September 1–January 31)	83	- MMRP-BIO-CNST-	F-13	Vol-1, ROD	Cease Construction if Owl Behavior Changes	Newhall Maintenance Facility	D	C		VTA /C	CC		THIS MEASURE IS COMPLETE AND CLOSED. See Q2 2024.	Q2 2024						
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys at Newhall Maintenance Facility and Determine Appropriate Action-Avoidance Measures: Non-Breeding Season (September 1–January 31)	84	- MMRP-BIO-CNST-	F-14	Vol-1, ROD	Excavate Owl Burrow to Prevent Reoccupation	Newhall Maintenance Facility	D	C		VTA /C	CC		THIS MEASURE IS COMPLETE AND CLOSED. See Q2 2024.	Q2 2024						


		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Biological Resources and Wetlands	Conduct Preconstruction Burrowing Owl Surveys at Newhall Maintenance Facility and Determine Appropriate Action-Avoidance Measures: Non-Breeding Season (September 1-January 31)	85	- MMRP-BIO-CNST-	P-15	Vol-1, ROD	Maintain Non-Disturbance Owl Buffer Zones	Newhall Maintenance Facility	D	C		VTA /C	CC	THIS MEASURE IS COMPLETE AND CLOSED. See Q2 2024.	Q2 2024
Cultural Resources	Implement Programmatic Agreement and Archaeological Resources Treatment Plan	86	- MMRP-CUL-CNST-A	-	Vol-1, ROD	Implement Programmatic Agreement (PA) and Archaeological Resources Treatment Plan (ARTP)	Program-wide	D	C		VTA	K	VTA is implementing the Archaeological Resources Treatment Plan (ARTP). Results will be reported to all Consulting Parties (CPs) to the Programmatic Agreement (PA) Annual Report. In Q2 2025, archaeological planning and investigations are ongoing.	
Geology, Soils, and Seismicity	Incorporate Design Specifications to Minimize Effects from Liquefaction Hazards	87	- MMRP-GEO-CNST-	A-01	Vol-1, ROD	Incorporate Design Specifications to Minimize Effects from Liquefaction Hazards	Program-wide	D	C		VTA /C	K	This is a summary measure, and has been applied as seen in the mitigation measures MMRP-GEO-CNST-A-01 through A-06 below.	
Geology, Soils, and Seismicity	Incorporate Design Specifications to Minimize Effects from Liquefaction Hazards	88	- MMRP-GEO-CNST-	A-02	Vol-1, ROD	Use Pile Foundations as a Means of Ground Denatification (Also see MMRP-GEO-CNST-A-06).	Program-wide	D	C		VTA /C	K	Please refer to the documentation under MMRP-GEO-CNST-A-06.	
Geology, Soils, and Seismicity	Incorporate Design Specifications to Minimize Effects from Liquefaction Hazards	89	- MMRP-GEO-CNST-	A-03	Vol-1, ROD	Support Parking Garages on Piles (Also see MMRP-GEO-CNST-A-06).	Program-wide	D	C		VTA /C	K	Please refer to the documentation under MMRP-GEO-CNST-A-06.	
Geology, Soils, and Seismicity	Incorporate Design Specifications to Minimize Effects from Liquefaction Hazards	90	- MMRP-GEO-CNST-	A-04	Vol-1, ROD	Integrate Subgrade Improvements for Shallow Foundations (Also see MMRP-GEO-CNST-A-06).	Program-wide	D	C		VTA /C	K	Please refer to the documentation under MMRP-GEO-CNST-A-06.	
Geology, Soils, and Seismicity	Incorporate Design Specifications to Minimize Effects from Liquefaction Hazards	91	- MMRP-GEO-CNST-	A-05	Vol-1, ROD	Mitigate Liquefaction-Related Uplift of Underground Facilities (Also see MMRP-GEO-CNST-A-06).	Program-wide	D	C		VTA /C	K	Please refer to the documentation under MMRP-GEO-CNST-A-06.	
Geology, Soils, and Seismicity	Incorporate Design Specifications to Minimize Effects from Liquefaction Hazards	92	- MMRP-GEO-CNST-	A-06	Vol-1, ROD	Consider Other Liquefaction Hazard Mitigation Measures	Program-wide	D	C		VTA /C	K	The four contract packages and current design status is as follows: For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages. For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued. Ground improvements for the support of excavation (SOE) of the tunnel structure began with the cutter soil mixing (CSM) equipment in Q1 2025. Soils have been mixed with bentonite to solidify soils in support of the guidewalls for the tunnel structure. Liquefaction hazards have been analyzed in the CP2 Ground Motions Report for Pre-Cast Tunnel Liner (PCTL) and Geotechnical Interpretive Report for Tunnels, and mitigations for liquefaction have been assessed in the Ground Improvements Recommendation Report. Tunneling and deep excavation requiring liquefaction controls has not begun. This measure will be applied in future quarters.	


		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Timeframe: Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Geology, Soils, and Seismicity	Implement Preconstruction and Post-construction Building Condition Surveys for Settlement	93	- MMRP-GEO-CNST-B-01	Vol-1, ROD	Conduct Preconstruction Building Condition Surveys	<p>Implement Preconstruction and Post-construction Building Condition Surveys for Settlement: VTA will conduct preconstruction building condition surveys of the interiors and exteriors of select structures, both historic and non-historic buildings, within the settlement trough along the tunnel alignment and within the limit of influence around the cut-and-cover excavations to assess the baseline condition of each property that could be affected by project-induced settlement. These surveys will include written and photographic (video and still) records, including written descriptions and photos of any cracks. VTA will also conduct post-construction building condition surveys of the same structures. VTA will compare the results of these surveys with the preconstruction condition surveys so that any construction-related effects of tunneling and cut-and-cover construction on structures can be assessed.</p> <p>For the cut-and-cover activities, surveys will be performed prior to any construction in the cut-and-cover work area to establish the baseline building condition. For construction of the tunnel via Tunnel Boring Machine (TBM), surveys will be performed as close to the planned dates of tunneling as possible so that the results are as current as possible. Therefore, surveys will be performed prior to passage of the TBMs, with some surveys conducted once tunneling has commenced.</p>	Program-wide	D	C		VTA / C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: VTA performed exterior and interior surveys at 3 historic properties in Q1 2024. In Q1 2025, all pre-construction reports for historic properties were finalized. In Q2 2025, no surveys or pre-construction reports were prepared.</p>	
Geology, Soils, and Seismicity	Implement Preconstruction and Post-construction Building Condition Surveys for Settlement- Historic Buildings	94	- MMRP-GEO-CNST-B-02	Vol-1, ROD	Prepare Condition Assessment Reports for Historic Buildings	<p>Implement Preconstruction and Post-construction Building Condition Surveys for Settlement- Historic Buildings: For historic structures, the Condition Assessment Report, in accordance with Section 106, will be prepared along with the preconstruction building condition surveys. Results will be used by a structural engineer in coordination with the historic Qualified Professional (QP) to identify structural settlement thresholds for each historic structure prior to construction. If anticipated maximum settlement due to tunneling or cut-and-cover activities would cause more than cosmetic damage, then ground treatment technologies outlined in Section 5.3.1.4, Ground Treatment, will be employed to further reduce settlement to within building-specific structural settlement thresholds. In the event of inadvertent, construction-related damage to historic buildings, repairs will be conducted in accordance with the Secretary of the Interior's Standards for the Treatment of Historic Properties and consistent with 36 CFR 800.13(b). VTA and the historic QP will implement these repairs in consultation with FTA and SHPO.</p> <p>For historic structures, surveys prior to either cut-and-cover or tunneling will be performed enough in advance of the construction to allow adequate time for any necessary ground treatment that may be required to reduce settlement to be performed.</p>	Program-wide	D	C	P	VTA / C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q1 2025, all pre-construction reports for historic properties were finalized. In Q2 2025, no surveys or pre-construction reports were prepared.</p>	
Geology, Soils, and Seismicity	Monitor Ground Surface during Tunneling Activities	95	- MMRP-GEO-CNST-C	Vol-1, ROD	Monitor Ground Surface during Tunneling Activities	<p>Monitor Ground Surface during Tunneling Activities: The contractor will conduct ground surface monitoring prior to and after tunneling by licensed land surveyors. The contractor will mount survey monitoring points on potentially affected structures and representative historic buildings, including the most susceptible structures, select utilities susceptible to settlement, and in representative locations immediately adjacent to streams within the settlement trough along the tunnel alignment to monitor ground movements and effects of tunnel boring. The contractor must obtain approval from VTA and the historic QP to install any monitoring devices or crack gauges on or in historic buildings that require alteration of the building. The contractor will provide settlement monitoring data to VTA immediately upon completion of the field survey and use the data to assist in minimizing adverse effects along the tunnel alignment.</p>	Program-wide	D	C		VTA / C	K	<p>The relevant contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with excavation and guidewall construction for the support of excavation (SOE) of the tunnel structure. Baseline settlement monitoring prior to SOE for the tunnel structure at the Union Pacific Railroad (UPRR) lines adjacent to the West Tunnel Portal was performed for 90 days in Q3 and Q4 2024, and results were provided to VTA in Q1 2025. No historic buildings will be affected at the West Tunnel Portal. Further pre-construction monitoring will be performed at future sites as required.</p>	
Geology, Soils, and Seismicity	Monitor Settlement Effects around Cut-and-Cover Excavations	96	- MMRP-GEO-CNST-D	Vol-1, ROD	Monitor Settlement Effects around Cut-and-Cover Excavation	<p>Monitor Settlement Effects around Cut-and-Cover Excavations: For the cut and cover activities, the contractor will perform building and ground surface monitoring prior to, during, and after construction to survey the effects of cut-and-cover activities on structures, historic buildings, and utilities. The contractor will mount survey monitoring points on all potentially affected structures and historic buildings, including the most susceptible structures, select utilities susceptible to settlement, and in representative locations within the limit of influence around the cut-and-cover excavations to monitor any effects of settlement. The contractor must obtain approval from VTA and the historic QP to install any monitoring devices or crack gauges on or in historic buildings that require alteration of the building. Survey monitoring points will be field surveyed by licensed land surveyors at a frequency determined by the preconstruction building survey or Condition Assessment Report (for historic buildings). The contractor will provide settlement field survey monitoring data to VTA immediately upon completion of the field survey. The data will be used to direct real-time modifications to shoring and ground treatment practices and procedures as appropriate to minimize adverse effects within the limit of influence around the cut-and-cover excavations.</p>	Program-wide	D	C		VTA / C	K	<p>The relevant contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, this measure did not apply because underground cut and cover stations construction has not commenced.</p>	
Geology, Soils, and Seismicity	Implement Preconstruction Condition Surveys for Utilities	97	- MMRP-GEO-CNST-E	Vol-1, ROD	Implement Preconstruction Condition Surveys for Utilities	<p>Implement Preconstruction Condition Surveys for Utilities: The contractor will conduct preconstruction condition surveys of utilities deemed to be potentially at risk due to surface settlement or ground movement at BART Extension and TOD sites. The contractor will monitor major utilities deemed to be at risk during construction and will coordinate with utility providers prior to installation of utility monitoring points.</p>	Program-wide	D	C		VTA / C	K	<p>The relevant contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with excavation and guidewall construction for the support of excavation (SOE) of the tunnel structure. Nearby utilities were evaluated for surface settlement and ground movement. Continuous and spot vibration monitoring is performed at locations where vibration and/or settlement may impact utilities, in coordination with the utility providers.</p>	
Geology, Soils, and Seismicity	Minimize Excavation Bottom Failure Impacts	98	- MMRP-GEO-CNST-F	Vol-1, ROD	Minimize Excavation Bottom Failure Impacts	<p>Minimize Excavation Bottom Failure Impacts: If excavation bottom fails due to bottom heave, piping, or blow-out, the contractor will implement the following measures.</p> <ul style="list-style-type: none"> Remove water found in the previous sand layer via dewatering Install deep sheet piling. The sheet pile may also function as a cut-off to prevent sand boiling at the bottom of excavation due to excessive hydrostatic pressure within the loose soils. Based on the boring data, encountering of the loose soils at the foundation subgrade may be anticipated at isolated locations for excavation of the stations. Deeper shoring may be required to penetrate through the aquifer to prevent the occurrence of the sand boiling condition. Deep soil mixing may have to be considered under this condition if drivability of the shoring sheet pile through the dense to very dense sand at depths is a geotechnical concern due to the vibration and/or noise impact on the surrounding environment. 	Program-wide	D	C	P	VTA / C	K	<p>The relevant contract packages and current design status is as follows: For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: This measure did not apply in Q2 2025 because underground tunnels and stations construction has not commenced.</p>	


Valley Transportation Authority		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe Construction (C)	Timeframe Post-Construction	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Geology, Soils, and Seismicity	Minimize Disturbance of Sensitive Deposits at the Excavation Subgrade	99	-	MMRP-GEO-CNST-G	-	Vol-1, ROD	Minimize Disturbance of Sensitive Deposits at the Excavation Subgrade	Program-wide	D	C	VT / C	K	<p>The relevant contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>In Q2 2025, over-excavations and ground improvements, such as Class 2 Aggregate Base, were utilized to provide stable foundations for working platforms and were completed for the tripping frame foundation, concrete batch plant, cutter soil mixing (CSM) equipment, and detention basin. West Tunnel Portal construction began in April with excavation and guidewall construction for the support of excavation (SOE) of the tunnel structure.</p>	
Geology, Soils, and Seismicity	Incorporate Design Specifications to Minimize Effects from Expansive Soils	100	-	MMRP-GEO-CNST-H	-	Vol-1, ROD	Incorporate Design Specifications to Minimize Effects from Expansive Soils	Program-wide	D	C	VT / C	K	<p>The relevant contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>In Q2 2025, over-excavations and ground improvements, such as Class 2 Aggregate Base, were utilized to provide stable foundations for working platforms and were completed for the tripping frame foundation, concrete batch plant, cutter soil mixing (CSM) equipment, and detention basin. West Tunnel Portal construction began in April with excavation and guidewall construction for the support of excavation (SOE) of the tunnel structure.</p>	
Geology, Soils, and Seismicity	Stop Construction if Paleontological Resources are Discovered and Determine Appropriate Action	101	-	MMRP-GEO-CNST-I	-	Vol-1, ROD	Stop Construction if Paleontological Resources are Discovered	Program-wide	D	C	VT / C	K	<p>The four contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. No paleontological resources were discovered at the West Tunnel Portal in Q2 2025. If paleontological resources are found, the contractor will halt work and a qualified paleontologist will evaluate the findings and make recommendations.</p>	
Greenhouse Gas Emissions	Implement Energy Efficiency Measures (TOID)	102	-	MMRP-GHG-A	-	Vol-1, ROD	Implement Energy Efficiency Measures (TOID)	TOID		C	VT / C	K	TOID is not included in CP1 through CP4. Once TOD contracts are underway these measures will be addressed.	
Greenhouse Gas Emissions	Participate in Food Waste Programs (TOID)	103	-	MMRP-GHG-B	-	Vol-1, ROD	Participate in Food Waste Programs (TOID)	TOID			VT / C	K	TOID is not included in CP1 through CP4. Once TOD contracts are underway these measures will be addressed.	
Greenhouse Gas Emissions	Utilize Electrical Landscaping Equipment (TOID)	104	-	MMRP-GHG-C	-	Vol-1, ROD	Utilize Electrical Landscaping Equipment (TOID)	TOID	D		VT / C	K	TOID is not included in CP1 through CP4. Once TOD contracts are underway these measures will be addressed.	
Greenhouse Gas Emissions	Provide Preferential Parking for Electric Vehicles (TOID)	105	-	MMRP-GHG-D-01	-	Vol-1, ROD	Provide Preferential Parking for Electric Vehicles (TOID)	TOID	D		VT / C	K	TOID is not included in CP1 through CP4. Once TOD contracts are underway these measures will be addressed.	
Greenhouse Gas Emissions	Provide Preferential Parking for Electric Vehicles (TOID Residential)	106	-	MMRP-GHG-D-02	-	Vol-1, ROD	Provide Preferential Parking for Electric Vehicles (TOID Residential)	TOID	D		VT / C	K	TOID is not included in CP1 through CP4. Once TOD contracts are underway these measures will be addressed.	
Greenhouse Gas Emissions	Provide Preferential Parking for Electric Vehicles (TOID Commercial)	107	-	MMRP-GHG-D-03	-	Vol-1, ROD	Provide Preferential Parking for Electric Vehicles (TOID Commercial)	TOID	D		VT / C	K	TOID is not included in CP1 through CP4. Once TOD contracts are underway these measures will be addressed.	


		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Temporary Construction (C)	Timeframe Post-Construction	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Hazardous Materials	Prepare Remedial Action Plans	108	- MMRP- HAZ- CNST- A	Vol-1, ROD	Prepare Remedial Action Plans	<p>Prepare Remedial Action Plans: Prior to construction, VTA will prepare new and/or amended remedial action plans (RAPs) for the BART Extension, which will be approved by the Regional Water Quality Control Board (RWQCB).</p> <p>The RAPs will satisfy the key objectives of the Contaminant Management Plan (CMP) (e.g., characterization of soil and ballast quality relative to the maximum acceptable contaminant levels for reuse) and incorporate measures for managing soil, ballast, and groundwater from the CMP (e.g., sampling and analysis, health and safety, stockpiling, offsite disposal, and treatment) to address all known and potential sources of environmental contamination identified in the October 2015 VTA's BART Silicon Valley Phase II Extension Project Initial Site Assessment (ISA). VTA will provide measures to satisfy regulatory notification requirements and approval measures (e.g., additional sampling and analysis), if necessary, for soil excavation and/or dewatering associated with land-use covenants near the Diridon and Santa Clara Stations and over the tunnel alignments between these stations.</p> <p>The RAPs will also include an assessment of potential vapor intrusion concerns for indoor residents and workers from groundwater contaminant plumes, such as chlorinated solvents. In coordination with the RWQCB, selected remedial measures to protect human health may include, but are not limited to, source removal of contaminated materials, in-situ treatment, and implementation of engineering controls (e.g., vapor barriers) and/or institutional controls prior to building occupancy.</p>	Project wide	D				K	<p>The Remedial Action Plan for the entire BSVII Project which includes tunnel (CP-2), stations (CP-3) and maintenance yard (CP-4), was approved by the RWQCB for use on 8/3/2021. VTA CP-2 Contractor, KSTIV, as per the requirements of the Contaminant Management Plan and Remedial Action Plan, have submitted a Contaminant Management and Disposal Plan (CMDP) which provides guidelines on how Contractor will manage, handle, treat and dispose previously identified contaminated/hazardous materials found within the project limits. The CMDP has been approved by VTA (2023) and will be updated periodically once new information is acquired by KSTIV, such as analytical data from Downtown San Jose, Diridon, and 28th Street.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, construction activity at West Tunnel Portal involved excavation and disposal of approximately 400 cubic yards of Class I hazardous soils (ecdc received and transported materials in SF), and 5,965 cubic yards of Class II contaminated soils (Newby Island in Milpitas). Soils were removed from the Support of Excavation (SOE) footprint of the West Tunnel Portal. In accordance with the CMDP and RAP, and Class I soils were hauled to ECD's location in San Francisco, and Class II soils were hauled to Newby Island in Milpitas.</p>	
Noise and Vibration	Incorporate FTA Criteria Compliant Construction Noise and Vibration Specifications	109	- MMRP- NV- CNST- A	Vol-1, ROD	Incorporate FTA Criteria Compliant Construction Noise and Vibration Specifications	<p>Incorporate FTA Criteria Compliant Construction Noise and Vibration Specifications: VTA will incorporate a comprehensive construction noise and vibration specification into all construction bid documents requiring compliance with FTA criteria. VTA will emphasize the existence and importance of noise and vibration control specifications at pre-bid and preconstruction conferences.</p>	Project wide	D	C			K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: Section 01 B.20 Noise and Vibration Control has been included in the project specifications and is provided in all bid documents.</p> <p>THIS MEASURE IS COMPLETE FOR CP2. See Q2 2024.</p>	
Noise and Vibration	Locate Equipment as Far as Feasible from Sensitive Sites	110	- MMRP- NV- CNST-B	Vol-1, ROD	Locate Equipment as Far as Feasible from Sensitive Sites	<p>Locate Equipment as Far as Feasible from Sensitive Sites: The contractor will locate stationary equipment, such as generators and compressors as far as feasible from noise and vibration sensitive sites, and will acoustically treat such equipment. The contractor will also locate grout batch plants, grout silos, mixers, pumps, diesel pumping equipment, and similar noise and vibration generating equipment as far as feasible from noise sensitive sites, and acoustically treat the same if necessary.</p>	Project wide		C			K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. All stationary equipment has been located as far as feasible from noise and vibration sensitive sites. Grout batch plants, grout silos, mixers and pumps have been placed as far away from sensitive sites as feasible, and a soundwall has been constructed along the southwestern perimeter of the site adjacent to the tunnel structure to further reduce noise impacts.</p>	
Noise and Vibration	Construct Temporary Noise Barriers	111	- MMRP- NV- CNST-C	Vol-1, ROD	Construct Temporary Noise Barriers	<p>Construct Temporary Noise Barriers: The contractor will install temporary noise barriers or noise control blankets in areas between noisy activities and noise-sensitive receptors, where practical and effective. Temporary noise barriers can reduce construction noise by 5 to 15 dB, depending on the height of the barrier and the placement of the barrier. To be most effective, the contractor will place the barrier as close as possible to the noise source or the sensitive receptor. Temporary barriers tend to be particularly effective because they can be easily moved as work progresses to optimize performance. If temporary noise barriers and site layout do not result in compliance with the noise limit, the contractor may consider retrofitting existing windows and doors with new acoustically rated units for the residential structures.</p>	Project wide; 28TH Street/Little Portugal (Alum Rock)	D	C			K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: Quarterly updates to the Construction Noise and Vibration Monitoring Plan (CNVMP) list the construction activities, noise levels, and measures taken to keep noise and vibration levels within the applicable thresholds.</p> <p>The noise barrier/sound curtain construction along the southwestern portion of the site adjacent to the tunnel structure began in May 2025 and will be approximately 2,360 feet long, with 190 feet of the sound curtain will be 20 feet tall around the Caterpillar shaft (CAT shaft) and the remaining 2,170 feet will be 16 feet high. Construction of the sound curtain continued through Q2 2025 and will be completed in early Q3 2025. Daily noise monitoring is performed to verify adherence to noise thresholds.</p>	
Noise and Vibration	Operate Equipment to Minimize Annoying Noise and Vibration	112	- MMRP- NV- CNST-D	Vol-1, ROD	Operate Equipment to Minimize Annoying Noise and Vibration	<p>Operate Equipment to Minimize Annoying Noise and Vibration: Contractors will implement the following measures:</p> <ul style="list-style-type: none"> • Use electric instead of diesel-powered equipment, hydraulic tools instead of pneumatic impact tools, and electric instead of air- or gasoline-driven saws, where feasible. • Operate equipment so as to minimize banging, clattering, buzzing, and other annoying types of noises, especially near residential areas during nighttime hours. • Turn off idling equipment, whenever possible. • Line haul truck beds with rubber or sand to reduce noise, if needed and requested by VTA. Line or cover hoppers, conveyor transfer points, storage bins, and chutes with sound-deadening material. • During nighttime and weekends, use strobe warning lights and/or back-up observers during any back-up operations, where permitted by the local jurisdiction. 	Program-wide		C		VTA /C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Spot checks by civil and environmental inspectors have confirmed the following measures have been implemented:</p> <ul style="list-style-type: none"> • Augering drill-rig for setting piles is being used in lieu of impact pile drivers, where feasible. • Electric equipment is being used instead of diesel-powered equipment; hydraulic tools instead of pneumatic impact tools, and electric instead of air- or gasoline-driven saws, where feasible. • Equipment is used to minimize banging, clattering, buzzing, and other annoying types of noises, especially near residential areas during nighttime hours. • Idling equipment is turned off, whenever possible. • Haul truck beds are lined with rubber or sand to reduce noise, if needed and requested by VTA, and hoppers, conveyor transfer points, storage bins, and chutes are lined or covered with sound-deadening material. • During nighttime and weekends, strobe warning lights and/or back-up observers during any back-up operations are used, where permitted by the local jurisdiction. 	

		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Noise and Vibration	Route Construction Trucks along Truck Routes Least Disturbing to Residents	113	- MMRP-NV-CNST-E	Vol-1, ROD	Route Construction Trucks along Truck Routes Least Disturbing to Residents	Route Construction Trucks along Truck Routes Least Disturbing to Residents: The contractor will route construction-related truck traffic along truck routes and roadways that would cause the least disturbance to residents. The contractor will lay out loading and unloading zones to minimize truck idling near sensitive receptors and to minimize truck reversing so back-up alarms are minimized near residences.	Program-wide		C		VTA /C	C	<p>The four contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>In Q2 2025, an updated CTMP was submitted to VTA for review.</p> <p>In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Truck loading/unloading zones followed routes approved in the CTMP to minimize disturbance to residents.</p>	
Noise and Vibration	Secure Steel and Concrete Plates over Excavated Holes and Trenches	114	- MMRP-NV-CNST-F	Vol-1, ROD	Secure Steel and Concrete Plates over Excavated Holes and Trenches	Secure Steel and Concrete Plates over Excavated Holes and Trenches: The contractor will secure steel and/or concrete plates over excavated holes and trenches to reduce rattling when vehicles pass over. If complaints are received, the contractor will use thicker plates, stiffer beams beneath the plates, and/or rubber gaskets between the beams and plates to further reduce rattling noise and vibration.	Program-wide		C		VTA /C	C	<p>The four contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Steel plates were installed over excavated trenches for pipes near the tunnel structure and were placed to be flush with the existing grade to reduce rattling noise and vibration.</p>	
Noise and Vibration	Use Best Available Practices to Reduce Noise and Vibration	115	- MMRP-NV-CNST-G	Vol-1, ROD	Use Best Available Practices to Reduce Noise and Vibration	Use Best Available Practices to Reduce Noise and Vibration: The contractor will use the best available practices to reduce the potential for exceedances of noise and vibration criteria due to construction activities. This may require the use of equipment with special exhaust silencers, construction of temporary enclosures or noise barriers around activities, and tracks for the tracked vehicles to be in good condition.	Program-wide		C		VTA /C	C	<p>The four contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Quarterly updates to the Construction Noise and Vibration Monitoring Plan (CNVMP) list the construction activities, noise levels, and measures taken to keep noise and vibration levels within the applicable thresholds.</p>	
Noise and Vibration	Adhere to Local Jurisdiction Construction Time Periods, to the Extent Feasible	116	- MMRP-NV-CNST-H	Vol-1, ROD	Adhere to Local Jurisdiction Construction Time Periods	Adhere to Local Jurisdiction Construction Time Periods, to the Extent Feasible: The contractor will adhere to local jurisdiction construction time periods, to the extent feasible, recognizing that nighttime and weekend construction may be necessary and/or preferred by VTA and local jurisdictions to reduce other related environmental effects such as traffic. VTA will coordinate with the cities of San Jose and Santa Clara on construction operations during nighttime and weekends, and where feasible adhere to local ordinances. San Jose Ordinance 26248, 26594 restricts construction to between 7 a.m. and 7 p.m. Santa Clara Ordinance 1549 § 1, 7-15-86, Ord. 1556 § 1, 9-16-86. Formerly § 18-32.3 restricts construction to between 7 a.m. and 6 p.m. on weekdays, and between 9 a.m. and 6 p.m. on Saturday.	Program-wide		C		VTA /C	C	<p>The four contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>Quarterly updates to the Construction Noise and Vibration Monitoring Plan (CNVMP) list the construction activities, noise levels, and measures taken to keep noise and vibration levels within the applicable thresholds. The CNVMP Update can be found in the project folder 109-135 NV-Noise & Vibration. The Construction Transportation Management Plan (CTMP) for CP2 Early Works-West Tunnel Portal has been approved and includes the approved work hours.</p> <p>In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation. Night work was performed in Q2 2025 and was approved by VTA. Daily noise monitoring is performed to verify adherence to noise thresholds.</p>	
Noise and Vibration	Perform Preconstruction Ambient Noise Measurements at All CSAs	117	- MMRP-NV-CNST-I	Vol-1, ROD	Perform Preconstruction Ambient Noise Measurements at Construction Staging Areas (CSA)	Perform Preconstruction Ambient Noise Measurements at All CSAs: The contractor will perform preconstruction ambient noise measurements at all construction staging areas, which include the tunnel portals, stations, and mid-tunnel ventilation sites. These measurements will document the noise environment just prior to start of construction at representative locations along the alignment. These measurements will be performed continuously over a minimum of 10 days (240 hours).	Program-wide	D			VTA /C	C	<p>The four contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>Preconstruction ambient noise monitoring was performed on December 1, 2022, and continued through December 10, 2022 at the West Tunnel Portal.</p> <p>Further preconstruction noise monitoring will be performed in future quarters at the underground stations and East Tunnel portal.</p>	
Noise and Vibration	Implement a Construction Noise Control and Monitoring Plan	118	- MMRP-NV-CNST-J	Vol-1, ROD	Implement a Construction Noise Control and Monitoring Plan	Implement a Construction Noise Control and Monitoring Plan: The contractor will submit a Noise Control and Monitoring Plan to VTA for approval. The plan will be prepared by a qualified acoustical engineer whose qualifications and proposed noise control and monitoring activities will be subject to approval of VTA prior to construction activities. The contractor will update the Noise Control and Monitoring Plan every 3 months and will include all the pertinent information about construction equipment and site layout, the projected noise levels, and the noise mitigation measures that may be required to comply with the noise limits for each sensitive receptor. The Noise Control and Monitoring Plan will also outline the monitoring equipment and procedures the contractor will use to perform noise measurements and to identify noise-sensitive receptors in the immediate vicinity of construction operations, including details regarding the noise measurement locations, frequency, and duration of measurements. The contractor will document the results of noise monitoring and submit the documentation to VTA weekly. In the event that levels exceed allowable noise limits, VTA will ensure that contractually required corrective measures consistent with the Noise Control and Monitoring Plan are implemented.	Program-wide	D	C		VTA /C	C	<p>The four contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>Quarterly updates to the Construction Noise and Vibration Monitoring Plan (CNVMP) and the Construction Noise and Vibration Control Plan (CNVCP) list the construction activities, noise levels, and measures taken to keep noise and vibration levels within the applicable thresholds. Daily construction noise monitoring was initiated on April 22, 2024 and is provided to VTA each week.</p> <p>In Q2 2025, no construction related noise exceedances occurred.</p>	

		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Noise and Vibration	Require Minimum Qualifications for the Acoustical Engineer	119	- MMRP-NV-CNST-K	-	Vol-1, ROD	Require Minimum Qualifications for the Acoustical Engineer	Program-wide	D	C		VTA /C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: In Q4 2022, the CP-2 contractor submitted and approved the qualifications of an Acoustical Engineer in accordance with this measure.</p> <p>THIS MEASURE IS COMPLETE FOR CP2. See Q2 2024.</p>	
Noise and Vibration	Prohibit Operation of Noise-Generating Equipment Prior to Acceptance of Noise Control and Monitoring Plan	120	- MMRP-NV-CNST-L	-	Vol-1, ROD	Prohibit Operation of Noise-Generating Equipment Prior to Acceptance of Noise Plan	Program-wide		C		VTA /C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>The CP-2 Construction Noise and Vibration Monitoring Plan (CNVMP) and the Construction Noise and Vibration Control Plan (CNVCP) were accepted prior to the start of construction.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, West Tunnel Portal construction continued with equipment mobilization, guidewall excavation, excavation and laying foundations for tripping frames, concrete batch plant, maintenance, and desander pads, and utilities installation.</p> <p>This measure will be implemented in future quarters at the underground stations and East Tunnel portal.</p>	
Noise and Vibration	Install Long-Term Noise Monitors at CSAs during all Construction Phases	121	- MMRP-NV-CNST-M-01	-	Vol-1, ROD	Install Stationary Long-Term Noise Monitors at Construction Staging Areas (CSA)	Program-wide	D	C		VTA /C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: Long-term noise monitors have been installed at 2 locations by sensitive noise-receptors at the West Tunnel Portal. Noise monitoring data has been provided to VTA on a weekly basis in Q2 2025, and includes the construction activities, the daytime and nighttime noise levels, and spot-check noise monitoring locations and data.</p> <p>This measure will be implemented in future quarters at the underground stations and East Tunnel Portal.</p>	
Noise and Vibration	Install Long-Term Noise Monitors at CSAs during all Construction Phases	122	- MMRP-NV-CNST-M-02	-	Vol-1, ROD	Conduct Weekly Noise Sampling with Hand-Held Monitors	Program-wide	D	C		VTA /C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: At the West Tunnel Portal, 30-minute hand-held noise monitoring data has been provided to VTA, and includes the construction activities, the daytime and nighttime noise levels, and spot-check noise monitoring locations and data.</p> <p>In Q2 2025, no construction-related noise exceedances occurred during the 30-minute spot checks.</p>	
Noise and Vibration	Ensure Equipment is Pre-certified to Meet Noise Limits	123	- MMRP-NV-CNST-N	-	Vol-1, ROD	Ensure Equipment is Pre-certified to Meet Noise Limits	Program-wide	D	C		VTA /C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: The Construction Noise and Vibration Control Plan (CNVCP) lists the construction activities, equipment to be used during these activities, and the noise levels for the activities and the equipment. The equipment listed in the CNVCP has been guaranteed by the vendor to meet the noise limits for the work location and project.</p> <p>The Q2 2025 quarterly update to the CNVCP included the construction activities, equipment, recertification requirements, and noise levels, confirming construction equipment does not exceed the noise limits.</p>	
Noise and Vibration	Implement a Complaint Resolution Procedure	124	- MMRP-NV-CNST-O	-	Vol-1, ROD	Implement a Noise and Vibration Complaint Resolution Procedure	Program-wide	D	C		VTA /C	K	<p>The four contract packages and current design status is as follows: For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork: The contractor developed a complaint resolution procedure in Q2 2024 to address noise and vibration concerns. A project representative's phone number is publicly available to contact for any concerns, and the representative will follow up with the person that filed the complaint to determine next steps and remediate any issues.</p> <p>In Q2 2025, five complaints were received for work at the West Tunnel Portal. KST and VTA External Affairs has resolved these concerns with the complainants.</p>	

		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Noise and Vibration	Implement a Construction Vibration Control and Monitoring Plan	125	- MMRP-NV-CNST-P-01	Vol-1, ROD	Prepare a Construction Vibration Control and Monitoring Plan	<p>Implement a Construction Vibration Control and Monitoring Plan: The contractor will be required to submit a Construction Vibration Control and Monitoring Plan to VTA for approval. The plan will be prepared by a qualified Vibration specialist whose qualifications and proposed vibration control and monitoring activities will be subject to approval of VTA prior to construction activities. The Construction Vibration Control and Monitoring Plan will be updated every 3 months and include all the pertinent information about construction equipment and site layout, the projected vibration levels, and the vibration control measures that may be required to comply with the vibration limits as outlined in this measure for each building type.</p> <p>The Construction Vibration Control and Monitoring Plan will also outline the monitoring equipment and procedures the contractor will use to perform vibration measurements for vibration-sensitive receptors in the vicinity of construction operations, including details regarding the vibration measurement locations, frequency, and duration of measurements at each location. The plan will outline the protocol for monitoring existing cracks in buildings over time, to determine any construction-related impacts. At a minimum, crack gauges will be installed on existing cracks prior to construction, and monitoring of the gauges will be performed continuously over the course of construction to assess whether new construction-related damage has occurred. The contractor must obtain approval from VTA and the QP to install any crack gauges on or in historic buildings that require alteration of the building.</p>	Program-wide	D	C		VTA /C	K	<p>The CP-2 Construction Noise and Vibration Monitoring Plan (CNVMP) and Construction Noise and Vibration Control Plan (CNVCP) outline monitoring equipment, procedures, measurement locations, frequencies, and durations, and will be updated quarterly in accordance with 01 81 20 Noise and Vibration Control.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, the two continuous vibration monitors at the West Tunnel Portal provide daily monitoring data to VTA on a weekly basis. Vibration levels did not exceed the thresholds for any sensitive structures, utilities, or buildings this quarter.</p>	
Noise and Vibration	Implement a Construction Vibration Control and Monitoring Plan	126	- MMRP-NV-CNST-P-02	Vol-1, ROD	Halt Construction if Levels Exceed Allowable Vibration Limits	<p>Implement a Construction Vibration Control and Monitoring Plan: The results of vibration monitoring will be documented and submitted to VTA weekly. In the event that levels exceed allowable vibration limits, the work will be halted immediately to ensure that no structural damage occurs, and additional required corrective measures consistent with the Construction Vibration Control and Monitoring Plan will be implemented.</p> <p>The contractor will initially conduct vibration monitoring daily at the nearest affected buildings during any construction activities that could induce vibration impacts, typically within 100 feet of any building. Vibration will also be monitored where vibration is expected to approach the applicable limit based on the building type and condition, as determined by VTA in coordination with the structural engineer for non-historic buildings, and VTA and the historic QP for historic buildings. Monitoring of utilities that are sensitive to vibration will be coordinated with the utility companies and performed for the nearest affected vibration-sensitive utilities during any construction activities that could induce vibration impacts.</p>	Program-wide	D	C		VTA /C	K	Please refer to the documentation under MMRP-NV-CNST-P-01.	
Noise and Vibration	Implement a Construction Vibration Control and Monitoring Plan	127	- MMRP-NV-CNST-P-03	Vol-1, ROD	Do Not Exceed the FTA Construction Vibration Damage Criteria	<p>Implement a Construction Vibration Control and Monitoring Plan: The contractor will perform monitoring continuously at the closest receptor during all demolition and construction activities to ensure vibration levels will not exceed the FTA construction vibration damage criteria for applicable building type, as follows: 0.12 peak particle velocity (PPV) (inches/second) for buildings that are extremely susceptible to vibration damage, 0.2 PPV (inches/second) for non-engineered timber and masonry buildings, 0.3 PPV (inches/second) for engineered concrete and masonry (no plaster) buildings and 0.5 PPV (inches/second) for reinforced-concrete, steel or timber (no plaster) buildings.</p> <p>For historic buildings, the vibration threshold will likely be between 0.12 to 0.2 PPV (inches/second) depending on the buildings' condition. The results of the preconstruction surveys and building Conditions Assessment Report as outlined in Mitigation Measure NV-CNST-R will be utilized to confirm the structure types and determine which vibration thresholds apply in consultation with a qualified structural engineer and the historic QP.</p> <p>For utilities, vibration thresholds will follow industry standards in coordination with utility companies, and typically adhere to a 0.5 PPV (inches/second) threshold.</p>	Program-wide	D	C		VTA /C	K	Please refer to the documentation under MMRP-NV-CNST-P-01.	
Noise and Vibration	Implement a Construction Vibration Control and Monitoring Plan	128	- MMRP-NV-CNST-P-04	Vol-1, ROD	Measure Building Vibration in Vertical Direction and Utilities in Accordance with Meter Instructions	<p>Implement a Construction Vibration Control and Monitoring Plan: The contractor will measure vibration in buildings in the vertical direction on the ground surface or building floor and for utilities in accordance with meter instructions and industry best practices. Vibration levels will be measured continuously during daily construction operations to ensure that peak vibration-generating work is captured. Daily monitoring will be performed during a continuous work shift (typically 8 hours) that includes the closest and most vibration-inducing work. The contractor will compare vibration in buildings against both structural damage and nuisance thresholds in terms of velocity levels in dB or PPV. Vibration for utilities will be compared against structural damage thresholds in terms of PPV. If the measured vibration data are in compliance with the vibration limits after work has completed start-up and entered full-production mode (typically within 2 weeks to 30 days), vibration monitoring may be performed once a week instead of continuously each day if approved by VTA.</p> <p>For non-historic structures, if construction vibration exceeds the structural or nuisance threshold, the contractor must stop construction and adjust construction methods to meet appropriate vibration limits so that the threshold is not exceeded again.</p>	Program-wide	D	C		VTA /C	K	Please refer to the documentation under MMRP-NV-CNST-P-01.	
Noise and Vibration	Implement a Construction Vibration Control and Monitoring Plan- Historic structures	129	- MMRP-NV-CNST-P-05	Vol-1, ROD	Notify Qualified Professional (QP) if Historic Building Construction Vibration Approaches Threshold	<p>Implement a Construction Vibration Control and Monitoring Plan- Historic structures: For historic structures, if construction vibration approaches the structural damage threshold, the historic QP will be notified immediately, in real time. If construction vibration exceeds the structural damage threshold, Contractor must notify the historic QP and VTA immediately, in real time, and stop all vibration-inducing construction work immediately to adjust methods. The contractor will adjust work methods and techniques to meet appropriate vibration limits so that the threshold is not exceeded again before work is restarted.</p> <p>In the event of inadvertent, construction-related damage to historic buildings, repairs will be conducted in accordance with the Secretary of the Interior's Standards for the Treatment of Historic Properties and consistent with 36 CFR 800.13(b). VTA and the historic QP will implement these repairs in consultation with FTA and SHPO.</p>	Program-wide	D	C		VTA /C	K	<p>The CP-2 Construction Noise and Vibration Monitoring Plan (CNVMP) and Construction Noise and Vibration Control Plan (CNVCP) outline monitoring equipment, procedures, measurement locations, frequencies, and durations, and will be updated quarterly in accordance with 01 81 20 Noise and Vibration Control.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, no work occurred near historic buildings. If construction activities occur near historic buildings, the historic QP will be notified, and additional monitors will be installed. If construction exceeds the vibration thresholds work will cease and the contractor will notify the historic QP and VTA.</p>	
Noise and Vibration	Perform Vertical Direction Vibration Monitoring	130	- MMRP-NV-CNST-Q	Vol-1, ROD	Perform Vertical Direction Vibration Monitoring	<p>Perform Vertical Direction Vibration Monitoring: The contractor will perform continuous vertical direction vibration (root mean square) monitoring on the ground at the nearest representative residential structure during muck extraction and supply train operations in the tunnels. These measurements will be repeated for a minimum of 1 week at approximately 1-mile intervals along the tunnel construction until it is demonstrated that the levels are below the FTA thresholds.</p>	Program-wide		C		VTA /C	K	<p>The CP-2 Construction Noise and Vibration Monitoring Plan (CNVMP) and Construction Noise and Vibration Control Plan (CNVCP) require continuous vertical direction vibration monitoring during muck extraction.</p> <p>For CP-2 Tunnel and Trackwork: In Q2 2025, no continuous vertical direction vibration monitoring was required because muck extraction has not yet commenced.</p>	
Noise and Vibration	Implement Preconstruction and Post-Construction Building Condition Surveys For Vibration	131	- MMRP-NV-CNST-P-01	Vol-1, ROD	Implement Preconstruction and Post-Construction Building Condition Surveys for Vibration	<p>Implement Preconstruction and Post-Construction Building Condition Surveys for Vibration: Prior to construction or release of the TBM and cut-and-cover construction contracts, the contractor will survey all structures that may be potentially impacted by construction vibration and submit the results to VTA for approval. Preconstruction building condition surveys of the interiors and exteriors of these structures will be conducted by independent surveyors to assess the baseline condition of each property that could be affected by construction vibration. The surveys will include written and photographic (video and still) records, including written descriptions and photos of any cracks.</p>	Program-wide	D		P	VTA /C	K	Please refer to documentation under MMRP-GEO-CNST-8-01.	

		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Noise and Vibration	Implement Preconstruction and Post-Construction Building Condition Surveys for Vibration- Historic Buildings	132	- MMRP- NV- CNST- R-02	Vol-1, ROD	Prepare Condition Assessment Reports for Historic Buildings	<p>Implement Preconstruction and Post-Construction Building Condition Surveys for Vibration- Historic Buildings: For historic structures, the Condition Assessment Report in accordance with Section 106 will be prepared along with the preconstruction building condition surveys. The surveys will be performed prior to any vibration-inducing construction to establish baseline building conditions. The results of the preconstruction surveys will be utilized to establish the structure types and determine which vibration thresholds apply in consultation with a qualified structural engineer and a qualified architectural historian or a historic architect, as outlined in Mitigation Measure NV-CNST-P.</p> <p>Surveys will be conducted in all historic buildings or structures where vibration is expected to approach the applicable limit, and in non-historic buildings based on the building type and condition. VTA will determine the list of historic structures that may be affected by the project in consultation with a qualified structural engineer and the historic QP.</p> <p>Vibration will be monitored as required in Mitigation Measure NV-CNST-P to avoid adverse effects on properties during construction activities. The post-construction survey results will be compared with preconstruction condition surveys so that any construction vibration effects on structures can be assessed. For historic structures, a Condition Assessment Report in accordance with Section 106, will be conducted after construction is complete. In the event of inadvertent, construction-related damage to historic buildings, repairs will be conducted in accordance with the Secretary of the Interior's Standards for the Treatment of Historic Properties and consistent with 36 CFR 800.13(b). VTA and the historic QP will implement these repairs in consultation with FTA and SHPO.</p>	Program-wide	D	C	P	VTA	K	Please refer to documentation under MMRP-GEO-CNST-8-02.	
Noise and Vibration	Implement Measures to Reduce Vibration from Muck Extraction and Supply Trains	133	- MMRP- NV- CNST-5	Vol-1, ROD	Implement Measures to Reduce Vibration from Muck Extraction and Supply Trains	<p>Implement Measures to Reduce Vibration from Muck Extraction and Supply Trains: The contractor will ensure that muck extraction and supply train operations do not result in groundborne vibration in excess of 72 VdB at nearby residences. Measures that can be implemented include, but are not limited to, placement of ballast mats underneath tracks on which the muck extraction train rides or the use of a conveyor in place of a train.</p>	Tunnel Alignment		C			K	<p>The relevant contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>This mitigation measure was included in the CP2 Conformed set under Vol 1 General Requirements, Section 01 81 20 Noise and Vibration Control; limited Notice to Proceed 1 issued 6/09/22.</p> <p>This measure was not required in Q2 2025 because muck extraction has not yet commenced.</p>	
Noise and Vibration	Implement Noise Reduction Treatments at Ancillary Facilities	134	- MMRP- NV-A	Vol-1, ROD	Implement Noise Reduction Treatments at Ancillary Facilities	<p>Implement Noise Reduction Treatments at Ancillary Facilities: The contractor will implement noise reduction treatments at ancillary facilities such as tunnel ventilation shafts, pressure relief shafts, traction power substations, and emergency backup generators such that noise levels comply with applicable Cities of San Jose and Santa Clara noise criteria at nearby developed land uses. Treatments that will be implemented, if necessary, include but are not limited to:</p> <ul style="list-style-type: none"> • Sound attenuators and acoustical absorptive treatments in ventilation shafts and facilities. • Sound attenuators for the tunnel emergency ventilation fans. • Perimeter noise walls (nominally an 8-foot-high wall) placed around emergency generators. 	Systems (Ventilation Structures, Traction Power Substations, Emergency Backup Generators)		C		VTA	K	<p>The four contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork:</p> <p>This measure was not required in Q2 2025 because construction at ancillary facilities has not commenced.</p>	
Noise and Vibration	Reduce Groundborne Noise Levels	135	- MMRP- NV-8	Vol-1, ROD	Reduce Groundborne Noise Levels	<p>Reduce Groundborne Noise Levels: The contractor will implement an Isolated Slab Track (IST) as the mitigation strategy for groundborne noise. An IST is a form of floating slab track (FST). The IST system is constructed with a continuous elastomeric mat instead of discrete elastomeric pads that are typically used for an FST system. An IST can be designed to provide from 10 to 13 dBA of noise reduction. This strategy can also be used under a crossover. The locations for implementing this measure are shown in Tables 4.12-21 through 4.12-25 (summarized in DRBMP-NV-A). The project's final design will determine the specific mitigation strategy, which could include alternative strategies that similarly achieve the FTA groundborne noise criteria.</p>	Tunnel Alignment		C		VTA	K	<p>The relevant contract packages and current design status is as follows:</p> <p>For CP-1 Systems, CP-3 Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages.</p> <p>For CP-2 Tunnel and Trackwork - This mitigation measure was included in the CP2 Conformed set under Vol 2 Design Criteria Manual (DCM) Section 7.5 Trackway; limited Notice to Proceed 1 issued 6/09/22.</p> <p>This measure was not required in Q2 2025 because construction of trackways has not commenced.</p>	
Utilities	Prepare a San Jose Water Supply Infrastructure Capacity Assessment	136	- MMRP- UTIL-A	Vol-1, ROD	Prepare a San Jose Water Supply Infrastructure Capacity Assessment	<p>Prepare a San Jose Water Supply Infrastructure Capacity Assessment and Participate in the Improvements: VTA will coordinate with San Jose Water Company (SJWC) and prepare a Cooperative Agreement to establish the BART Extension Alternative's participation in improvements to offsite water supply infrastructure. The SJWC may conduct a detailed engineering study and flow analysis to determine the extent of these impacts.</p> <p>The contractor will implement capacity-relief upgrades during the utility relocation phase of construction in accordance with SJWC requirements. The contractor will ensure that all construction activities follow the provisions outlined in this environmental document, including implementation of Mitigation Measure TRA-CNST-A to reduce potential impacts and increase participation.</p>	28th Street/Little Portugal Station (Alum Rock); Downtown San Jose Station; Diridon Station	D		P	VTA	K	TOD is not included in CP1 through CP4. Once TOD contracts are underway these measures will be addressed.	
Utilities	Prepare a Santa Clara Water Supply Infrastructure Capacity Assessment	137	- MMRP- UTIL-B	Vol-1, ROD	Prepare a Santa Clara Water Supply Infrastructure Capacity Assessment	<p>Prepare a Santa Clara Water Supply Infrastructure Capacity Assessment and Participate in the Improvements: VTA will coordinate with the City of Santa Clara Water and Sewer Utility (SCWSU) and prepare a Cooperative Agreement to establish the BART Extension Alternative's participation in improvements to offsite water supply infrastructure. The SCWSU may conduct a detailed engineering study and flow analysis to determine the extent of these impacts and participation.</p> <p>The contractor will implement capacity-relief upgrades during the utility relocation phase of construction in accordance with Chapter 17.15.210 of the Santa Clara City Code. The contractor will ensure that all construction activities follow the provisions outlined in this environmental document, including implementation of the construction education and outreach plan, to reduce potential impacts.</p>	Santa Clara Station	D		P	VTA	K	TOD is not included in CP1 through CP4. Once TOD contracts are underway these measures will be addressed.	
Utilities	Prepare a San Jose Sewer Capacity Assessment	138	- MMRP- UTIL-C	Vol-1, ROD	Prepare a San Jose Sewer Capacity Assessment	<p>Prepare a San Jose Sewer Capacity Assessment and Participate in the Improvements: VTA will coordinate with the San Jose Department of Public Works (SPW) to prepare a Cooperative Agreement to establish the BART Extension Alternative's participation in improvements to offsite sanitary sewer capacity deficiencies. SPW may conduct a detailed engineering study and hydraulic analysis to determine the extent of these impacts.</p> <p>VTA will mitigate impacts on downstream sewer systems in San Jose through payment of the Sanitary Sewer Connection Fee, as required, which is used to rehabilitate and enhance sewer capacity through San Jose's Sanitary Sewer Capital Improvement Program. If payment to the Sanitary Sewer Connection Fee does not adequately mitigate potential offsite sewer capacity impacts related to the BART Extension, VTA will be responsible for direct upgrades to the sewer system. If sewer system overcapacity is a result of projected cumulative development, San Jose and VTA will develop a Cooperative Agreement to determine the BART Extension Alternative's participation in upgrades to the current system.</p> <p>The contractor will implement capacity-relief upgrades during the BART Extension's construction phase in accordance with applicable San Jose standards regarding sewer infrastructure improvements. Generally, the contractor will locate sewer infrastructure improvements within the existing public right-of-way, with minimal potential to impact sensitive environmental resources. The contractor will ensure that construction activities follow the provisions outlined in this environmental document, including implementation of the construction education and outreach plan, to reduce potential impacts.</p>	28th Street/Little Portugal Station (Alum Rock); Downtown San Jose Station; Diridon Station	D		P	VTA	K	TOD is not included in CP1 through CP4. Once TOD contracts are underway these measures will be addressed.	

		MMRP CODE Chrono #	MMRP CODE Measure #	Source Document	Summary	Mitigation Measure	Location	Implementation Timeframe: Design (D)	Timeframe: Construction (C)	Timeframe: Post-Construction (P)	Responsible Party	Compliance Status	2025 Q2	Quarter Mitigation Completed
Utilities	Prepare a Santa Clara Sewer Capacity Assessment	139	- MMRP-UTIL-D	-	Vol-1, ROD	Prepare a Santa Clara Sewer Capacity Assessment	Santa Clara Station	D		P	VTA	K	TOD is not included in CP1 through CP4. Once TOD contracts are underway these measures will be addressed.	
Visual Quality and Aesthetics	Replace Trees	140	- MMRP-AES-CNST-A	-	Vol-1, ROD	Replace Trees	Program-wide	D	C		VTA / JC	K	The four contract packages and current design status is as follows: For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages. For CP-2 Tunnel and Trackwork: No trees were removed in Q2 2025 .	
Visual Quality and Aesthetics	Minimize Light and Glare (for TOID)	141	- MMRP-AES-A	-	Vol-1, ROD	Minimize Light and Glare (for TOID)	TOID	D	C			K	TOD is not included in CP1 through CP4. Once TOD contracts are underway these measures will be addressed.	
Water Resources, Water Quality, and Floodplains	Design and Implement Stormwater Control Measures	142	- MMRP-WQ-A	-	Vol-1, ROD	Design and Implement Stormwater Control Measures	Program-wide	D	C	P	VTA / JC	K	The four contract packages and current design status is as follows: For CP-1 Systems, CP-3-Newhall Yard/Santa Clara Station, and CP-4 Underground Stations, a General Engineering Consultant (GEC) has been selected and is preparing the three Design-Bid-Build plan, specification, and estimate (PS&E) packages. For CP-2 Tunnel and Trackwork: A combined programmatic SWPPP as well as a site-specific SWPPP for West Tunnel Portal were accepted by VTA and are in effect for all CP-2 work. In Q2 2025, the SWPPP for the West Tunnel Portal and the Programmatic SWPPP were amended to reflect changes in work phasing and additional sediment control best management practices (BMPs).	