

## Appendix I

### Silicon Valley Express Lanes Program - US 101 Phase 5 Project (P-0970)

RFP No. S19160  
August-2019

#### Preliminary Project Milestone Schedule

Activity	Early Start	Early Finish	2019	2020	2021	2022	2023	2024	2025	2026
RFP Process	Aug-2019	Jan-2020								
Final Design - Plans, Specifications, and Estimates (PS&E) <sup>(1) (2)</sup>	Feb-2020	Jun-2022								
Environmental Re-Validation & NEPA Clearance <sup>(2)</sup>	Feb-2020	Feb-2021								
Right-of-Way <sup>(3)</sup>	Dec-2020	Jun-2022								
Complete PS&E		Jun-2022				◆				
Construction <sup>(3) (4)</sup>	Jul-2022	Dec-2024								
Open to Traffic		Dec-2024						◆		
Closeout	Jan-2025	Jun-2025								

Notes:

- (1) Funding partially identified, schedule is tentative and subject to change.
- (2) Concurrent activities
- (3) Funding not identified, schedule is tentative and subject to change.
- (4) Include construction contract procurement period