



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		ACE	Project Title:		ACE Track Improvements			
1 of 1	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	ALA010015	Construct 8,000 ft. passing siding between UPRR milepost 56.9 & 30.8 in the Livermore Valley.			Programmed Year	Current		
Fund Source					Start	End	Project is on hold. Working out issues with UPRR. Expect to go to CNST in 2008.	
CMAQ \$2,000 (ALA) CMAQ \$2,000 (SCL) Local \$2,100	Planning		\$0					
	PE/ENV		\$0		10/02	Completed		
	Right of Way		\$0					
	Design	\$0		09/03	Completed			
Manager Name	Brian Schmidt							
Phone/Fax	(209) 944-6220		Construction	\$6,100	00/01		Funds Expire	Allocated
E-Mail	brian@acerrail.com		Total	\$6,100			Last Updated	3/14/2007



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		Caltrans	Project Title:		Rte 152 Truck Passing Lane - Part B				
1 of 6	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050012	SR-152 from Prunedale Avenue to Route 156 at various locations; construct truck climbing lanes outside of the urbanized area.			Programmed Year	Current			
Fund Source	Start		End	Added \$3.5 Million in SHOPP Funds. Under construction.					
ITIP \$2600 RIP \$764 Sec 115 \$992 SHOPP \$3,500 STIP \$2,555 TCSP \$244	Planning		\$0						
Manager Name	Gene Gonzalo		Design		\$1,659	prior			
Phone/Fax	510-622-5944/ 510-622-5940		Construction		\$11,325	06/07		2010	Funds Expire
E-Mail	Gene.Gonzalo@dot.ca.gov	Total	\$14,280					Last Updated	10/17/2007

Sponsor:		Caltrans	Project Title:		US 101/SR 87 Trimble Road Landscaping				
2 of 6	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050013	US 101 from SR 87 interchange to 0.4 km north of Trimble Road. Landscape mitigation.			Programmed Year	Current			
Fund Source	Start		End	Project recently entered into TIP.					
ITIP (FY11) \$1,524 RIP (FY11) \$100	Planning		\$0						
Manager Name	Nick Saleh		Design		\$193	9/10			
Phone/Fax	(510) 286-6355/ (510) 622-5460		Construction		\$1,408	10/11			Funds Expire
E-Mail	nick_saleh@dot.ca.gov	Total	\$1,624					Last Updated	3/14/2007



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		Caltrans	Project Title:		Highway 152 Passing Lanes Part A			
3 of 6	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL970002	Passing Lanes (Near Gilroy Route 152) - Bloomfield Avenue to Old Lake Road			Programmed Year	Current		
Fund Source	Start		End	Project may be superseded by new alignment.				
RIP (FY10) \$6,667 STIP \$8,093 (1990)	Planning							
Manager Name	Gene Gonzalo		Design		\$1,810	Prior Years	01/02	09/09
Phone/Fax	(510) 622-5944/ 510-622-5460	Construction	\$11,110		09/10 and Prior Years	09/09	03/11	Funds Expire
E-Mail	Gene.Gonzalo@dot.ca.gov	Total	\$14,760				Last Updated	1/16/2008

Sponsor:		Caltrans	Project Title:		Guadalupe, riparian habitat			
4 of 6	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL990041	Route 87 San Jose - Julian Street to Route 101 - Upgrade 4-lane highway to 6-lane freeway with high occupancy vehicle lanes (monitor riparian habitat)			Programmed Year	Current		
Fund Source	Start		End					
STIP \$750	Planning							
Manager Name	Nick Saleh		Design		\$0			
Phone/Fax	510-286-6355	Construction	\$750		10/11			Funds Expire
E-Mail	nick_saleh@dot.ca.gov	Total	\$750				Last Updated	1/16/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		Caltrans		Project Title:		Traffic Operations System Improvements on Highway 237/880			
5 of 6	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL991023	TOS equipment to improve the operations of these highway facilities. The equipment includes 2 CCTV cameras on Route 237.			Programmed Year	Current			
Fund Source	Start		End						
CMAQ \$300 STIP/CMAQ Match \$80				Planning					Project is on hold; Considering transferring funding to another project.
				PE/ENV			05/01		
			Right of Way						
Manager Name		Mark Powers	Design	\$110	01/02	06/01	Completed		
Phone/Fax		(510) 286-4529	Construction	\$270	04/05			Funds Expire	Allocated/Awarded
E-Mail		mark_s_powers@dot.ca.gov	Total	\$380				Last Updated	3/14/2007

Sponsor:		Caltrans		Project Title:		Route 680 Southbound HOV Lane Between Route 84 and Route 237			
6 of 6	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL991077	Construct final southbound HOV lane on I-680 between Rte 84 and Rte 237, including aux. lanes & ramp metering.			Programmed Year	Current			
Fund Source	Start		End						
RTIP \$11,102				Planning	\$0				R/W & Design should end on 5/08 Funds expire 6/31/08
				PE/ENV	\$0			09/00	
			Right of Way	\$0		09/05	08/07		
Manager Name		Emily Landin-Lowe	Design	\$0		01/01	08/07		
Phone/Fax		(510) 286-5124	Construction	\$8,308	07/08	11/08	11/11	Funds Expire	6/31/08
E-Mail		emily_landin-low@dot.ca.gov	Total	\$8,308				Last Updated	1/16/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Campbell	Project Title:		Campbell - Various Streets Rehabilitation				
1 of 1	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050067				Programmed Year	Current			
Fund Source						Start	End		
Local \$69 STP \$299		Various Streets; preventative maintenance and rehabilitation of AC pavement.	Planning	\$0				Campbell about to finish the first draft of the project specifications. They are still on time for March submittal.	
			PE/ENV	\$0					
			Right of Way	\$0					
			Design	\$30		06/08	06/08		
Manager Name		Fred Ho	Construction	\$338		09/08	11/08	Funds Expire	5/31/08
Phone/Fax		408-866-2190 / 408-376-0958	Total	\$368				Last Updated	1/7/2008
E-Mail		FredH@cityofcampbell.com							



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Cupertino	Project Title:		Mary Avenue Bicycle/Pedestrian overpass at I-280					
1 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	03SC01	Construction of a bicycle/pedestrian overpass of I-280 to connect the north and south portions of Mary Avenue.			Programmed Year	Current				
Fund Source	Start		End							
BTA (Multicycle) \$900 Local \$5,472 MEASURE 'B' \$9,035 State Spec Proj Funds \$500 TDA \$220 TFCA \$1,114				Planning	\$200	00/01		Completed	Conditional Notice to Proceed was issued on January 7. Full NTP will be issued on February 1. Project will be complete on or before March of 2009.	
				PE/ENV	\$100	01/02		Completed		
				Right of Way	\$0					
Manager Name		Glenn Goepfert	Design	\$4,110	03/04		Completed			
Phone/Fax		(408) 777-3244	Construction	\$13,030	05/06-07/08	01/08	03/09	Funds Expire		
E-Mail		glenn@cupertino.org	Total	\$17,440				Last Updated	1/23/2008	

Sponsor:		City of Cupertino	Project Title:		Cupertino - Various Street Rehabilitation					
2 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL050056	Rehabilitation of various roadways including improvements to failing pavement and improve roadway on three major collectors.			Programmed Year	Current				
Fund Source	Start		End							
Local \$174 STP \$795				Planning	\$0				Received environmental approval June 2007. Obligation of funds for construction applied for and pending. Construction projected to commence spring/summer 2008.	
				PE/ENV	\$10		05/07	01/08		
			Right of Way	\$0						
Manager Name		Glenn Goepfert	Design	\$60		09/07	03/08			
Phone/Fax		408-777-3244/ 408-777-3333	Construction	\$899	05/06 & 07/08	06/08	09/08	Funds Expire	5/31/08	
E-Mail		glenn@cupertino.org	Total	\$969				Last Updated	1/25/2008	



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Gilroy	Project Title:		Monterey Streetscape - 4th to 6th St.				
1 of 4	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050032	On Monterey St. Between 4th and 6th Streets; Various streetscape improvements (TLC Project).			Programmed Year	Current		Punch list items are being finalized.	
	Fund Source					Start	End		
	CMAQ \$2,500 Local \$535		Planning	\$0					
	PE/ENV		\$1						
			Right of Way	\$1					
	Manager Name	Don Dey	Design	\$248					
	Phone/Fax	408-846-0450	Construction	\$2,785	05/06		Completed	Funds Expire	Allocated/Awarded
	E-Mail	ddey@ci.gilroy.ca.us	Total	\$3,035				Last Updated	1/24/2008

Sponsor:		City of Gilroy	Project Title:		Forest Street Rehabilitation				
2 of 4	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050070	Forest Street between the Forest Street Bridge and Lewis Street; Pavement overlay, repair severely damaged curb and gutter, and adjust utility covers, survey monuments, manholes, etc. where needed.			Programmed Year	Current		In design.	
	Fund Source					Start	End		
	Local \$65 STP \$286		Planning	\$0					
	PE/ENV		\$0						
			Right of Way	\$0					
	Manager Name	Arlynn Bumanglag	Design	\$25	07/08	11/07	1/08		
	Phone/Fax	408-846-0450/408-846-0429	Construction	\$326	07/08	4/08	6/08	Funds Expire	5/31/08
	E-Mail	arlynn.bumanglag@ci.gilroy.ca.us	Total	\$351				Last Updated	1/24/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Gilroy	Project Title:		Gilroy Pedestrian Enhancement					
3 of 4	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL070010	Gilroy: Construct sidewalks and a pedestrian bridge along Miller Sough.			Programmed Year	Current				
Fund Source	Start		End							
CMAQ #323 Local \$277				Planning	\$0				Project is 65% designed, field review with Caltrans held 8/21/2007.	
				PE/ENV	\$20	2009	10/07	4/08		
			Right of Way	\$0						
			Design	\$0						
Manager Name		Don Dey	Construction	\$580	2009	8/08	12/08	Funds Expire	5/31/2009	
Phone/Fax		408-846-0450	Total	\$600				Last Updated	1/24/2008	
E-Mail		ddey@ci.gilroy.ca.us								

Sponsor:		City of Gilroy	Project Title:		6th Street Streetscape West					
4 of 4	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL070039	On 6th St. btw Egleberry & Monterey St.; Streetscape enhancements including decorative sidewalks, curb bulbouts, pedestrian lighting, banners, shade trees, bike racks & street furniture.			Programmed Year	Current				
Fund Source	Start		End							
CMAQ \$459 Local \$197				Planning	\$0				Project is 35% designed. Field review with Caltrans planned for February.	
				PE/ENV	\$48	2008				
			Right of Way	\$0						
			Design	\$0						
Manager Name		Don Dey	Construction	\$608	2009			Funds Expire	5/31/09	
Phone/Fax		408-846-0450	Total	\$656				Last Updated	1/24/2008	
E-Mail		ddey@ci.gilroy.ca.us								



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Los Altos	Project Title:		Adobe Creek Bike and Pedestrian Bridge Replacement				
1 of 1	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL070028	Bridge that crosses Adobe Creek along the Hetch Hetchy ROW and connects Los Altos with Palo Alto; Replacement bridge.			Programmed Year	Current			
Fund Source	Start		End						
CMAQ \$301 Local \$10	Planning		\$10	2008	10/07	12/07	Still awaiting approval of NEPA documents from Caltrans. Have requested E76 to construct new bridge.		
	PE/ENV		\$0						
	Right of Way	\$0							
	Design	\$0							
Manager Name	Terry Greiner		Construction	\$301	2008	6/08	10/08	Funds Expire	5/31/08
Phone/Fax	650-947-2623		Total	\$311				Last Updated	1/3/2008
E-Mail	terry.greiner@ci.los-altos.ca.us								



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Los Altos Hills	Project Title:		Fremont Road Rehabilitation				
1 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050068	Los Altos Hills: On Fremont Rd btw Conception & Edith Ave, & from Edith Ave to Burke Rd; Overlay roadway & reconstruct failed sections, replace pavement marking, & improve roadway drainage system.			Programmed Year	Current			
Fund Source	Start		End						
Local \$54 STP \$178				Planning	\$0				Field Review completed with Local Assistance. PS&E is being prepared and will be submitted for Caltrans' review by 3/31/2008.
				PE/ENV	\$5	06/07	08/06	12/06	
			Right of Way	\$0					
			Design	\$15	06/07	11/07	03/08		
Manager Name		Richard Chiu	Construction	\$232	07/08	04/08	07/08	Funds Expire	5/31/08
Phone/Fax		650-947-2516	Total	\$252				Last Updated	1/28/2008
E-Mail		rchiu@losaltoshills.ca.gov							

Sponsor:		City of Los Altos Hills	Project Title:		El Monte Road Bicycle Pathway Project Segment 3				
2 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL070025	El Monte Road between Moody Road and Stonebrook Drive. Install 500 LF of pathway with other improvements. Landscaping along new pathway and approximately 30,000 sq ft along existing pathway segment 2.			Programmed Year	Current			
Fund Source	Start		End						
CMAQ \$440 CMAQ-RBPP \$34 Local \$176				Planning	\$0				Field review on 11/8/07 with Local Assistance. Received environmental clearance from Caltrans in January 2008.
				PE/ENV	\$20	2008	11/07	01/08	
			Right of Way	\$0					
			Design	\$40	2008	01/08	04/08		
Manager Name		Richard Chiu	Construction	\$445	08/09	06/08	10/08	Funds Expire	5/31/09
Phone/Fax		650-947-2516	Total	\$505				Last Updated	1/28/2008
E-Mail		rchiu@losaltoshills.ca.gov							



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Los Gatos	Project Title:		SR 9 Bicycle and Pedestrian Improvements				
1 of 1	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050042	SR 9 through Monte Sereno, Los Gatos, and Saratoga; Bicycle and Pedestrian safety improvements.			Programmed Year	Current			
Fund Source	CMAQ \$1,565 Local \$204		Start	End					
				Planning	\$0				Awarded by Los Gatos Town Council on 11/19/07 and is now under construction. Construction started 1/22/08 and expected to end in May 2008.
				PE/ENV	\$68				
		Right of Way	\$0						
		Design	\$151						
	Manager Name	Melissa Huang	Construction	\$1,520	07/08	1/08	05/08	Funds Expire	Awarded/Allocated
	Phone/Fax	408-395-5340	Total	\$1,739				Last Updated	1/28/2008
	E-Mail	mhuang@losgatosca.gov							



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Milpitas	Project Title:		Midtown Transportation & Streetscape Improvements				
1 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL070021	In Milpitas: N. Main St. from Weller Lane to Carlo Street; construct sidewalks ranging from 12 to 14 feet wide; traffic calming amenities; street trees, landscaping, and lighting; and transit facilities.			Programmed Year	Current			
Fund Source	Start		End						
Local \$2,456 STIP (\$1,500)				Planning	\$0	06/07		Completed	Design completion of the PS&E is anticipated for mid to late 2008. All remaining E-76 project related forms are scheduled to be submitted to Caltrans by March 2008.
				PE/ENV	\$0				
				Right of Way	\$0				
Manager Name		Andrew Brozyna	Design	\$0					
Phone/Fax		408-586-3315	Construction	\$3,956	07/08	07/08	05/09	Funds Expire	
E-Mail		abrozyna@ci.milpitas.ca.gov	Total	\$3,956				Last Updated	1/17/2008

Sponsor:		City of Milpitas	Project Title:		So. Abel & So. Main Streetscape Imps. - Phase 1				
2 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL070037	On S. Abel & S. Main Streets btw Great Mall Parkway & Montague Expressway; implement roadway infrastructure, bike/ped, public transit and streetscape improvements.			Programmed Year	Current			
Fund Source	Start		End						
CMAQ \$850 local \$450				Planning	\$0				
				PE/ENV	\$0				
				Right of Way	\$0				
Manager Name		Jaime O. Rodriguez	Design	\$100	2008	3/2008	9/2008		
Phone/Fax		(408) 586-3335	Construction	\$1,200	2008	3/2009	9/2009	Funds Expire	
E-Mail		jrodriguez@ci.milpitas.ca.gov	Total	\$1,300				Last Updated	1/10/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Morgan Hill	Project Title:		Cochrane Road Rehabilitation				
1 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050015	Between US 101 and Monterey Road; Rehabilitation and Overlay of roadway.			Programmed Year	Current			
Fund Source			Start	End					
Local \$162 STP \$282			Planning	\$0				Construction completed. STP funding reimbursement requested in April '07. STP \$ not received yet.	
			PE/ENV	\$0					
		Right of Way	\$0						
		Design	\$19		05/05	Completed			
	Phone/Fax	408-776-7333/ 408-779-6282	Construction	\$425	05/06	07/05	Completed	Funds Expire	Completed
	E-Mail	Mori.Struve@morganhill.ca.gov	Total	\$444				Last Updated	1/29/2008

Sponsor:		City of Morgan Hill	Project Title:		East Main Street Rehabilitation				
2 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050059	On East Main St. from the UPRR crossing to Calle Mazatan; replace failing pavement and perform overlay and striping.			Programmed Year	Current			
Fund Source			Start	End					
Local \$16 STP \$117			Planning	\$0				Construction completed. STP funding reimbursement requested in April '06. STP not received yet.	
			PE/ENV	\$0					
		Right of Way	\$0						
		Design	\$5						
	Phone/Fax	408-776-7333 ext. 247	Construction	\$128	05/06	01/06	Completed	Funds Expire	Completed
	E-Mail	Mori.Struve@morganhill.ca.gov	Total	\$133				Last Updated	1/29/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Morgan Hill	Project Title:		Morgan Hill - Main Street Rehabilitation				
3 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050074	On West Main St. between Monterey Rd and Peak Ave & East Main Street between Carriage Lamp Wy and Serene Dr; Remove and replace damaged curb and gutter.			Programmed Year	Current			
Fund Source	Start		End						
Local \$38 STP \$286								Project entered in to the 2007 TIP. Beginning process for Caltrans Local Assistance. Project to be designed in FY 07/08 and constructed in FY08-09.	
			Planning	\$0					
		PE/ENV	\$0						
		Right of Way	\$0						
	Manager Name	Mori Struve	Design	\$0		01/08	04/08		
	Phone/Fax	408-776-7333 x247/408-779-6282	Construction	\$324	07/08	08/08	10/08	Funds Expire	5/31/08
	E-Mail	Mori.Struve@morganhill.ca.gov	Total	\$324				Last Updated	1/29/2008

Sponsor:		City of Morgan Hill	Project Title:		3rd Street Promenade Project				
4 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL070014	3rd Street between depot & Monterey. Roadway demo and reconstruct. New sidewalk C & G, landscape and streetscape improvements.			Programmed Year	Current			
Fund Source	Start		End						
CMAQ-\$1,700,000 Local-\$488,000								Working on environmental documents. Received PE E76. Awarded to BKF Engineers on 10/3/2007.	
			Planning	\$0					
		PE/ENV	\$378	07/08					
		Right of Way	\$0						
	Manager Name	Yat Cho	Design	\$0					
	Phone/Fax	408-776-7337	Construction	\$1,810	08/09			Funds Expire	3/1/2009
	E-Mail	yatc@morganhill.ca.gov	Total	\$2,188				Last Updated	1/28/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Morgan Hill	Project Title:		West Little Llagas Creek Trail Phase 2				
5 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL070027	Llagas Creek Trail between LaCrosse and Watsonville Road; construct 4000 feet of class 1 bike trail including a pedestrian bridge.			Programmed Year	Current			
Fund Source	Start		End						
CMAQ [\$543,000] Local [\$146,899] TFCA [48,101]				Planning	\$0				Design complete. Environmental complete. Submitting E76 for construction. Submitted the ES&E package to Caltrans.
				PE/ENV	\$25				
				Right of Way	\$0				
Manager Name		David Gittleston	Design	\$60					
Phone/Fax		408-776-7337	Construction	\$653	2007/08	6/2008	12/2008	Funds Expire	
E-Mail		david.gittleston@morganhill.ca.gov	Total	\$738				Last Updated	1/24/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Mountain View	Project Title:		California Street Rehab Phase 2			
1 of 1	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL050069	Resurface and overlay roadway on California Street between San Antonio Road and Rengstorff Avenue.			Programmed Year	Current		
Fund Source	Start		End					
Local \$128 STP \$367	Planning		\$0					
	PE/ENV		\$5	07/06	10/07			
	Right of Way		\$0					
Manager Name	Quan Tran	Design	\$17		01/08	03/08		
Phone/Fax	650-903-6311/650-903-6499	Construction	\$473	07/08	07/08	10/08	Funds Expire	5/31/08
E-Mail	quan.tran@mountainview.gov	Total	\$495				Last Updated	1/16/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Palo Alto	Project Title:		Integrated Fueling Facility				
1 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	01SC04	This project will upgrade the City's CNG fueling facility, add a publicly accessible CNG dispenser, and construct a propane fueling facility.			Programmed Year	Current			
Fund Source	Start		End						
Local \$300 TFCA \$300 (2001)				Planning	\$0				Construction in progress. Expected CNST completion in April 2008.
				PE/ENV	\$0				
			Right of Way	\$0					
			Design	\$0			04/03		
Manager Name		Karen Bengard	Construction	\$600	01/02	10/06	4/08	Funds Expire	Allocated/Awarded
Phone/Fax		(650) 329-2636	Total	\$600				Last Updated	1/3/2008
E-Mail		karen.bengard@cityofpaloalto.org							

Sponsor:		City of Palo Alto	Project Title:		Page Mill Road & University Avenue Rehabilitation				
2 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050021	University Ave. btw San Francisquito Creek & Chaucer St, & on Page Mill Rd. from mile marker 1.7 to mile marker 1.9 & from mile marker 2.3 to mile marker 2.6; Rehab & replace roadway.			Programmed Year	Current			
Fund Source	Start		End						
Local \$150 STP \$556				Planning	\$0				Construction completed and completion package will be submitted to Caltrans 2/08.
				PE/ENV	\$0				
			Right of Way	\$0					
			Design	\$0					
Manager Name		Elizabeth Ames	Construction	\$706	05/06	05/07	12/07	Funds Expire	Allocated/awarded
Phone/Fax		(650) 329-2502/ (650) 321-2136	Total	\$706				Last Updated	1/28/2008
E-Mail		elizabeth.ames@cityofpaloalto.org							



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Palo Alto	Project Title:		Embarcadero Road Rehabilitation				
3 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050057	Resurface and rehabilitate roadway segments, sidewalks, curbs, gutters, and driveways on Embarcadero Road, between Emerson Street and Middlefield Road.			Programmed Year	Current			
Fund Source	Start		End						
Local \$237 STP \$232				Planning	\$0				Construction completed and the completion package will be completed by Feb. 08
				PE/ENV	\$1		05/05	08/06	
				Right of Way	\$0				
			Design	\$1		08/06	03/07		
			Construction	\$467	05/06	07/07	10/07	Funds Expire	
E-Mail		elizabeth.ames@cityofpaloalto.org	Total	\$469				Last Updated	1/2/2008

Sponsor:		City of Palo Alto	Project Title:		Newell Road Rehabilitation				
4 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050071	Resurface and rehabilitate Newell Road from Hamilton Avenue to Embarcadero Road.			Programmed Year	Current			
Fund Source	Start		End						
Local \$202 STP \$557				Planning	\$0				The resurfacing is complete. P.A. is working on the punch list.
				PE/ENV	\$0				
				Right of Way	\$0				
			Design	\$55		08/06	03/07		
			Construction	\$704	06/07	07/07	10/07	Funds Expire	
E-Mail		elizabeth.ames@cityofpaloalto.org	Total	\$759				Last Updated	1/2/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Palo Alto		Project Title:		Citywide Traffic Signal Upgrade										
5 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments								
	SCL050091				Programmed Year	Current										
Fund Source		Traffic signal upgrades requiring the installation of hardware and software at 9 major intersections in Palo Alto.					Start	End	Project entered into TIP as part of SAFETEA-LU. Local assistance process has been initiated. Field meeting with Caltrans local assistance scheduled for January 2008.							
Earmark \$378 Local \$98										Planning	\$0					
										PE/ENV	\$0					
										Right of Way	\$0					
Manager Name		Gayle Likens	Design	\$103												
Phone/Fax		650-329-2136	Construction	\$373	08/09		6/30/08		Funds Expire 5/31/09							
E-Mail		gayle.likens@cityofpaloalto.org	Total	\$476					Last Updated 1/16/2008							

Sponsor:		City of Palo Alto		Project Title:		Stanford Avenue-El Camino Real Intersection Project										
6 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments								
	SCL070023				Programmed Year	Current										
Fund Source		Palo Alto: Intersection of Stanford Ave and El Camino Real; Design and Construction of intersection improvements including bulbouts, enhanced paving, lighting and storm drain outlet					Start	End	Working with Caltrans on cooperative agreement for project.							
Local (\$334) TE (\$1,334)										Planning	\$140	07/08	7/08	8/08		
										PE/ENV	\$15	07/08	7/08	7/08		
										Right of Way	\$0					
Manager Name		Shahla Yazdy	Design	\$0												
Phone/Fax		650-617-3151	Construction	\$1,513	09/10	10/08	10/09		Funds Expire 6/30/2010							
E-Mail		Shahla.Yazdy@CityofPaloAlto.org	Total	\$1,668					Last Updated 1/24/2008							



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Palo Alto	Project Title:		NTCIP Traffic Signal System Upgrade				
7 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL991018	Upgrade and replace central signal system master and local traffic signal controllers and system software, for City's 95 traffic signals.			Programmed Year	Current			
Fund Source	Start		End						
CMAQ \$885 (2000) STIP/CMAQ Match \$115				Planning				Project completed. Project close-out expected by March 2008.	
				PE/ENV	\$240		06/01		
			Right of Way						
			Design						
Manager Name	Gayle Likens		Construction		00/01 - 02/03	06/03	Completed	Funds Expire	Completed
Phone/Fax	(650) 329-2136		Total	\$1,000				Last Updated	1/16/2008
E-Mail	gayle.likens@cityofpaloalto.org								



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of San Jose	Project Title:		Silicon Valley Transportation Management Center (TMC)				
1 of 10	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL010041	Construct a new regional Traffic Management Center in the SJ Civic Center that will allow for better integration of local & regional traffic management			Programmed Year	Current			
Fund Source	City Funds \$300 Fed ITS \$580 TFCA \$280 (2002)		Start	End	SVITS regional video sharing effort is being coordinated with MTC under the C2C (center-to-center) project. The only element remaining is regional video sharing which is being coordinated with MTC under its C2C project in Bay Area Video upgrade (BAVU) projects. Testing and software development work is still pending under the C2C project. BAVU project has been delayed by MTC. These delays impact City's' ability to deliver our SVITS WAN design efforts.				
Manager Name			Lily Lim-Tsao						
Phone/Fax			(408) 975-3269						
E-Mail	lily.lim-tsao@sanjoseca.gov								
			Planning	\$0				Funds Expire	Allocated
			PE/ENV	\$0					
			Right of Way	\$0					
			Design	\$0					
			Construction	\$1,158	02/03	01/03			
			Total	\$1,158				Last Updated	1/24/2008

Sponsor:		City of San Jose	Project Title:		San Jose - Various Streets Rehabilitation				
2 of 10	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050028	Various MTS Roadway Within City Limits: Resurface and rehab various MTS roadway.			Programmed Year	Current			
Fund Source	Local \$2,112 STP \$16,301		Start	End	Round 1 construction is substantially complete as of 10/19/2007. Round 2 project is currently under construction. Project completion is expected in June 2008. Round 3: E-76 for PSE issued by Caltrans. Plans, specs, cost estimates under development.				
Manager Name			Amanda Lei						
Phone/Fax			408-277-5516 / 408-277-3621						
E-Mail	amanda.lei@sanjoseca.gov								
			Planning	\$0					
			PE/ENV	\$0					
			Right of Way	\$0					
			Design	\$1,806	05/06, 06/07 & 07/08	11/07	05/08		
			Construction	\$16,607	05/06, 06/07 & 07/08	07/08	03/09	Funds Expire	5/31/08
			Total	\$18,413				Last Updated	1/7/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of San Jose	Project Title:		Almaden Expressway Pedestrian Overpass			
3 of 10	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL050039	Almaden Expressway, near Coleman Rd; Construct a 360 ft. Ped Bridge over Almaden Expressway to connect nearby trails and to the Almaden Light Rail Station.			Programmed Year	Current		
Fund Source	Start		End	City awaiting for notice to proceed from Caltrans.				
Demo \$496 Local \$5,700								
Manager Name	Yves Zsutty		Design		\$496	07/08		
Phone/Fax	(408) 793-5561		Construction		\$4,021	04/05		
E-Mail	yves.zsutty@sanjoseca.gov	Total	\$4,667					
							Funds Expire	Allocated/Awarded
							Last Updated	1/7/2008

Sponsor:		City of San Jose	Project Title:		San Jose State University/Japantown Pedestrian Improvements			
4 of 10	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL050061	From San Jose State University and Japantown to Civic Center through the Hensley Historic District; Construct pedestrian improvements including street trees, lighting, etc. (TLC project).			Programmed Year	Current		
Fund Source	Start		End	Schedule delay. All funds moved to FY 09.				
CMAQ HIP \$1,555 Local \$391								
Manager Name	Rufino Ortiz		Design		\$0			
Phone/Fax	(408) 975-3285		Construction		\$1,887	08/09		
E-Mail	Rufino.Ortiz@sanjoseca.gov	Total	\$1,946					
							Funds Expire	5/31/09
							Last Updated	1/23/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of San Jose	Project Title:		Silicon Valley TIMC			
5 of 10	Project No	Project Description	Project Phase	Funds (\$000)	Schedule		Comments	
	SCL050079	Transportation Incident Management Center: Implement subregional hub for traffic management activities including arterial traffic, incident management, traveler information and emergency incident management center. HPP #2017			Programmed Year	Current		
Fund Source	Start		End					
Earmark \$6,038 Local \$1,510			Planning	\$0				City received Section 106 Cultural Resources clearance on 10/2/07 and currently obtaining environmental clearance. City obtained NEPA clearance from Caltrans in Dec. 07 and City is in the process of obligating funds.
			PE/ENV	\$1,719				
			Right of Way	\$0				
		Design	\$0					
		Construction	\$5,829				Funds Expire 5/31/07 & 5/31/09	
Manager Name		Devin Gianchandani	Total	\$7,548			Last Updated 1/24/2008	
Phone/Fax		(408) 975-3254/ 292-6093						
E-Mail		devin.gianchandani@sanjoseca.gov						

Sponsor:		City of San Jose	Project Title:		Lower Guadalupe Trail			
6 of 10	Project No	Project Description	Project Phase	Funds (\$000)	Schedule		Comments	
	SCL050081	Construct 6.4 mile trail including safety enhancement and improvements from I-880 to Gold Street in San Jose.			Programmed Year	Current		
Fund Source	Start		End					
Earmark \$6,214 Local \$7,417			Planning	\$0				Field review conducted with Caltrans. SAFETEA-LU funds to support trail construction from 880 to Montague. City awaiting notice to proceed.
			PE/ENV	\$100	Prior Years			
			Right of Way	\$0				
		Design	\$1,000	07/08				
		Construction	\$18,276	08/09			Funds Expire No expiration	
Manager Name		Yves Zsutty	Total	\$19,376			Last Updated 1/7/2008	
Phone/Fax		(408) 793-5561						
E-Mail		yves.zsutty@sanjoseca.gov						



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of San Jose	Project Title:		Bay Trail Reach 9			
7 of 10	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL050082	Preparation of CNST and ENV documents for 1.2 miles of trail, a pedestrian bridge, and underpass with safety and enhancement improvements.			Programmed Year	Current		
Fund Source	Start		End					
Earmark \$675 Local \$2,365				Planning	\$0			Field review conducted with Caltrans, awaiting notice to proceed.
				PE/ENV	\$180	06/07		
				Right of Way	\$50	06/07		
			Design	\$800	07/08			
			Construction	\$6,000	08/09		Funds Expire	
Manager Name		Yves Zsutty	Total	\$7,030			Last Updated	1/7/2008
Phone/Fax		(408) 793-5561						
E-Mail		yves.zsutty@sanjoseca.gov						

Sponsor:		City of San Jose	Project Title:		Coyote Creek Trail			
8 of 10	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL050083	Master Plan, design of 9.8 miles transportation trail, including safety and improvements between SR 237 and Story Rd.			Programmed Year	Current		
Fund Source	Start		End					
Earmark \$3,774 Local \$5,095				Planning	\$0			Field review conducted with Caltrans, awaiting notice to proceed.
				PE/ENV	\$270	08/09		
				Right of Way	\$0			
			Design	\$2,000	08/09			
			Construction	\$13,700	08/09		Funds Expire	
Manager Name		Yves Zsutty	Total	\$15,970			Last Updated	1/7/2008
Phone/Fax		(408) 793-5561						
E-Mail		yves.zsutty@sanjoseca.gov						



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of San Jose	Project Title:		Silicon Valley Smart Corridor - Highway 880 Enhancement				
9 of 10	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL976002	Silicon Valley Smart Corridor, various highways, expressways and arterials - fiber optics, video cameras, changeable message signals, traffic sensors, data collection stations & software upgrades.			Programmed Year	Current			
Fund Source	CMAQ \$500 Demo \$1,409 FAU \$1,187 TFCA \$835 (1998)		Start	End					
				Planning				Consultant contract terminated in Dec. 07. City is working to finalize design. Construction award anticipated in Jan 2009.	
				PE/ENV		10/99	01/01		
		Right of Way							
		Design			02/01	06/03			
	Phone/Fax	(408) 277-2549	Construction	\$3,931	00/01	06/05	12/06	Funds Expire	Allocated
	E-Mail	lily.lim-tsao@sanjoseca.gov	Total	\$3,931				Last Updated	1/24/2008

Sponsor:		City of San Jose	Project Title:		Stevens Creek/Winchester Blvd ITS				
10 of 10	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL991007	Install ITS infrastructure along a highly congested MTS regional arterial corridor.			Programmed Year	Current			
Fund Source	CMAQ \$2,748 (2000) STIP/CMAQ Match \$357		Start	End					
				Planning				Project construction was bid in August 2006. Apparent lowest bidder exceeded engineers estimated by 50% or \$1.2 million. Project was re-advertised in April 2007, lowest bid was 20% over engineer's estimate. Project was awarded on 8/14/07. Notice to proceed to be issued by March 08 and construction to be completed by Aug. 2008.	
				PE/ENV		10/00	06/01		
		Right of Way							
		Design	\$1,087	01/02	03/05	08/05			
	Phone/Fax	(408) 975-3269	Construction	\$2,018	02/03	08/06		Funds Expire	Allocated
	E-Mail	lily.lim-tsao@sanjoseca.gov	Total	\$3,105				Last Updated	1/24/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Santa Clara	Project Title:		San Tomas Aquino/Saratoga Creek Trail, Reach 4				
1 of 3	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL010024	Acquire and construct staging area at Monroe St. and San Tomas Expressway.			Programmed Year	Current			
	Fund Source		Local \$1,700 TEA \$1,700 (2002)	Start	End				
				Planning	\$0		1/98		TEA funds allocated on 10/22/03 to cover ROW costs. Acquisition completed. Escrow closed 12/04. Reimbursement for ROW received. Design of staging area completed. Construction began Spring 2007.
		PE/ENV		\$0					
		Right of Way		\$1,000	04/05	09/03	12/04		
		Design	\$0		06/04	10/06			
		Construction	\$791	04/05	04/07	1/08	Funds Expire	2/24/10	
		Manager Name	David Pitton	Total	\$1,791			Last Updated	1/9/2008
		Phone/Fax	(408) 615-3021/ 985-7936						
		E-Mail	dpitton@ci.santa-clara.ca.us						

Sponsor:		City of Santa Clara	Project Title:		San Tomas Aquino/Saratoga Creek Bike/Path, Reach 3				
2 of 3	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050010	Construct grade separated crossings at Central Expressway., Walsh, and SPRR tracks within Reach 3.			Programmed Year	Current			
	Fund Source		RIP \$2,000	Start	End				
				Planning	\$0		01/98	06/99	CNST in FY 07. CTC vote obtained June 2006. E-76 obtained July 06. Currently under construction.
		PE/ENV		\$0		07/04	06/05		
		Right of Way		\$0		N/A	N/A		
		Design	\$0		07/05	03/07			
		Construction	\$2,000	06/07	06/07	01/09	Funds Expire	Allocated	
		Manager Name	David Pitton	Total	\$2,000			Last Updated	1/9/2008
		Phone/Fax	(408) 615-3021/ 985-7936						
		E-Mail	dpitton@ci.santa-clara.ca.us						



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Santa Clara	Project Title:		Tasman Drive and Homestead Road Rehabilitation				
3 of 3	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050073	Tasman Dr within City limits and on Homestead Rd between Lawrence Expressway and Kiely Blvd; Resurface and rehabilitate roadways.			Programmed Year	Current			
Fund Source	Local \$85 STP \$653			Start	End				
			Planning	\$0				Environmental clearance issued by Caltrans on 4/11/07. Request for authorization to proceed submitted to Caltrans on 10/05/2007. Construction planned in Spring 2008. Waiting for E-76.	
			PE/ENV	\$0					
			Right of Way	\$0					
	Design	\$0							
	Construction	\$738	07/08	07/08	08/08	Funds Expire	5/31/08		
	E-Mail	sthach@ci.santa-clara.ca.us	Total	\$738			Last Updated	1/9/2008	



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Saratoga	Project Title:		City of Saratoga - Rehab on Various Streets				
1 of 3	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050024	Allendale Ave between Fruitvale & Quito Rd, On Saratoga-Sunnyvale Road between Herriman & Prospect Rd & on Saratoga Ave btw Fruitvale & Heritage Oak & Cox Avenue & City Limits; Rehab roadway.			Programmed Year	Current			
			Start	End	Funds Expire	Allocated/Awarded			
Fund Source		Local \$1,798 STP \$897	Planning	\$0				Phase 1 construction completed, holding retention. Phase 2 working on minor punch list.	
			PE/ENV	\$83		11/04	01/05		
			Right of Way	\$0					
Manager Name			Macedonio Nunez	Design	\$179		01/05		03/06
Phone/Fax		408-868-1218/ 408-868-1281	Construction	\$2,433	05/06	10/06	05/07	Funds Expire	Allocated/Awarded
E-Mail		mnunez@saratoga.ca.us	Total	\$2,695				Last Updated	1/10/2008

Sponsor:		City of Saratoga	Project Title:		DeAnza Trail				
2 of 3	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL070026	Saratoga: DeAnza Trail between Saratoga-Sunnyvale Rd and Saratoga Ave; Development and construct bike/pedestrian trail.			Programmed Year	Current			
			Start	End	Funds Expire	Allocated/Awarded			
Fund Source		CMAQ \$1,400 Local \$571	Planning	\$0				Environmental Phase with Caltrans Local Assistance. They are reviewing and will soon sign off on the Natural Environment Study (NES) Location Hydraulics Study and Notice of Intent to Adopt a Mitigated Negative Deliration.	
			PE/ENV	\$225	2006/2007				
			Right of Way	\$0					
Manager Name			John Cherbone	Design	\$185				
Phone/Fax		(408) 868-1241	Construction	\$1,561	2008			Funds Expire	5/31/2008
E-Mail		cherbone@saratoga.ca.us	Total	\$1,971				Last Updated	1/24/2007



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Saratoga	Project Title:		Saratoga Village Pedestrian Enhancements				
3 of 3	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL070038	Downtown; Bike/Ped enhancements including street crossing improvements minor sidewalk repair, bike racks, bus shelters and other enhanced pedestrian travel routes to bus stops.			Programmed Year	Current			
	Fund Source		Start	End					
CMAQ \$425 Local \$253				Planning	\$0				
			PE/ENV	\$30	2008	7/08	10/08		
			Right of Way	\$0					
	Manager Name	Macedonio Nunez	Design	\$0					
	Phone/Fax	408-868-1218	Construction	\$648	2009	06/09		Funds Expire	5/31/09
	E-Mail	mnunez@saratoga.ca.us	Total	\$678				Last Updated	1/10/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Sunnyvale	Project Title:		Mathilda Avenue Bridge Replacement			
1 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL050006	On Mathilda Avenue, over Caltrain/UPRR at Evelyn Ave. Widen structure along both sides, add south bound aux lane, realign, replace.			Programmed Year	Current		
Fund Source	Start		End	ENV complete. 35% design complete.				
HBRR (10/11) \$28,826 Local \$3,735								
Manager Name	Jack Witthaus		Design		\$0			
Phone/Fax	408-730-7330	Construction	\$25,011		10/11		Funds Expire	
E-Mail	jwitthaus@ci.sunnyvale.ca.us	Total	\$32,571				Last Updated	1/1/2008

Sponsor:		City of Sunnyvale	Project Title:		Sunnyvale - Various Streets Rehabilitation			
2 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL050027	Mary Avenue, Fair Oaks Ave, Hollenbeck Ave, & Kifer Rd; Rehab and overlay four MTS streets.			Programmed Year	Current		
Fund Source	Start		End	PS&E 100% complete. Award construction in March 2008.				
Local \$308 STP \$2,369								
Manager Name	Chuck Neumayer		Design		\$360	05/06, 06/07 & 07/08	01/07	12/07
Phone/Fax	408-730-7834	Construction	\$2,307		05/06, 06/07 & 07/08	01/08	12/08	Funds Expire
E-Mail	cneumayer@ci.sunnyvale.ca.us	Total	\$2,677				Last Updated	1/16/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Sunnyvale	Project Title:		Tasman/Fair Oaks Area Enhancements				
3 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL070015	Sunnyvale: Area bounded by Tasman Drive, Morse Avenue, Weddell Drive and Fair Oaks Avenue; Enhancements including signage, lighting, sidewalks, curbs, crosswalks for pedestrian access to transit.			Programmed Year	Current			
Fund Source	Start		End	PS&E 60% completed.					
Local (453) TE (1,809)	Planning		\$82		07/08				
	PE/ENV		\$0						
	Right of Way		\$0						
	Design	\$0							
Manager Name	Jack Witthaus								
Phone/Fax	408-730-7330		Construction	\$2,180	07/08			Funds Expire	6/30/2008
E-Mail	jwitthaus@ci.sunnyvale.ca.us		Total	\$2,262				Last Updated	1/1/2008

Sponsor:		City of Sunnyvale	Project Title:		Murphy Ave Streetscape Revitalization				
4 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL070036	In Sunnyvale: On Murphy btw Evelyn & Washington; Streetscape & intersection improvements including sidewalk modification, street furniture, lighting, crosswalk paving, signage etc.			Programmed Year	Current			
Fund Source	Start		End	PS&E initiated.					
CMAQ \$1,697 Local \$3,071	Planning		\$0						
	PE/ENV		\$671		2009				
	Right of Way		\$0						
	Design	\$0							
Manager Name	Chuck Neumayer								
Phone/Fax	408-730-7834		Construction	\$4,097	2009			Funds Expire	5/31/2009
E-Mail	cneumayer@ci.sunnyvale.ca.us		Total	\$4,768				Last Updated	1/1/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		City of Sunnyvale	Project Title:		Borregas Avenue Bicycle Bridges				
5 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL991063	Construct two bike/pedestrian bridges over Routes 101 and 237 at Borregas Avenue.			Programmed Year	Current			
Fund Source	Start		End						
CMAQ \$2,027 Local \$1,836 RTIP \$3,700 (2002) STIP/CMAQ Match \$18 TDA 3 \$440 TFCA \$400			Planning	\$0				Project in construction phase. Scheduled completion date April 2009.	
			PE/ENV	\$70	01/02	03/02	09/02		
			Right of Way	\$0	03/04	N/A	N/A		
Manager Name		Jack Witthaus	Design	\$868	03/04	10/05	10/06		
Phone/Fax		(408) 730-7330	Construction	\$7,465	06/07	09/07	01/09		
E-Mail		jwitthaus@ci.sunnyvale.ca.us	Total	\$8,403				Funds Expire	Allocated/Awarded
								Last Updated	1/16/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		County of Santa Clara		Project Title:		Montague Expressway. Rehabilitation Phase I & II			
1 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050025	On Montague Expressway. between US 101 and I-680; Pavement overlay and repair.			Programmed Year	Current			
Fund Source	Start		End						
Local \$551 STP \$4,237			Planning	\$0				Phase I is completed. Phase II is under construction. Paving work postponed to Spring 2008 due to cold weather. Award date: Aug. 6, 2007.	
			PE/ENV	\$23	05/06	07/05	08/06		
		Right of Way	\$0						
		Design	\$452	05/06	08/06	09/06			
	Manager Name	Roy Cabalera							
	Phone/Fax	408-573-2484/ 408-441-0276	Construction	\$4,314	05/06 & 06/07	10/06	6/2008	Funds Expire	Allocated/Awarded
	E-Mail	roy.cabalera@rda.sccgov.org	Total	\$4,789				Last Updated	1/25/2008

Sponsor:		County of Santa Clara		Project Title:		Capitol Expressway Rehabilitation			
2 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050072	Capitol Expressway between SR 87 and Seven Trees Blvd; Minor repair of any failed roadway areas.			Programmed Year	Current			
Fund Source	Start		End						
Local \$117 STP \$895			Planning	\$0				Project entered in to 2007 TIP.	
			PE/ENV	\$169	2009	02/09	04/09		
		Right of Way	\$0						
		Design	\$0						
	Manager Name	Mike Griffis							
	Phone/Fax	408-573-2447/408-441-0276	Construction	\$843	2009	07/09	12/09	Funds Expire	5/31/09
	E-Mail	mike.griffis@rda.sccgov.org	Total	\$1,012				Last Updated	1/25/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		County of Santa Clara	Project Title:		Oregon/Page Mill Expressway Pavement Rehab				
3 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050075	Oregon/Page Mill Expressway. between I-280 and US 101; Minor repair of any failed areas, remove 7.36 lane miles of surface treatment, and place 18.72 lane miles of microsurfacing.			Programmed Year	Current			
	Fund Source		Start	End					
Local \$166 STP \$1,256				Planning	\$0				
			PE/ENV	\$242	08/09	02/09	04/09		
			Right of Way	\$0					
	Manager Name	Mike Griffis	Design	\$0	08/09	02/09	06/09		
	Phone/Fax	408-573-2447/408-441-0276	Construction	\$1,180	08/09	07/09	12/09	Funds Expire	5/31/09
	E-Mail	mike.griffis@rda.sccgov.org	Total	\$1,422				Last Updated	1/25/2008

Sponsor:		County of Santa Clara	Project Title:		Various Non-Expressway Rehab				
4 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050076	Various non-expressway roadways; Rehabilitation of pavement on various federal-aid eligible arterial/collectors.			Programmed Year	Current			
	Fund Source		Start	End					
Local \$222 STP \$1,701				Planning	\$0				Authorization submittal to Caltrans Nov. 2007. Construction March 2008.
			PE/ENV	\$34	07/08 & 08/09	01/09	03/09		
			Right of Way	\$0					
	Manager Name	Herbert Naraval	Design	\$34	07/08 & 08/09	01/09	03/09		
	Phone/Fax	408-494-1308/408-297-0530	Construction	\$1,855	07/08 & 08/09	06/09	07/09	Funds Expire	5/31/08 & 5/31/09
	E-Mail	herbert.naraval@rda.sccgov.org	Total	\$1,923				Last Updated	1/25/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		County of Santa Clara		Project Title:		Oregon-Page Mill Expressway Improvements			
5 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050080	Traffic improvements including traffic signal upgrade, optimizing timing plans & bike and pedestrian facilities on Oregon-Page Mill Expressway between US 101 and SR 82.			Programmed Year	Current			
Fund Source	Start		End	Project entered in to TIP under SAFETEA-LU.					
Earmark \$3,020 Local \$780	Planning		\$0						
	PE/ENV		\$0						
	Right of Way		\$300						
	Design	\$300							
Phone/Fax	408-573-2492/408-441-0276	Construction	\$3,200	08/09			Funds Expire	No expiration	
E-Mail	mike.griffis@rda.sccgov.org	Total	\$3,800				Last Updated	1/25/2008	

Sponsor:		County of Santa Clara		Project Title:		Almaden Expressway Improvements			
6 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL070005	Various improvements including adding northbound and southbound auxiliary lanes on Almaden Expressway from north of Branham Lane to south of Blossom Hill Road.			Programmed Year	Current			
Fund Source	Start		End	Project is in preliminary design phase.					
Earmark \$2,642 Local \$2,215	Planning		\$0						
	PE/ENV		\$0						
	Right of Way		\$450						
	Design	\$300							
Phone/Fax	408-573-2492/408-441-0276	Construction	\$4,649	07/08 & 08/09			Funds Expire	No expiration	
E-Mail	mike.griffis@rda.sccgov.org	Total	\$5,399				Last Updated	1/25/2008	



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		County of Santa Clara	Project Title:		San Tomas Expressway Improvements				
7 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL070007	Add 2nd left turn lane in the northbound, westbound, and eastbound directions & adaptive traffic control systems on San Tomas Expressway and Hamilton Ave intersection.			Programmed Year	Current			
Fund Source	Earmark \$1,208 Local \$1,120		Start	End	Project is in 90% design phase.				
			Planning	\$0					
			PE/ENV	\$0					
			Right of Way	\$0					
	Manager Name	Tong Hong	Design	\$600			1/07	8/08	
	Phone/Fax	408-494-1309/408-298-3806	Construction	\$1,728	08/09	8/08	2/09	Funds Expire	No expiration
	E-Mail	tong.hong@rda.sccgov.org	Total	\$2,328				Last Updated	1/25/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		JPB		Project Title:		Caltrain Maintenance Facility - Santa Clara County Share				
1 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	JPB950001	Design and construct a maintenance facility to serve and maintain fleet of vehicles in San Jose.			Programmed Year	Current				
Fund Source	Start		End							
Local \$138 STP \$1,062				Planning	\$0				Final close-out of this project is anticipated to occur by the end of March 2008.	
				PE/ENV	\$0					
			Right of Way	\$0						
			Design	\$0			Completed			
Manager Name		Joel Slavit		Construction	\$1,200	01/02	In Progress	12/07	Funds Expire	Allocated/Awarded
Phone/Fax		(650) 508-6476		Total	\$1,200				Last Updated	1/25/2008
E-Mail		slavitj@samtrans.com								

Sponsor:		JPB		Project Title:		Diridon Station Track/Signal/Terminal Upgrade				
2 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	JPB991001	Rebuild track, platforms, terminal facilities and pedestrian subways at the San Jose Diridon Station to improve operations for all users (Caltrain, Amtrak, Capitol Corridor, ICE and UPRR).			Programmed Year	Current				
Fund Source	Start		End							
CMAQ \$6,593 Local \$857 STIP \$2,626				Planning	\$0				The expected expenditure of grant funding in CA-90-Y123 is projected to be completed by the end of calendar year 2008/early 2009 with grant close-out to immediately follow.	
				PE/ENV	\$0					
			Right of Way	\$0						
			Design	\$0						
Manager Name		Joel Slavit		Construction	\$10,056	01/02 & 02/03	10/03	12/08	Funds Expire	Allocated/Awarded
Phone/Fax		(650) 508-6476		Total	\$10,056				Last Updated	1/24/2008
E-Mail		slavitj@samtrans.com								



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		JPB	Project Title:		4th track: San Jose, Santa Clara				
3 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL010013	San Jose to Santa Clara; construct 4th main track.			Programmed Year	Current			
Fund Source					Start	End	The projected timeframe for construction is from October 2008 through May 2010.		
ITIP (23,800)			Planning	\$2,050	2002			complete	
			PE/ENV	\$1,150	2002			complete	
			Right of Way	\$0					
Manager Name		Joel Slavit	Design	\$0					
Phone/Fax		650-508-6476	Construction	\$20,600	2009	10/2008	5/2010	Funds Expire	6/30/2009
E-Mail		slavitj@samtrans.com	Total	\$23,800				Last Updated	1/25/2008

Sponsor:		JPB	Project Title:		Grade Crossing Warning Predictors				
4 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL991009	This project are located at three crossings: Mary & Sunnyvale Avenues in Sunnyvale, and Rengstorff Avenue in Mountain View.			Programmed Year	Current			
Fund Source					Start	End	Funds have been fully expended. During the past quarter CA-90-Y044 was closed but CA-90-Y123 remains open with other active projects.		
Local \$104 STP \$796			Planning	\$0					
			PE/ENV	\$0					
			Right of Way	\$0					
Manager Name		Joel Slavit	Design	\$0					
Phone/Fax		(650) 508-6476	Construction	\$900	00/01 & 01/02	01/03	12/06	Funds Expire	Allocated/Awarded
E-Mail		slavitj@samtrans.com	Total	\$900				Last Updated	1/25/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		JPB		Project Title:		Caltrain/ACE Santa Clara Train Station		
5 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL991060	Rebuild the track and passenger platforms and construct track connections to enable ACE trains to stop at the Santa Clara Station.			Programmed Year	Current		
Fund Source	Start		End					
CMAQ \$3,098 (2000) Local \$403			Planning	\$0				The projected drawdown of the \$3.1 million in CMAQ funds from Santa Clara County is still anticipated by the end of calendar year 2008/early 2009 with grant close-out to immediately follow.
			PE/ENV	\$0			12/01	
			Right of Way	\$0				
Manager Name	Joel Slavitt	Design	\$701	00/01	05/05	12/06		
Phone/Fax	(650) 508-5476	Construction	\$2,800	01/02	10/08	5/10	Funds Expire	
E-Mail	slavittj@samtrans.com	Total	\$3,501				Last Updated	1/25/2008



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		MTC	Project Title:		Planning, Programming and Monitoring - Santa Clara County Share			
1 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	MTC990005	Planning, programming & monitoring activities in the San Francisco Bay Area.			Programmed Year	Current		
Fund Source	Planning \$662 PE/ENV \$0 Right of Way \$0		03/04-05 & 06/07-09	Start	End	AB3090 (06/07) - \$346 allocated RTP (05/06 & 06/07) - \$58 allocated RTP (07/08) - \$30 RTP (08/09) - \$120		
AB3090 \$346 (06/07) RTIP \$133 (07/08) RTIP \$229 (08/09) RTIP \$29 (06/07) RTIP \$44 (04/05)				Design	\$0			
				Construction	\$0			
Manager Name	Kenneth Kao	Total	\$662				Last Updated 10/10/2007	
Phone/Fax	(510) 817-5768							
E-Mail	kkao@mtc.ca.gov							

Sponsor:		MTC	Project Title:		STP 3% Set-aside for Planning Purposes			
2 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL978008	STP 3% set-aside for planning purposes.			Programmed Year	Current		
Fund Source	Planning \$4,214 PE/ENV Right of Way		99/00 to 04/05	Start	End	Ongoing program managed by MTC. FY 99/00-01/02: STP \$2,141,000 FY 02/03: STP \$452,000 - oblig. FY 03/04: STP \$671,000 - oblig. 9/3/03 FY 04/05: STP \$679,000 - oblig. 8/12/04 FY 05/06: STP \$690,000 - oblig. FY 06/07: STP \$700,000 - oblig.		
Local \$271 STP-G \$3,943				Design				
				Construction				
Manager Name	Kenneth Kao	Total	\$4,214				Last Updated 3/14/2007	
Phone/Fax	(510) 464-7842							
E-Mail	kkao@mtc.ca.gov							



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		VTA		Project Title:		Bus Signal Priority Extension			
1 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	02SC08	Implement bus signal priority on Rapid 522 between University Ave. in Palo Alto and Race Street in San Jose.			Programmed Year	Current			
Fund Source	Start		End						
TFCA \$519 (2002)				Planning	\$0				Bus signal priority equipment installation (55 intersections) complete in Caltrans section. Bus signal priority equipment procurement underway by City of San Jose for signals in City. Line 522 Rapid started 7/5/05.
				PE/ENV	\$0				
			Right of Way	\$0					
Manager Name		Casey Emoto	Design	\$68	02/03	10/02	Completed		
Phone/Fax		(408) 321-5564	Construction	\$451	02/03	05/04	06/08	Funds Expire	6/30/08 (TFCA)
E-Mail		casey.emoto@vta.org	Total	\$519				Last Updated	1/25/2007

Sponsor:		VTA		Project Title:		VTA Line 22 Bus Signal Priority Phase IIIa			
2 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	03SC06	The project will entail upgrading signal controllers, associated hardware and signal software for Line 522 in San Jose.			Programmed Year	Current			
Fund Source	Start		End						
TFCA \$320				Planning	\$0				City of San Jose to procure and install signal priority at CSJ controlled intersections. VTA also working with Caltrans to install BSP on Alum Rock section of Rapid 522.
				PE/ENV	\$0				
			Right of Way	\$0					
Manager Name		Casey Emoto	Design	\$0					
Phone/Fax		(408) 321-5564	Construction	\$320	03/04	06/07	06/08	Funds Expire	6/31/2008 (TFCA)
E-Mail		casey.emoto@vta.org	Total	\$320				Last Updated	1/25/2007



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		VTA	Project Title:		STIP Planning, Programming and Monitoring Funds				
3 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL010004	STIP Planning, Programming and Monitoring - Santa Clara County.			Programmed Year	Current			
			Start	End					
Fund Source		RTIP \$104 (01/02) RTIP \$229 (06/07) RTIP \$230 (07/08) RTIP \$344 (04/05) RTIP \$861 (06/07) AB3090 Re	Planning	\$1,881	00/01 - 05/06	01/01	01/06		
			PE/ENV						
			Right of Way						
Manager Name			Amin Surani	Design					
Phone/Fax		(408) 546-7989	Construction					Funds Expire	Allocated
E-Mail		amin.surani@vta.org	Total	\$1,881				Last Updated	10/18/2007

Sponsor:		VTA	Project Title:		I-880 Coleman Avenue Interchange Reconfiguration				
4 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL010019	Reconstruct Coleman Ave. bridge, realign and reconstruct all ramps accessing I-880, and add new direct connection ramp to SB I-880 from airport.			Programmed Year	Current			
			Start	End					
Fund Source		Garvee Bond \$65326 Local \$11,546 TCRP \$4,500	Planning	\$0		01/01	11/01	Int const completed, landscaping under design.	
			PE/ENV	\$3,429	01/02	02/01	05/03		
			Right of Way	\$8,516	03/04	02/01	05/03		
Manager Name			John Ristow	Design	\$6,858		04/01		05/03
Phone/Fax		(408) 321-5713/ 321-5723	Construction	\$62,569	03/04	12/03	Completed	Funds Expire	Allocated/Awarded
E-Mail		john.ristow@vta.org	Total	\$81,372				Last Updated	10/5/2007



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		VTA		Project Title:		Zero Emission Bus Demonstration Project				
5 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL010023	Acquire up to 7, 40 foot Low-Floor Zero Emissions Buses. 3 for initial demonstration project and 4 for advanced demonstration project & construct associated fueling facility improvements.			Programmed Year	Current				
Fund Source	Start		End							
Local \$2,685 Other \$1,000 Other \$7,617 STP \$6,248				Planning	\$0				no updated information was available at the time of publication.	
			PE/ENV	\$0						
			Right of Way	\$0						
Manager Name		Jeffery Ballou	Design	\$0						
Phone/Fax		408-321-5628	Construction	\$17,550	2002-2008			Funds Expire		
E-Mail		jeffery.ballou@vta.org	Total	\$17,550				Last Updated	1/29/2008	

Sponsor:		VTA		Project Title:		SR-25 Widening (PA & ED only)				
6 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL010039	This project will provide the preparation of the PA & ED for the SR-25 widening project from San Felipe Rd. in San Benito County to Rte. 25/101.			Programmed Year	Current				
Fund Source	Start		End							
Local \$2,200				Planning	\$0				The 1.7 million RTIP funds are being moved into the SR-152/SR-156 Interchange Project. Local Program Reserve Funds in its place. Caltrans has been paid \$2.2 Million.	
			PE/ENV	\$2,200	06/07	12/02	03/07			
			Right of Way	\$0		06/09	09/09			
Manager Name		John Ristow	Design	\$0	06/07	03/09				
Phone/Fax		(408) 321-5713/ 321-5723	Construction	\$0	06/11	06/13	Funds Expire	Allocated		
E-Mail		john.ristow@vta.org	Total	\$2,200				Last Updated	10/18/2007	



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		VTA	Project Title:		SR-152/SR-156 Interchange Improvements				
7 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL010040	Construct flyover plus other improvements at the interchange from WB SR-152 to SB SR-156.			Programmed Year	Current			
Fund Source	Start		End						
Fed Earmark \$10,173 ITIP \$5,304 (2006) Local \$7,113 RIP \$5,900 (2006) STP \$7,200 (2006)				Planning	\$0				Under construction.
				PE/ENV	\$2,283			Completed	
				Right of Way	\$2,094			Completed	
			Design	\$3,997			Completed		
			Construction	\$21,619	06/07	03/07	02/09	Funds Expire	
E-Mail		Ven.Prasad@vta.org	Total	\$29,993				Last Updated	6/26/2007

Sponsor:		VTA	Project Title:		US-101/Tully Road Interchange Modifications				
8 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050033	In San Jose: US-101, modify US-101/Tully IC and widen US-101.			Programmed Year	Current			
Fund Source	Start		End						
Earmark \$7,000 Local \$25,020 Other: I-BOND-CMIA \$30,000 Other: ST-CASH-T2 (\$955)				Planning	\$0				Under design.
				PE/ENV	\$3,320	2008	08/07	06/08	
				Right of Way	\$1,850	2009	06/08	10/09	
			Design	\$6,550	2008	08/07	09/09		
			Construction	\$51,255	2010	03/10	12/12	Funds Expire	
E-Mail		amin.surani@vta.org	Total	\$62,975				Last Updated	10/5/2007



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		VTA		Project Title:		I-880/I-280/Stevens Creek Interchange Improvements				
9 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL070002	Interchange improvements at the I-280/I-880/Stevens Creek Blvd interchange.			Programmed Year	Current				
	Fund Source		Start	End						
Earmark \$11,888 Local \$4,334				Planning	\$0				E-76 for PE received.	
			PE/ENV	\$1,800	06/07	03/06	12/08			
			Right of Way	\$600	07/08	12/08	06/10			
			Design	\$1,850	06/07	10/07	12/09			
Manager Name		Darrell Vice		Construction	\$11,972	08/09			Funds Expire	No expiration
Phone/Fax		408-952-4214		Total	\$16,222				Last Updated	10/5/2007
E-Mail		Darrell.vice@vta.org								

Sponsor:		VTA		Project Title:		I-880 Widening - SR237 to US101				
10 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL070016	San Jose/ Milpitas: On I-880 btw SR 237 & US 101; Operational and safety improvements including widening to accommodate HOV lanes in both directions.			Programmed Year	Current				
	Fund Source		Start	End						
Local (\$23,400) Other I-Bond/CMA (\$71,600)				Planning	\$0				Under PA&ED.	
			PE/ENV	\$5,500	2008	06/07	06/09			
			Right of Way	\$8,100	2009	06/09	02/11			
			Design	\$6,200	2009	06/09	02/11			
Manager Name		John Ristow		Construction	\$75,200	2010	06/11	07/13	Funds Expire	2010
Phone/Fax		408-321-5713		Total	\$95,000				Last Updated	10/5/2007
E-Mail		john.ristow@vta.org								



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		VTA	Project Title:		US101 Auxillary Lanes- SC County Iine to SR85				
11 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL070024	Santa Clara County: US 101 between Route 85 and Embarcadero Road (County line); Construct auxilliary lanes.			Programmed Year	Current			
Fund Source			Start	End	Under PA&ED.				
Local (\$17,328) Other: I-bond/CMAA (\$84,930)	Planning		\$0						
	PE/ENV		\$3,534	2008		07/07	07/09		
	Right of Way		\$6,612	2010		07/09	11/10		
	Design	\$7,182	2009	07/09		02/11			
Manager Name	John Ristow		Construction	\$84,930	2010	06/11	08/13	Funds Expire	2010
Phone/Fax	408-321-5713		Total	\$102,258				Last Updated	10/5/2007
E-Mail	john.ristow@vta.org								

Sponsor:		VTA	Project Title:		I-880 Smart Park Project				
12 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL991013	Develop Smart Park at Tasman Drive and other I-880 Smart Corridor locations which incorporates various ITS features.			Programmed Year	Current			
Fund Source			Start	End	This work will be performed under FTA grant CA90Y067. An additional \$63 of local funds are included in this grant funded project. Design underway. Close-out Project: 12/1/2009.				
CMAQ \$780 (2000) Local \$165	Planning		\$0						
	PE/ENV		\$0			1/1/2004			
	Right of Way		\$0						
	Design	\$0		1/30/2006					
Manager Name	Keith Roan		Construction	\$945	01/02	7/1/2008	12/1/2009	Funds Expire	Allocated
Phone/Fax	(408) 321-7109		Total	\$945				Last Updated	1/3/2008
E-Mail	keith.roan@vta.org								



Programmed Projects Quarterly Monitoring Report
October - December 2007

Sponsor:		VTA		Project Title:		Integrated ITS Program				
13 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL991057	Develop an integrated Intelligent Transportation System (ITS) for VTA services.			Programmed Year	Current				
	Fund Source		Start	End						
5208 ITS \$1,573 (2000) Local \$629				Planning	\$0				Funds obligated, work underway. VTA has collected \$80K of these funds. Close-out Project: 12/2009	
			PE/ENV	\$0		1/1/2004				
			Right of Way	\$0						
			Design	\$2,202	00/01	1/30/2006				
Manager Name		Keith Roan		Construction	\$0		7/1/2008	12/1/2009	Funds Expire	5/31/09
Phone/Fax		(408) 321-7109		Total	\$2,202				Last Updated	1/3/2008
E-Mail		keith.roan@vta.org								