



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>ACE</b>	<b>Project Title:</b>		<b>ACE Track Improvements</b>				
<b>1 of 1</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>ALA010015</b>	Construct 8,000 ft. passing siding between UPRR milepost 56.9 & 30.8 in the Livermore Valley.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
CMAQ \$2,000 (ALA) CMAQ \$2,000 (SCL) Local \$2,100				<b>Planning</b>	\$0				Project is on hold. Working out issues with UPRR. Expect to go to CNST in 2008.
				<b>PE/ENV</b>	\$0		10/02	Completed	
				<b>Right of Way</b>	\$0				
<b>Manager Name</b>		Brian Schmidt	<b>Design</b>	\$0		09/03	Completed		
<b>Phone/Fax</b>		(209) 944-6220	<b>Construction</b>	\$6,100	00/01			<b>Funds Expire</b>	
<b>E-Mail</b>		brian@acerrail.com	<b>Total</b>	<b>\$6,100</b>				<b>Last Updated</b>	3/14/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>Route 680 Southbound HOV Lane Between Route 84 and Route 237</b>				
1 of 10	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>253751 (EA)</b>	Construct final southbound HOV lane on I-680 between Rte 84 and Rte 237, including aux. lanes & ramp metering.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	STIP \$8,308 (1998)		<b>Start</b>	<b>End</b>	RTIP funds are in FY 07/08.				
				<b>Planning</b>		\$0			
				<b>PE/ENV</b>		\$0			09/00
				<b>Right of Way</b>		\$0		09/05	08/07
		<b>Design</b>	\$0			01/01	08/07		
	<b>Manager Name</b>	Emily Landin-Lowe	<b>Construction</b>	\$8,308	07/08	11/08	11/11	<b>Funds Expire</b>	<b>5/31/08</b>
	<b>Phone/Fax</b>	(510) 286-5124	<b>Total</b>	<b>\$8,308</b>				<b>Last Updated</b>	5/25/2007
	<b>E-Mail</b>	emily_landin-low@dot.ca.gov							

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>I-280 Soundwall - Bird Avenue to Los Gatos Creek Bridge</b>				
2 of 10	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL010035</b>	Construct soundwalls on both sides of Rte. 280 between Bird Ave. and Los Gatos Greek Bridge in San Jose.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	RTIP \$3,575 (2002)		<b>Start</b>	<b>End</b>	NBSSR will need to be re-evaluated.				
				<b>Planning</b>		\$0			
				<b>PE/ENV</b>		\$99	08/09	01/09	04/10
				<b>Right of Way</b>		\$0			
		<b>Design</b>	\$298	09/10		04/10	04/11		
	<b>Manager Name</b>	Ramin Bolourchian	<b>Construction</b>	\$3,547	10/11	06/11	04/13	<b>Funds Expire</b>	<b>5/31/11 (CON)</b>
	<b>Phone/Fax</b>	(510) 622-5941/(510) 622-5460	<b>Total</b>	<b>\$3,944</b>				<b>Last Updated</b>	3/14/2007
	<b>E-Mail</b>	ramin_bolourchian@dot.ca.gov							



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>I-680 Soundwalls - Capitol Expressway to Mueller Avenue</b>			
<b>3 of 10</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>SCL010037</b>	Construct soundwalls on Rte. 680 at various locations between Capitol Expway and Mueller Ave.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	RTIP \$3,552 (2002)			<b>Start</b>	<b>End</b>	NBSSR will need to be re-evaluated.		
			<b>Planning</b>	\$0				
			<b>PE/ENV</b>	\$87	08/09		01/09	04/10
	<b>Right of Way</b>	\$84	09/10 & 10/11	06/10	05/11			
	<b>Manager Name</b>	Ramin Bolourchian	<b>Design</b>	\$383	09/10	04/10	04/11	
	<b>Phone/Fax</b>	(510) 622-5941/ (510) 622-5940	<b>Construction</b>	\$3,306	10/11	06/11	04/13	<b>Funds Expire</b> <b>5/31/11 (ROW)</b>
	<b>E-Mail</b>	ramin_bolourchian@dot.ca.gov	<b>Total</b>	<b>\$3,860</b>				<b>Last Updated</b> 3/14/2007

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>I-880 Soundwalls - Route 280 to Stevens Creek Boulevard</b>			
<b>4 of 10</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>SCL010038</b>	Construct soundwalls on Rte. 880 between Rte. 280 and Stevens Creek Boulevard.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	RTIP \$2,377 (2002)			<b>Start</b>	<b>End</b>	NBSSR will need to be re-evaluated.		
			<b>Planning</b>	\$0				
			<b>PE/ENV</b>	\$62	08/09		01/09	04/10
	<b>Right of Way</b>	\$74	09/10	06/10	05/11			
	<b>Manager Name</b>	Ramin Bolourchian	<b>Design</b>	\$188	09/10	04/10	04/11	
	<b>Phone/Fax</b>	(510) 622-5941/ (510) 622-5460	<b>Construction</b>	\$2,294	10/11	06/11	04/13	<b>Funds Expire</b> <b>5/31/10 (ROW)</b>
	<b>E-Mail</b>	ramin_bolourchian@dot.ca.gov	<b>Total</b>	<b>\$2,618</b>				<b>Last Updated</b> 3/14/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>Rte 152 Truck Passing Lane - Part B</b>			
<b>5 of 10</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>SCL050012</b>	SR-152 from Prunedale Avenue to Route 156 at various locations; construct truck climbing lanes outside of the urbanized area.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>					
ITIP \$2600 RIP \$764 Sec 115 \$992 SHOPP \$3,500 STIP \$2,555 TCSP \$244			<b>Planning</b>	\$0				Added \$3.5 Million in SHOPP Funds. Under construction.
<b>Manager Name</b>			Gene Gonzalo	<b>PE/ENV</b>	\$730	prior		
<b>Phone/Fax</b>			510-622-5944/ 510-622-5940	<b>Right of Way</b>	\$566	\$166 prior & \$400 06/07		
<b>E-Mail</b>		Gene.Gonzalo@dot.ca.gov	<b>Design</b>	\$1,659	prior			
			<b>Construction</b>	\$11,325	06/07	2010	<b>Funds Expire</b>	
			<b>Total</b>	<b>\$14,280</b>			<b>Last Updated</b>	10/17/2007

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>US 101/SR 87 Trimble Road Landscaping</b>			
<b>6 of 10</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>SCL050013</b>	US 101 from SR 87 interchange to 0.4 km north of Trimble Road. Landscape mitigation.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>					
ITIP (FY11) \$1,524 RIP (FY11) \$100			<b>Planning</b>	\$0				Project recently entered into TIP.
<b>Manager Name</b>			Nick Saleh	<b>PE/ENV</b>	\$0			
<b>Phone/Fax</b>			(510) 286-6355/ (510) 622-5460	<b>Right of Way</b>	\$23	10/11		
<b>E-Mail</b>		nick_saleh@dot.ca.gov	<b>Design</b>	\$193	9/10			
			<b>Construction</b>	\$1,408	10/11		<b>Funds Expire</b>	
			<b>Total</b>	<b>\$1,624</b>			<b>Last Updated</b>	3/14/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>Highway 152 Passing Lanes Part A</b>					
7 of 10	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>SCL970002</b>	Passing Lanes (Near Gilroy Route 152) - Bloomfield Avenue to Old Lake Road			<b>Programmed Year</b>	<b>Current</b>				
<b>Fund Source</b>	<b>Start</b>		<b>End</b>							
RIP (FY10) \$6,667 STIP \$8,093 (1990)				<b>Planning</b>					Project is under design phase. Construction funds are being moved to FY 09/10.	
				<b>PE/ENV</b>	\$705	Prior Years		05/08		
			<b>Right of Way</b>	\$1,135	09/10 and Prior Years	01/01	09/09			
			<b>Design</b>	\$1,810	Prior Years	01/02	09/09			
			<b>Construction</b>	\$11,110	09/10 and Prior Years	09/09	03/11	<b>Funds Expire</b>		
<b>Manager Name</b>		Gene Gonzalo	<b>Total</b>	<b>\$14,760</b>				<b>Last Updated</b>	3/14/2007	
<b>Phone/Fax</b>		(510) 622-5944/ 510-622-5460								
<b>E-Mail</b>		Gene.Gonzalo@dot.ca.gov								

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>Highway 237/880 Replacement Planting</b>					
8 of 10	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>SCL990002</b>	Route 237/I-880 interchange modifications (Stages A & B) landscaping.			<b>Programmed Year</b>	<b>Current</b>				
<b>Fund Source</b>	<b>Start</b>		<b>End</b>							
RIP \$1,336 (2010)				<b>Planning</b>					Funds are being moved to FY 09/10.	
				<b>PE/ENV</b>				1/08		
			<b>Right of Way</b>				1/09			
			<b>Design</b>				11/08			
			<b>Construction</b>	\$1,336	09/10	06/10	07/14	<b>Funds Expire</b>		
<b>Manager Name</b>		John Ristow	<b>Total</b>	<b>\$1,336</b>				<b>Last Updated</b>	3/14/2007	
<b>Phone/Fax</b>		408-321-5713								
<b>E-Mail</b>		john.ristow@vta.org								



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>Highway 87 Freeway Corridor</b>				
<b>9 of 10</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL990041</b>	Julian St. to Route 101 - new 6 lane freeway with HOV lanes - Basset Street Viaduct and construct freeway from Julian Street to Coleman Avenue.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Demo \$14,800 Local \$19,417 STIP \$17,272 (2002) STIP \$191,586 (1988)				<b>Planning</b>		Completed			Construction completed. Currently in Landscaping phase.
				<b>PE/ENV</b>	\$1,282	99/00 & Prior			
				<b>Right of Way</b>	\$31,035	99/00 & Later			
<b>Manager Name</b>		Nick Saleh	<b>Design</b>	\$25,241	99/00 & Prior				
<b>Phone/Fax</b>		(510) 286-6355/ (510) 622-5460	<b>Construction</b>	\$185,517	99/00 & Later		5/5/2006	<b>Funds Expire</b>	
<b>E-Mail</b>		nick_saleh@dot.ca.gov	<b>Total</b>	<b>\$243,075</b>				<b>Last Updated</b>	10/17/2007

<b>Sponsor:</b>		<b>Caltrans</b>	<b>Project Title:</b>		<b>Traffic Operations System Improvements on Highway 237/880</b>				
<b>10 of 10</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL991023</b>	TOS equipment to improve the operations of these highway facilities. The equipment includes 2 CCTV cameras on Route 237.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
CMAQ \$300 STIP/CMAQ Match \$80				<b>Planning</b>					Project is on hold; Considering transferring funding to another project.
				<b>PE/ENV</b>			05/01		
			<b>Right of Way</b>						
<b>Manager Name</b>		Mark Powers	<b>Design</b>	\$110	01/02	06/01	Completed		
<b>Phone/Fax</b>		(510) 286-4529	<b>Construction</b>	\$270	04/05			<b>Funds Expire</b>	<b>Allocated/Awarded</b>
<b>E-Mail</b>		mark_s_powers@dot.ca.gov	<b>Total</b>	<b>\$380</b>				<b>Last Updated</b>	3/14/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Campbell</b>	<b>Project Title:</b>		<b>Campbell - Various Streets Rehabilitation</b>				
<b>1 of 1</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>		<b>Comments</b>		
	<b>SCL050067</b>				<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>		Various Streets; preventative maintenance and rehabilitation of AC pavement.				<b>Start</b>	<b>End</b>	Campbell is starting to work on the plans and expects to be on track to apply for the construction money by March	
Local \$69 STP \$299			<b>Planning</b>	\$0					
			<b>PE/ENV</b>	\$0					
			<b>Right of Way</b>	\$0					
<b>Manager Name</b>		Lisa Peterson	<b>Design</b>	\$30		06/08	06/08		
<b>Phone/Fax</b>		408-866-2190 / 408-376-0958	<b>Construction</b>	\$338		09/08	11/08	<b>Funds Expire</b> <b>5/31/08</b>	
<b>E-Mail</b>		lisap@ci.campbell.ca.us	<b>Total</b>	<b>\$368</b>				<b>Last Updated</b> 10/17/2007	



## Programmed Projects Quarterly Monitoring Report July - September 2007

Sponsor:		City of Cupertino		Project Title:		Mary Avenue Bicycle/Pedestrian overpass at I-280				
1 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	03SC01	Construction of a bicycle/pedestrian overpass of I-280 to connect the north and south portions of Mary Avenue.			Programmed Year	Current				
Fund Source	Start		End							
BTA (Multicycle) \$900 Local \$5,472 MEASURE 'B' \$9,035 State Spec Proj Funds \$500 TDA \$220 TFCA \$1,114				Planning	\$200	00/01		Completed		Phase 1 construction completed 12/05. Phase 2 construction bids rejected 5/06, being in extreme excess of Engineer's Estimate. Value engineering led to redesign in steel. Phase 2 construction planned for 1/08-6/09.
				PE/ENV	\$100	01/02		Completed		
				Right of Way	\$0					
Manager Name		Glenn Goepfert	Design	\$4,110	03/04		Completed			
Phone/Fax		(408) 777-3244	Construction	\$13,030	05/06-07/08	01/08	06/09	Funds Expire	Allocated	
E-Mail		glenn@cupertino.org	<b>Total</b>	<b>\$17,440</b>				<b>Last Updated</b>	10/11/2007	

Sponsor:		City of Cupertino		Project Title:		Cupertino - Various Street Rehabilitation				
2 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL050056	Rehabilitation of various roadways including improvements to failing pavement and improve roadway on three major collectors.			Programmed Year	Current				
Fund Source	Start		End							
Local \$174 STP \$795				Planning	\$0					Final report on completed 2005/06 overlay project submitted June 2007. Request for obligation of funds for 2007/08 overlay project submitted to Caltrans February 2007. Construction of 2007/08 overlay project projected to commence spring 2008.
				PE/ENV	\$10		05/07	01/08		
				Right of Way	\$0					
Manager Name		Glenn Goepfert	Design	\$60		09/07	03/08			
Phone/Fax		408-777-3244/ 408-777-3333	Construction	\$899	05/06 & 07/08	06/08	09/08	Funds Expire	5/31/08	
E-Mail		glenn@cupertino.org	<b>Total</b>	<b>\$969</b>				<b>Last Updated</b>	10/11/2007	



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Gilroy</b>	<b>Project Title:</b>		<b>Monterey Streetscape - 4th to 6th St.</b>				
1 of 3	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050032</b>	On Monterey St. Between 4th and 6th Streets; Various streetscape improvements (TLC Project).			<b>Programmed Year</b>	<b>Current</b>		Punch list items are being finalized.	
						<b>Start</b>	<b>End</b>		
<b>Fund Source</b>									
CMAQ \$2,500 Local \$535			<b>Planning</b>	\$0					
			<b>PE/ENV</b>	\$1					
			<b>Right of Way</b>	\$1					
<b>Manager Name</b>		Don Dey	<b>Design</b>	\$248					
<b>Phone/Fax</b>		408-846-0450	<b>Construction</b>	\$2,785	05/06		Completed	<b>Funds Expire</b>	<b>Allocated/Awarded</b>
<b>E-Mail</b>		ddey@ci.gilroy.ca.us	<b>Total</b>	<b>\$3,035</b>				<b>Last Updated</b>	10/10/2007

<b>Sponsor:</b>		<b>City of Gilroy</b>	<b>Project Title:</b>		<b>Forest Street Rehabilitation</b>				
2 of 3	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050070</b>	Forest Street between the Forest Street Bridge and Lewis Street; Pavement overlay, repair severely damaged curb and gutter, and adjust utility covers, survey monuments, manholes, etc. where needed.			<b>Programmed Year</b>	<b>Current</b>		Project entered in the 2007 TIP. Field review with Caltrans held March 2007. Processing a TIP amendment for use of funds for construction only.	
						<b>Start</b>	<b>End</b>		
<b>Fund Source</b>									
Local \$43 STP \$286			<b>Planning</b>	\$0					
			<b>PE/ENV</b>	\$0					
			<b>Right of Way</b>	\$0					
<b>Manager Name</b>		Arlynn Bumanglag	<b>Design</b>	\$25	07/08	11/07	1/08		
<b>Phone/Fax</b>		408-846-0450/408-846-0429	<b>Construction</b>	\$304	07/08	4/08	6/08	<b>Funds Expire</b>	<b>5/31/08</b>
<b>E-Mail</b>		arlynn.bumanglag@ci.gilroy.ca.us	<b>Total</b>	<b>\$329</b>				<b>Last Updated</b>	10/8/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Gilroy</b>	<b>Project Title:</b>		<b>Gilroy Pedestrian Enhancement</b>				
<b>3 of 3</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL070010</b>	Gilroy: Construct sidewalks and a pedestrian bridge along Miller Sough.			<b>Programmed Year</b>	<b>Current</b>			
	<b>Fund Source</b>		<b>Start</b>	<b>End</b>					
CMAQ #323 Local \$277				<b>Planning</b>	\$0				
			<b>PE/ENV</b>	\$20	2009	10/07	4/08		
			<b>Right of Way</b>	\$0					
	<b>Manager Name</b>	Don Dey	<b>Design</b>	\$0					
	<b>Phone/Fax</b>	408-846-0450	<b>Construction</b>	\$580	2009	8/08	12/08	<b>Funds Expire</b>	<b>5/31/2009</b>
	<b>E-Mail</b>	ddey@ci.gilroy.ca.us	<b>Total</b>	<b>\$600</b>				<b>Last Updated</b>	10/15/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Los Altos</b>	<b>Project Title:</b>		<b>Grant Road Rehabilitation</b>				
<b>1 of 2</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050018</b>	Grant Road between Fremont Avenue and Foothill Expressway; Rehabilitate roadway.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Local \$431 STP \$293			<b>Planning</b>	\$0				E76 Obtained Bid opened June 12. Awarded June 26.	
			<b>PE/ENV</b>	\$0					
		<b>Right of Way</b>	\$0						
		<b>Design</b>	\$49		07/06	04/07			
<b>Manager Name</b>	Larry Lind								
<b>Phone/Fax</b>	650-947-2624/ 650-947-2732		<b>Construction</b>	\$675	06/07	06/07	11/07	<b>Funds Expire</b>	<b>Allocated/Awarded</b>
<b>E-Mail</b>	larry.lind@ci.los-altos.ca.us		<b>Total</b>	<b>\$724</b>				<b>Last Updated</b>	10/9/2007

<b>Sponsor:</b>		<b>City of Los Altos</b>	<b>Project Title:</b>		<b>Adobe Creek Bike and Pedestrian Bridge Replacement</b>				
<b>2 of 2</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL070028</b>	Bridge that crosses Adobe Creek along the Hetch Hetchy ROW and connects Los Altos with Palo Alto; Replacement bridge.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
CMAQ \$301 Local \$10			<b>Planning</b>	\$10	2008	10/07	12/07	Currently awaiting FY08 Federal dollars to finalize NEPA documents and apply for E76 to construct.	
			<b>PE/ENV</b>	\$0					
		<b>Right of Way</b>	\$0						
		<b>Design</b>	\$0						
<b>Manager Name</b>	Terry Greiner								
<b>Phone/Fax</b>	650-947-2623		<b>Construction</b>	\$301	2008	4/08	9/08	<b>Funds Expire</b>	<b>5/31/08</b>
<b>E-Mail</b>	terry.greiner@ci.los-altos.ca.us		<b>Total</b>	<b>\$311</b>				<b>Last Updated</b>	10/9/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Los Altos Hills</b>	<b>Project Title:</b>		<b>Fremont Road Rehabilitation</b>				
1 of 2	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050068</b>	Los Altos Hills: On Fremont Rd btw Conception & Edith Ave, & from Edith Ave to Burke Rd; Overlay roadway & reconstruct failed sections, replace pavement marking, & improve roadway drainage system.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Local \$54 STP \$178				<b>Planning</b>	\$0				Field Review completed with Local Assistance. PS&E is being prepared by Town Staff and will submit for Caltrans' review.
				<b>PE/ENV</b>	\$5	06/07	08/06	12/06	
			<b>Right of Way</b>	\$0					
			<b>Design</b>	\$15	06/07	11/07	03/08		
<b>Manager Name</b>		Cyrus Kianpour	<b>Construction</b>	\$232	07/08	04/08	07/08	<b>Funds Expire</b>	<b>5/31/08</b>
<b>Phone/Fax</b>		650-941-7222/650-941-3160	<b>Total</b>	<b>\$252</b>				<b>Last Updated</b>	10/15/2007
<b>E-Mail</b>		ckianpour@losaltoshills.ca.gov							

<b>Sponsor:</b>		<b>City of Los Altos Hills</b>	<b>Project Title:</b>		<b>El Monte Road Bicycle Pathway Project Segment 3</b>				
2 of 2	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL070025</b>	El Monte Road between entrance of Foothill College and Summerhill Ave; Construction of 8,000 feet of bicycle lane and 650 feet of pedestrian path.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
CMAQ \$440 CMAQ-RBPP \$34 Local \$176				<b>Planning</b>	\$0				Submit TIP amendment for scope/cost change by 10/31/07. Field review scheduled on 11/8/07 with Local Assistance.
				<b>PE/ENV</b>	\$20	2008	11/07	01/08	
			<b>Right of Way</b>	\$0					
			<b>Design</b>	\$40	2008	01/08	04/08		
<b>Manager Name</b>		Cyrus Kianpour	<b>Construction</b>	\$445	2008	06/08	10/08	<b>Funds Expire</b>	<b>5/31/08</b>
<b>Phone/Fax</b>		650-941-7222	<b>Total</b>	<b>\$505</b>				<b>Last Updated</b>	10/22/2007
<b>E-Mail</b>		ckianpour@losaltoshills.ca.gov							



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Los Gatos</b>	<b>Project Title:</b>		<b>SR 9 Bicycle and Pedestrian Improvements</b>			
<b>1 of 1</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>SCL050042</b>	SR 9 through Monte Sereno, Los Gatos, and Saratoga; Bicycle and Pedestrian safety improvements.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>					
CMAQ \$1,565 Local \$204	<b>Planning</b>		\$0			Project is out to bid, construction start date expected beginning of December.		
	<b>PE/ENV</b>		\$68					
	<b>Right of Way</b>		\$0					
<b>Manager Name</b>	John Curtis	<b>Design</b>	\$151					
<b>Phone/Fax</b>	408-354-6832	<b>Construction</b>	\$1,520	07/08	05/07		06/08	<b>Funds Expire</b>
<b>E-Mail</b>	jcurtis@losgatosca.gov	<b>Total</b>	<b>\$1,739</b>				<b>Last Updated</b>	10/1/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Milpitas</b>	<b>Project Title:</b>		<b>Midtown Transportation &amp; Streetscape Improvements</b>				
<b>1 of 1</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL070021</b>				<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>		In Milpitas: N. Main St. from Weller Lane to Carlo Street; construct sidewalks ranging from 12 to 14 feet wide; traffic calming amenities; street trees, landscaping, and lighting; and transit facilities.	<b>Planning</b>	\$4,887		06/07	<b>Start</b>	<b>End</b>	Design completion of the PS&E is anticipated for mid November to early December 2007. All remaining E-76 project related forms are scheduled to be submitted to Caltrans by early January 2008.
Local (\$7,343) STIP (\$1,500)					<b>PE/ENV</b>		\$0		
<b>Manager Name</b>			Andrew Brozyna	<b>Design</b>	\$0				
<b>Phone/Fax</b>			408-586-3315	<b>Construction</b>	\$3,956	07/08	07/08	05/09	
<b>E-Mail</b>		abrozyna@ci.milpitas.ca.gov	<b>Total</b>	<b>\$8,843</b>				<b>Last Updated</b> 10/17/2007	



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Morgan Hill</b>	<b>Project Title:</b>		<b>Cochrane Road Rehabilitation</b>				
<b>1 of 5</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050015</b>	Between US 101 and Monterey Road; Rehabilitation and Overlay of roadway.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	Local \$162 STP \$282			<b>Start</b>	<b>End</b>				
				<b>Planning</b>	\$0				Construction completed. STP funding reimbursement requested in April '07. STP \$ not received yet.
				<b>PE/ENV</b>	\$0				
		<b>Right of Way</b>	\$0						
		<b>Design</b>	\$19		05/05	Completed			
	<b>Phone/Fax</b>	408-776-7333/ 408-779-6282	<b>Construction</b>	\$425	05/06	07/05	Completed	<b>Funds Expire</b>	<b>Completed</b>
	<b>E-Mail</b>	moris@morganhill.ca.gov	<b>Total</b>	<b>\$444</b>				<b>Last Updated</b>	10/5/2007

<b>Sponsor:</b>		<b>City of Morgan Hill</b>	<b>Project Title:</b>		<b>East Main Street Rehabilitation</b>				
<b>2 of 5</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050059</b>	On East Main St. from the UPRR crossing to Calle Mazatan; replace failing pavement and perform overlay and striping.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	Local \$16 STP \$117			<b>Start</b>	<b>End</b>				
				<b>Planning</b>	\$0				Construction completed. STP funding reimbursement requested in April '06. STP not received yet.
				<b>PE/ENV</b>	\$0				
		<b>Right of Way</b>	\$0						
		<b>Design</b>	\$5						
	<b>Phone/Fax</b>	408-776-7333 ext. 247	<b>Construction</b>	\$128	05/06	01/06	Completed	<b>Funds Expire</b>	<b>Completed</b>
	<b>E-Mail</b>	moris@morgan-hill.ca.gov	<b>Total</b>	<b>\$133</b>				<b>Last Updated</b>	10/5/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Morgan Hill</b>	<b>Project Title:</b>		<b>Morgan Hill - Main Street Rehabilitation</b>				
<b>3 of 5</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050074</b>	On West Main St. between Monterey Rd and Peak Ave & East Main Street between Carriage Lamp Wy and Serene Dr; Remove and replace damaged curb and gutter.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Local \$38 STP \$286								Project entered in to the 2007 TIP. Beginning process for Caltrans Local Assistance. Project to be designed and constructed in FY 07/08.	
	<b>Planning</b>		\$0						
	<b>PE/ENV</b>	\$0							
	<b>Right of Way</b>	\$0							
	<b>Manager Name</b>	Mori Struve	<b>Design</b>	\$0		01/07	04/07		
	<b>Phone/Fax</b>	408-776-7333 x247/408-779-6282	<b>Construction</b>	\$324	07/08	06/07	08/07	<b>Funds Expire</b>	<b>5/31/08</b>
	<b>E-Mail</b>	moris@pw.morgan-hill.ca.gov	<b>Total</b>	<b>\$324</b>				<b>Last Updated</b>	10/5/2007

<b>Sponsor:</b>		<b>City of Morgan Hill</b>	<b>Project Title:</b>		<b>3rd Street Promenade Project</b>					
<b>4 of 5</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>SCL070014</b>	3rd Street between depot & Monterey. Roadway demo and reconstruct. New sidewalk C & G, landscape and streetscape improvements.			<b>Programmed Year</b>	<b>Current</b>				
<b>Fund Source</b>	<b>Start</b>		<b>End</b>							
CMAQ-\$1,700,000 Local-\$488,000									Working on environmental documents. Received PE E76. Awarded to BKF Engineers on 10/3/2007.	
	<b>Planning</b>		\$0							
	<b>PE/ENV</b>	\$378	07/08							
	<b>Right of Way</b>	\$0								
	<b>Manager Name</b>	Yat Cho	<b>Design</b>	\$0						
	<b>Phone/Fax</b>	408-776-7337	<b>Construction</b>	\$1,810	08/09			<b>Funds Expire</b>	<b>3/1/2009</b>	
	<b>E-Mail</b>	yatc@ch.morgan-hill.ca.gov	<b>Total</b>	<b>\$2,188</b>				<b>Last Updated</b>	10/9/2007	



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Morgan Hill</b>	<b>Project Title:</b>		<b>West Little Llagas Creek Trail Phase 2</b>				
<b>5 of 5</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL070027</b>	Llagas Creek Trail between LaCrosse and Watsonville Road; construct 4000 feet of class 1 bike trail including a pedestrian bridge.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
CMAQ [\$543,000] Local [\$98,899] TFCA {48,101}				<b>Planning</b>	\$0				Design 90% complete. Environmental complete. Submitting for E76 for construction.
				<b>PE/ENV</b>	\$25				
			<b>Right of Way</b>	\$0					
<b>Manager Name</b>		David Gittleson	<b>Design</b>	\$60					
<b>Phone/Fax</b>		408-776-7337	<b>Construction</b>	\$605	2007/08	4/2008	8/2008	<b>Funds Expire</b>	<b>5/31/2008</b>
<b>E-Mail</b>		david.gittleson@morganhill.ca.gov	<b>Total</b>	<b>\$690</b>				<b>Last Updated</b>	10/9/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		City of Mountain View	<b>Project Title:</b>		California Street Rehab Phase 2				
1 of 1	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050069</b>	Resurface and overlay roadway on California Street between San Antonio Road and Rengstorff Avenue.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Local \$101 STP \$367	<b>Planning</b>		\$0						
	<b>PE/ENV</b>		\$5	07/06	10/07				
	<b>Right of Way</b>		\$0						
<b>Manager Name</b>	Quan Tran	<b>Design</b>	\$14		01/08	03/08			
<b>Phone/Fax</b>	650-903-6311/650-903-6499	<b>Construction</b>	\$449	07/08	07/08	10/08	<b>Funds Expire</b>	<b>5/31/08</b>	
<b>E-Mail</b>	quan.tran@mountainview.gov	<b>Total</b>	<b>\$468</b>				<b>Last Updated</b>	10/5/2007	



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Palo Alto</b>	<b>Project Title:</b>		<b>Integrated Fueling Facility</b>				
<b>1 of 7</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>01SC04</b>	This project will upgrade the City's CNG fueling facility, add a publicly accessible CNG dispenser, and construct a propane fueling facility.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Local \$300 TFCA \$300 (2001)				<b>Planning</b>	\$0				Construction in progress. Expected CNST completion in December 2007.
				<b>PE/ENV</b>	\$0				
			<b>Right of Way</b>	\$0					
			<b>Design</b>	\$0			04/03		
<b>Manager Name</b>		Karen Bengard	<b>Construction</b>	\$600	01/02	10/06	12/07	<b>Funds Expire</b>	<b>Allocated/Awarded</b>
<b>Phone/Fax</b>		(650) 329-2636	<b>Total</b>	<b>\$600</b>				<b>Last Updated</b>	10/15/2007
<b>E-Mail</b>		karen.bengard@cityofpaloalto.org							

<b>Sponsor:</b>		<b>City of Palo Alto</b>	<b>Project Title:</b>		<b>Page Mill Road &amp; University Avenue Rehabilitation</b>				
<b>2 of 7</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050021</b>	University Ave. btw San Francisquito Creek & Chaucer St, & on Page Mill Rd. from mile marker 1.7 to mile marker 1.9 & from mile marker 2.3 to mile marker 2.6; Rehab & replace roadway.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Local \$150 STP \$556				<b>Planning</b>	\$0				Construction completed and completion package will be submitted to Caltrans 11/07.
				<b>PE/ENV</b>	\$0				
			<b>Right of Way</b>	\$0					
			<b>Design</b>	\$0					
<b>Manager Name</b>		Elizabeth Ames	<b>Construction</b>	\$706	05/06	05/07	12/07	<b>Funds Expire</b>	<b>Allocated/awarded</b>
<b>Phone/Fax</b>		(650) 329-2502/ (650) 321-2136	<b>Total</b>	<b>\$706</b>				<b>Last Updated</b>	10/15/2007
<b>E-Mail</b>		elizabeth.ames@cityofpaloalto.org							



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Palo Alto</b>	<b>Project Title:</b>		<b>Embarcadero Road Rehabilitation</b>				
<b>3 of 7</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050057</b>	Resurface and rehabilitate roadway segments, sidewalks, curbs, gutters, and driveways on Embarcadero Road, between Emerson Street and Middlefield Road.			<b>Programmed Year</b>	<b>Current</b>			
	<b>Fund Source</b>			<b>Start</b>	<b>End</b>				
Local \$237 STP \$232				<b>Planning</b>	\$0				Construction completed and completion package will be submitted to Caltrans 11/07.
			<b>PE/ENV</b>	\$1		05/05	08/06		
			<b>Right of Way</b>	\$0					
			<b>Design</b>	\$1		08/06	03/07		
<b>Manager Name</b>		Elizabeth Ames	<b>Construction</b>	\$467	05/06	07/07	10/07	<b>Funds Expire</b>	<b>Allocated/Awarded</b>
<b>Phone/Fax</b>		650-329-2502	<b>Total</b>	<b>\$469</b>				<b>Last Updated</b>	10/17/2007
<b>E-Mail</b>		elizabeth.ames@cityofpaloalto.org							

<b>Sponsor:</b>		<b>City of Palo Alto</b>	<b>Project Title:</b>		<b>Newell Road Rehabilitation</b>				
<b>4 of 7</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050071</b>	Resurface and rehabilitate Newell Road from Hamilton Avenue to Embarcadero Road.			<b>Programmed Year</b>	<b>Current</b>			
	<b>Fund Source</b>			<b>Start</b>	<b>End</b>				
Local \$202 STP \$557				<b>Planning</b>	\$0				Project was awarded in July 2007 and is under construction.
			<b>PE/ENV</b>	\$0					
			<b>Right of Way</b>	\$0					
			<b>Design</b>	\$55		08/06	03/07		
<b>Manager Name</b>		Elizabeth Ames	<b>Construction</b>	\$704	06/07	07/07	10/07	<b>Funds Expire</b>	<b>Allocated/Awarded</b>
<b>Phone/Fax</b>		650-329-2502/650-329-2299	<b>Total</b>	<b>\$759</b>				<b>Last Updated</b>	10/17/2007
<b>E-Mail</b>		elizabeth.ames@cityofpaloalto.org							



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Palo Alto</b>	<b>Project Title:</b>		<b>Citywide Traffic Signal Upgrade</b>				
<b>5 of 7</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050091</b>	Traffic signal upgrades requiring the installation of hardware and software at 9 major intersections in Palo Alto.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	Earmark \$378 Local \$98			<b>Start</b>	<b>End</b>				
				<b>Planning</b>	\$0				Project entered into TIP as part of SAFETEA-LU. Local assistance process has been initiated. Field meeting with Caltrans local assistance scheduled for December 2007.
				<b>PE/ENV</b>	\$0				
		<b>Right of Way</b>	\$0						
		<b>Design</b>	\$103						
	<b>Manager Name</b>	Gayle Likens	<b>Construction</b>	\$373	08/09			<b>Funds Expire</b>	<b>5/31/09</b>
	<b>Phone/Fax</b>	650-329-2136	<b>Total</b>	<b>\$476</b>				<b>Last Updated</b>	10/23/2007
	<b>E-Mail</b>	gayle.likens@cityofpaloalto.org							

<b>Sponsor:</b>		<b>City of Palo Alto</b>	<b>Project Title:</b>		<b>Stanford Avenue-El Camino Real Intersection Project</b>				
<b>6 of 7</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL070023</b>	Palo Alto: Intersection of Stanford Ave and El Camino Real; Design and Construction of intersection improvements including bulbouts, enhanced paving, lighting and storm drain outlet			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	Local (\$334) TE (\$1,334)			<b>Start</b>	<b>End</b>				
				<b>Planning</b>	\$140	07/08			Working with Caltrans on cooperative agreement for project.
				<b>PE/ENV</b>	\$15	07/08			
		<b>Right of Way</b>	\$0						
		<b>Design</b>	\$0						
	<b>Manager Name</b>	Gayle Likens	<b>Construction</b>	\$1,513	08/09			<b>Funds Expire</b>	<b>6/30/2008</b>
	<b>Phone/Fax</b>	650-329-2136	<b>Total</b>	<b>\$1,668</b>				<b>Last Updated</b>	10/23/2007
	<b>E-Mail</b>	gayle.likens@cityofpaloalto.org							



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Palo Alto</b>	<b>Project Title:</b>		<b>NTCIP Traffic Signal System Upgrade</b>			
<b>7 of 7</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>SCL991018</b>	Upgrade and replace central signal system master and local traffic signal controllers and system software, for City's 95 traffic signals.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Planning</b>				<b>Start</b>	<b>End</b>		
CMAQ \$885 (2000) STIP/CMAQ Match \$115	<b>PE/ENV</b>		\$240		06/01	12/02		
	<b>Right of Way</b>							
<b>Manager Name</b>	Gayle Likens		<b>Design</b>					
<b>Phone/Fax</b>	(650) 329-2136		<b>Construction</b>	\$760	00/01 - 02/03	06/03	Completed	<b>Funds Expire</b>
<b>E-Mail</b>	gayle.likens@cityofpaloalto.org		<b>Total</b>	<b>\$1,000</b>				<b>Completed</b>
								<b>Last Updated</b>
								10/23/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of San Jose</b>	<b>Project Title:</b>		<b>Silicon Valley Transportation Management Center (TMC)</b>				
<b>1 of 11</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL010041</b>	Construct a new regional Traffic Management Center in the SJ Civic Center that will allow for better integration of local & regional traffic management			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
City Funds \$300 Fed ITS \$580 TFCA \$280 (2002)	<b>Planning</b>		\$0						
<b>Manager Name</b>	Lily Lim-Tsao		<b>PE/ENV</b>	\$0					
<b>Phone/Fax</b>	(408) 975-3269	<b>Right of Way</b>	\$0						SV-ITS regional video Sharing effort is being coordinated with MTC under the Center to Center (C2C) project. C2C connection is expected to occur by Dec. 07. Consultant is being procured for the redesign of the SV-ITS Wide Area Network.
<b>E-Mail</b>	lily.lim-tsao@sanjoseca.gov	<b>Design</b>	\$0						
		<b>Construction</b>	\$1,158	02/03	01/03			<b>Funds Expire</b>	<b>Allocated</b>
		<b>Total</b>	<b>\$1,158</b>					<b>Last Updated</b>	10/11/2007

<b>Sponsor:</b>		<b>City of San Jose</b>	<b>Project Title:</b>		<b>San Jose - Various Streets Rehabilitation</b>				
<b>2 of 11</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050028</b>	Various MTS Roadway Within City Limits: Resurface and rehab various MTS roadway.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Local \$2,112 STP \$16,301	<b>Planning</b>		\$0						
<b>Manager Name</b>	Amanda Lei		<b>PE/ENV</b>	\$0					
<b>Phone/Fax</b>	408-277-5516 / 408-277-3621	<b>Right of Way</b>	\$0						Round 1 construction is substantially complete as of 10/19/2007. Round 2 project is currently under construction. Project completion is expected in February 2008. Round 3 awaiting E-76 for PSE to be issued by Caltrans.
<b>E-Mail</b>	amanda.lei@sanjoseca.gov	<b>Design</b>	\$1,806	05/06, 06/07 & 07/08	11/07	05/08			
		<b>Construction</b>	\$16,607	05/06, 06/07 & 07/08	07/08	03/09		<b>Funds Expire</b>	<b>5/31/08</b>
		<b>Total</b>	<b>\$18,413</b>					<b>Last Updated</b>	10/19/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of San Jose</b>	<b>Project Title:</b>		<b>Almaden Expressway Pedestrian Overpass</b>			
<b>3 of 11</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>SCL050039</b>	Almaden Expressway, near Coleman Rd; Construct a 360 ft. Ped Bridge over Almaden Expressway to connect nearby trails and to the Almaden Light Rail Station.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>					
Demo \$496 Local \$5,700			<b>Planning</b>	\$0				Field review with Caltrans conducted on 9/11/07. City awaiting notice to proceed w/design documents. County Supervisors have approved award of contract for "undergrounding."
	<b>PE/ENV</b>		\$150	04/05				
	<b>Right of Way</b>		\$0					
<b>Manager Name</b>	Yves Zsutty	<b>Design</b>	\$496	07/08				
<b>Phone/Fax</b>	(408) 793-5561	<b>Construction</b>	\$4,021	04/05			<b>Funds Expire</b>	
<b>E-Mail</b>	yves.zsutty@sanjoseca.gov	<b>Total</b>	<b>\$4,667</b>				<b>Last Updated</b>	10/2/2007

<b>Sponsor:</b>		<b>City of San Jose</b>	<b>Project Title:</b>		<b>San Jose State University/Japantown Pedestrian Improvements</b>			
<b>4 of 11</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>SCL050061</b>	From San Jose State University and Japantown to Civic Center through the Hensley Historic District; Construct pedestrian improvements including street trees, lighting, etc. (TLC project).			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>					
CMAQ HIP \$3,000 Local \$391			<b>Planning</b>	\$0				Schedule delay. All funds moved to FY 09.
	<b>PE/ENV</b>		\$509	08/09				
	<b>Right of Way</b>		\$0					
<b>Manager Name</b>	Lindsey Fonick	<b>Design</b>	\$0					
<b>Phone/Fax</b>	408-975-3021	<b>Construction</b>	\$2,882	08/09			<b>Funds Expire</b>	
<b>E-Mail</b>	lindsey.fonick@sanjoseca.gov	<b>Total</b>	<b>\$3,391</b>				<b>Last Updated</b>	3/14/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of San Jose</b>	<b>Project Title:</b>		<b>Silicon Valley TIMC</b>			
<b>5 of 11</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>		<b>Comments</b>	
	<b>SCL050079</b>	Transportation Incident Management Center: Implement subregional hub for traffic management activities including arterial traffic, incident management, traveler information and emergency incident management center. HPP #2017			<b>Programmed Year</b>	<b>Current</b>		
	<b>Fund Source</b>				<b>Start</b>	<b>End</b>		
	Earmark \$6,038 Local \$1,510		<b>Planning</b>	\$0				
			<b>PE/ENV</b>	\$1,719				
	<b>Right of Way</b>		\$0					
<b>Manager Name</b>	Devin Gianchandani	<b>Design</b>	\$0					
<b>Phone/Fax</b>	(408) 975-3254/ 292-6093	<b>Construction</b>	\$5,829			<b>Funds Expire</b>	<b>5/31/07 &amp; 5/31/09</b>	
<b>E-Mail</b>	devin.gianchandani@sanjoseca.gov	<b>Total</b>	<b>\$7,548</b>			<b>Last Updated</b>	10/11/2007	

<b>Sponsor:</b>		<b>City of San Jose</b>	<b>Project Title:</b>		<b>Lower Guadalupe Trail</b>			
<b>6 of 11</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>		<b>Comments</b>	
	<b>SCL050081</b>	Construct 6 mile trail including safety enhancement and improvements from I-880 to Gold Street in San Jose.			<b>Programmed Year</b>	<b>Current</b>		
	<b>Fund Source</b>				<b>Start</b>	<b>End</b>		
	Earmark \$6,214 Local \$7,417		<b>Planning</b>	\$0				
			<b>PE/ENV</b>	\$100	Prior Years			
	<b>Right of Way</b>		\$0					
<b>Manager Name</b>	Yves Zsutty	<b>Design</b>	\$1,000	07/08				
<b>Phone/Fax</b>	(408) 793-5561	<b>Construction</b>	\$18,276	08/09		<b>Funds Expire</b>	<b>No expiration</b>	
<b>E-Mail</b>	yves.zsutty@sanjoseca.gov	<b>Total</b>	<b>\$19,376</b>			<b>Last Updated</b>	10/2/2007	



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of San Jose</b>	<b>Project Title:</b>		<b>Bay Trail Reach 9</b>			
<b>7 of 11</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>		<b>Comments</b>	
	<b>SCL050082</b>	Preparation of CNST and ENV documents for 1.2 miles of trail, a pedestrian bridge, and underpass with safety and enhancement improvements.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>					
Earmark \$675 Local \$2,365				<b>Planning</b>	\$0			Field review conducted with Caltrans, awaiting notice to proceed. Pre award audit underway.
				<b>PE/ENV</b>	\$180	06/07		
				<b>Right of Way</b>	\$50	06/07		
			<b>Design</b>	\$800	07/08			
			<b>Construction</b>	\$6,000	08/09			
<b>Manager Name</b>		Yves Zsutty	<b>Total</b>	<b>\$7,030</b>			<b>Funds Expire</b>	<b>No expiration</b>
<b>Phone/Fax</b>		(408) 793-5561					<b>Last Updated</b>	10/1/2007
<b>E-Mail</b>		yves.zsutty@sanjoseca.gov						

<b>Sponsor:</b>		<b>City of San Jose</b>	<b>Project Title:</b>		<b>Coyote Creek Trail</b>			
<b>8 of 11</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>		<b>Comments</b>	
	<b>SCL050083</b>	Master Plan, design and construction of 9.8 miles transportation trail, including safety and improvements between SR 237 and Story Rd.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>					
Earmark \$3,774 Local \$5,095				<b>Planning</b>	\$0			Field review conducted with Caltrans, awaiting notice to proceed. Pre award audit underway.
				<b>PE/ENV</b>	\$270	08/09		
				<b>Right of Way</b>	\$0			
			<b>Design</b>	\$2,000	08/09			
			<b>Construction</b>	\$13,700	08/09			
<b>Manager Name</b>		Yves Zsutty	<b>Total</b>	<b>\$15,970</b>			<b>Funds Expire</b>	<b>No expiration</b>
<b>Phone/Fax</b>		(408) 793-5561					<b>Last Updated</b>	6/4/2007
<b>E-Mail</b>		yves.zsutty@sanjoseca.gov						



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of San Jose</b>		<b>Project Title:</b>		<b>Silicon Valley Smart Corridor - Highway 880 Enhancement</b>				
<b>9 of 11</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>SCL976002</b>	Silicon Valley Smart Corridor, various highways, expressways and arterials - fiber optics, video cameras, changeable message signals, traffic sensors, data collection stations & software upgrades.			<b>Programmed Year</b>	<b>Current</b>				
<b>Fund Source</b>	<b>Start</b>		<b>End</b>							
CMAQ \$500 Demo \$1,409 FAU \$1,187 TFCA \$835 (1998)				<b>Planning</b>					Project has been obligated. Project construction currently on hold while SJ is attempting to address issues related to the award of the Stevens Creek West project.	
				<b>PE/ENV</b>		10/99	01/01			
			<b>Right of Way</b>							
			<b>Design</b>		02/01	06/03				
<b>Manager Name</b>		Lily Lim-Tsao		<b>Construction</b>	\$3,931	00/01	06/05	12/06	<b>Funds Expire</b>	<b>Allocated</b>
<b>Phone/Fax</b>		(408) 277-2549		<b>Total</b>	<b>\$3,931</b>				<b>Last Updated</b>	10/17/2007
<b>E-Mail</b>		lily.lim-tsao@sanjoseca.gov								

<b>Sponsor:</b>		<b>City of San Jose</b>		<b>Project Title:</b>		<b>San Jose Airport ITS</b>				
<b>10 of 11</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>SCL990052</b>	San Jose - Surrounding area of San Jose International Airport - implementation of ITS around San Jose Airport (CMAQ Match).			<b>Programmed Year</b>	<b>Current</b>				
<b>Fund Source</b>	<b>Start</b>		<b>End</b>							
CMAQ \$1,770 (1999) Local \$230 STIP \$58 (1999)				<b>Planning</b>					Final invoice sent to Caltrans in March 2007. City still waiting to receive the final payment.	
				<b>PE/ENV</b>	\$14	99/00	10/99	11/00		
			<b>Right of Way</b>							
			<b>Design</b>	\$44	99/00	11/00	10/01			
<b>Manager Name</b>		Lily Lim-Tsao		<b>Construction</b>	\$2,000	99/00	07/02	Completed	<b>Funds Expire</b>	<b>Completed</b>
<b>Phone/Fax</b>		(408) 975-3269		<b>Total</b>	<b>\$2,058</b>				<b>Last Updated</b>	10/18/2007
<b>E-Mail</b>		lily.lim-tsao@sanjoseca.gov								



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of San Jose</b>	<b>Project Title:</b>		<b>Stevens Creek/Winchester Blvd ITS</b>					
<b>11 of 11</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>SCL991007</b>	Install ITS infrastructure along a highly congested MTS regional arterial corridor.			<b>Programmed Year</b>	<b>Current</b>				
<b>Fund Source</b>	CMAQ \$2,748 (2000) STIP/CMAQ Match \$357			<b>Start</b>	<b>End</b>					
				<b>Planning</b>				Project construction was bid in August 2006. Apparent lowest bidder exceeded engineers estimated by 50% or \$1.2 million. Project was re-advertised in April 2007, lowest bid was 20% over engineer's estimate. Project was awarded on 8/14/07.		
				<b>PE/ENV</b>		10/00	06/01			
		<b>Right of Way</b>								
		<b>Design</b>	\$1,087	01/02	03/05	08/05				
	<b>Phone/Fax</b>	(408) 975-3269	<b>Construction</b>	\$2,018	02/03	08/06		<b>Funds Expire</b>	<b>Allocated</b>	
	<b>E-Mail</b>	lily.lim-tsao@sanjoseca.gov	<b>Total</b>	<b>\$3,105</b>				<b>Last Updated</b>	10/11/2007	



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Santa Clara</b>	<b>Project Title:</b>		<b>San Tomas Aquino/Saratoga Creek Trail, Reach 4</b>				
1 of 4	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL010024</b>	Acquire and construct staging area at Monroe St. and San Tomas Expressway.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Local \$1,700 TEA \$1,700 (2002)				<b>Planning</b>	\$0		1/98		TEA funds allocated on 10/22/03 to cover ROW costs. Acquisition completed. Escrow closed 12/04. Reimbursement for ROW received. Design of staging area completed. Construction began Spring 2007.
				<b>PE/ENV</b>	\$0				
			<b>Right of Way</b>	\$1,000	04/05	09/03	12/04		
			<b>Design</b>	\$0		06/04	12/06		
<b>Manager Name</b>		David Pitton	<b>Construction</b>	\$791	04/05	04/07	10/07	<b>Funds Expire</b>	<b>2/24/10</b>
<b>Phone/Fax</b>		(408) 615-3021/ 985-7936	<b>Total</b>	<b>\$1,791</b>				<b>Last Updated</b>	10/9/2007
<b>E-Mail</b>		dpitton@ci.santa-clara.ca.us							

<b>Sponsor:</b>		<b>City of Santa Clara</b>	<b>Project Title:</b>		<b>San Tomas Aquino/Saratoga Creek Bike/Path, Reach 3</b>				
2 of 4	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050010</b>	Construct grade separated crossings at Central Expressway., Walsh, and SPRR tracks within Reach 3.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
RIP \$2,000				<b>Planning</b>	\$0		01/98	06/99	CNST in FY 07. CTC vote obtained June 2006. E-76 obtained July 06. Currently under construction.
				<b>PE/ENV</b>	\$0		07/04	06/05	
			<b>Right of Way</b>	\$0		N/A	N/A		
			<b>Design</b>	\$0		07/05	01/07		
<b>Manager Name</b>		David Pitton	<b>Construction</b>	\$2,000	06/07	06/07	09/08	<b>Funds Expire</b>	<b>Allocated</b>
<b>Phone/Fax</b>		(408) 615-3021/ 985-7936	<b>Total</b>	<b>\$2,000</b>				<b>Last Updated</b>	5/30/2007
<b>E-Mail</b>		dpitton@ci.santa-clara.ca.us							



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Santa Clara</b>	<b>Project Title:</b>		<b>Lick Mill Blvd. Rehabilitation</b>				
<b>3 of 4</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050023</b>	On Lick Mill Blvd. between Tasman and East River Parkway. And a short segment of Hope Dr., 500 ft. west of Lick Mill Blvd. intersection; rehabilitate and replace roadway.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Planning</b>		\$0		<b>Start</b>	<b>End</b>			
Local \$84 STP \$656	<b>PE/ENV</b>		\$0						
	<b>Right of Way</b>		\$0						
<b>Manager Name</b>		Scott Thach	<b>Design</b>	\$30		07/06	01/07		
<b>Phone/Fax</b>		408-615-3073/ 408-985-7936	<b>Construction</b>	\$710	06/07	04/07	09/07	<b>Funds Expire</b>	<b>Allocated</b>
<b>E-Mail</b>		sthach@ci.santa-clara.ca.us	<b>Total</b>	<b>\$740</b>				<b>Last Updated</b>	10/9/2007

<b>Sponsor:</b>		<b>City of Santa Clara</b>	<b>Project Title:</b>		<b>Tasman Drive and Homestead Road Rehabilitation</b>				
<b>4 of 4</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050073</b>	Tasman Dr within City limits and on Homestead Rd between Lawrence Expressway and Kiely Blvd; Resurface and rehabilitate roadways.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Planning</b>		\$0		<b>Start</b>	<b>End</b>			
Local \$85 STP \$653	<b>PE/ENV</b>		\$0						
	<b>Right of Way</b>		\$0						
<b>Manager Name</b>		Scott Thach	<b>Design</b>	\$0					
<b>Phone/Fax</b>		408-615-3073/408-983-0931	<b>Construction</b>	\$738	07/08	07/08	08/08	<b>Funds Expire</b>	<b>5/31/08</b>
<b>E-Mail</b>		sthach@ci.santa-clara.ca.us	<b>Total</b>	<b>\$738</b>				<b>Last Updated</b>	10/9/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Saratoga</b>	<b>Project Title:</b>		<b>City of Saratoga - Rehab on Various Streets</b>				
<b>1 of 2</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050024</b>	Allendale Ave between Fruitvale & Quito Rd, On Saratoga-Sunnyvale Road between Herriman & Prospect Rd & on Saratoga Ave btw Fruitvale & Heritage Oak & Cox Avenue & City Limits; Rehab roadway.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Local \$1,798 STP \$897	<b>Planning</b>		\$0				Project FY 06 Notice of Completion forthcoming; still need to invoice contactor last invoice and final retention to Caltrans. Project FY 07 Award of contract by City Council October 3, 2007.		
	<b>PE/ENV</b>		\$83		11/04	01/05			
	<b>Right of Way</b>	\$0							
	<b>Design</b>	\$179		01/05	03/06				
<b>Manager Name</b>	Macedonio Nunez		<b>Construction</b>	\$2,433	05/06	10/06	05/07	<b>Funds Expire</b>	<b>Allocated/Awarded</b>
<b>Phone/Fax</b>	408-868-1218/ 408-868-1281		<b>Total</b>	<b>\$2,695</b>				<b>Last Updated</b>	10/4/2007
<b>E-Mail</b>	mnunez@saratoga.ca.us								

<b>Sponsor:</b>		<b>City of Saratoga</b>	<b>Project Title:</b>		<b>DeAnza Trail</b>				
<b>2 of 2</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL070026</b>	Saratoga: DeAnza Trail between Saratoga-Sunnyvale Rd and Saratoga Ave; Development and construct bike/pedestrian trail.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
CMAQ \$1,400 Local \$571	<b>Planning</b>		\$0				Environmental Phase with Caltrans Local Assistance. They are reviewing and will soon sign off on the Natural Environment Study (NES) Location Hydraulics Study and Notice of Intent to Adopt a Mitigated Negative Deliration.		
	<b>PE/ENV</b>		\$225	2006/2007					
	<b>Right of Way</b>	\$0							
	<b>Design</b>	\$185							
<b>Manager Name</b>	John Cherbone		<b>Construction</b>	\$1,561	2008			<b>Funds Expire</b>	<b>5/31/2008</b>
<b>Phone/Fax</b>	(408) 868-1241		<b>Total</b>	<b>\$1,971</b>				<b>Last Updated</b>	10/2/2007
<b>E-Mail</b>	cherbone@saratoga.ca.us								



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Sunnyvale</b>	<b>Project Title:</b>		<b>Evelyn Avenue Bicycle Lanes</b>				
<b>1 of 7</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>BTA0401</b>	Construct a Class II Bikeway on Evelyn Avenue from Sunnyvale Avenue to Reed Avenue			<b>Programmed Year</b>	<b>Current</b>			
	<b>Fund Source</b>					<b>Start</b>	<b>End</b>		
	BTA \$323,100 Local \$55,850 TDA \$42,053 TFCA \$35,800		<b>Planning</b>	\$0					
			<b>PE/ENV</b>	\$40					
		<b>Right of Way</b>	\$0						
	<b>Manager Name</b>	Jack Witthaus	<b>Design</b>	\$0					
<b>Phone/Fax</b>	408-730-7330	<b>Construction</b>	\$417	06/07		11/07	<b>Funds Expire</b>	<b>Allocated/Awarded</b>	
<b>E-Mail</b>	jwitthaus@ci.sunnyvale.ca.us	<b>Total</b>	<b>\$457</b>				<b>Last Updated</b>	10/18/2007	

<b>Sponsor:</b>		<b>City of Sunnyvale</b>	<b>Project Title:</b>		<b>Evelyn Avenue Class II Bike Lane</b>				
<b>2 of 7</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL010025</b>	Construct class II bike lane on Evelyn Avenue from Bernado Avenue to Sunnyvale Avenue.			<b>Programmed Year</b>	<b>Current</b>			
	<b>Fund Source</b>					<b>Start</b>	<b>End</b>		
	Local \$20 STP \$150 (2002)		<b>Planning</b>	\$0					
			<b>PE/ENV</b>	\$34	01/02				
		<b>Right of Way</b>	\$0						
	<b>Manager Name</b>	Jack Witthaus	<b>Design</b>	\$31	01/02		02/05		
<b>Phone/Fax</b>	(408) 730-7330/ 730-7286	<b>Construction</b>	\$105	01/02	06/05	11/07	<b>Funds Expire</b>	<b>Allocated/Awarded</b>	
<b>E-Mail</b>	jwitthaus@ci.sunnyvale.ca.us	<b>Total</b>	<b>\$170</b>				<b>Last Updated</b>	10/18/2007	



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Sunnyvale</b>	<b>Project Title:</b>		<b>Mathilda Avenue Bridge Replacement</b>			
<b>3 of 7</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>SCL050006</b>	On Mathilda Avenue, over Caltrain/UPRR at Evelyn Ave. Widen structure along both sides, add south bound aux lane, realign, replace.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>	ENV complete. 35% design complete.				
HBRR (10/11) \$28,826 Local \$3,735								
<b>Manager Name</b>	Jack Witthaus		<b>Design</b>		\$0			
<b>Phone/Fax</b>	408-730-7330	<b>Construction</b>	\$25,011		10/11		<b>Funds Expire</b>	
<b>E-Mail</b>	jwitthaus@ci.sunnyvale.ca.us	<b>Total</b>	<b>\$32,571</b>				<b>Last Updated</b>	6/12/2007

<b>Sponsor:</b>		<b>City of Sunnyvale</b>	<b>Project Title:</b>		<b>Sunnyvale - Various Streets Rehabilitation</b>			
<b>4 of 7</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>SCL050027</b>	Mary Avenue, Fair Oaks Ave, Hollenbeck Ave, & Kifer Rd; Rehab and overlay four MTS streets.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>	PS&E 100% complete.				
Local \$308 STP \$2,369								
<b>Manager Name</b>	Chuck Neumayer		<b>Design</b>		\$360	05/06, 06/07 & 07/08	01/07	12/07
<b>Phone/Fax</b>	408-730-7415	<b>Construction</b>	\$2,307		05/06, 06/07 & 07/08	01/08	12/08	<b>Funds Expire</b>
<b>E-Mail</b>	cneumayer@ci.sunnyvale.ca.us	<b>Total</b>	<b>\$2,677</b>				<b>Last Updated</b>	10/18/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Sunnyvale</b>	<b>Project Title:</b>		<b>Tasman/Fair Oaks Area Enhancements</b>				
5 of 7	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL070015</b>	Sunnyvale: Area bounded by Tasman Drive, Morse Avenue, Weddell Drive and Fair Oaks Avenue; Enhancements including signage, lighting, sidewalks, curbs, crosswalks for pedestrian access to transit.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>	PS&E 35% completed.					
Local (453) TE (1,809)	<b>Planning</b>		\$82		07/08				
	<b>PE/ENV</b>		\$0						
	<b>Right of Way</b>		\$0						
	<b>Design</b>	\$0							
<b>Manager Name</b>	Jack Witthaus								
<b>Phone/Fax</b>	408-730-7330		<b>Construction</b>	\$2,180	07/08			<b>Funds Expire</b>	<b>6/30/2008</b>
<b>E-Mail</b>	jwitthaus@ci.sunnyvale.ca.us		<b>Total</b>	<b>\$2,262</b>				<b>Last Updated</b>	10/18/2007

<b>Sponsor:</b>		<b>City of Sunnyvale</b>	<b>Project Title:</b>		<b>Murphy Ave Streetscape Revitalization</b>				
6 of 7	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL070036</b>	In Sunnyvale: On Murphy btw Evelyn & Washington; Streetscape & intersection improvements including sidewalk modification, street furniture, lighting, crosswalk paving, signage etc.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
CMAQ \$1,300 Local \$433	<b>Planning</b>		\$0						
	<b>PE/ENV</b>		\$283		2009				
	<b>Right of Way</b>		\$0						
	<b>Design</b>	\$0							
<b>Manager Name</b>	Steve Lynch								
<b>Phone/Fax</b>	408-730-2723		<b>Construction</b>	\$1,450	2009			<b>Funds Expire</b>	<b>5/31/2009</b>
<b>E-Mail</b>	slynch@ci.sunnyvale.ca.us		<b>Total</b>	<b>\$1,733</b>				<b>Last Updated</b>	10/2/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>City of Sunnyvale</b>	<b>Project Title:</b>		<b>Borregas Avenue Bicycle Bridges</b>					
<b>7 of 7</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>SCL991063</b>	Construct two bike/pedestrian bridges over Routes 101 and 237 at Borregas Avenue.			<b>Programmed Year</b>	<b>Current</b>				
<b>Fund Source</b>	<b>Start</b>		<b>End</b>							
CMAQ \$2,027 Local \$1,836 RTIP \$3,700 (2002) STIP/CMAQ Match \$18 TDA 3 \$440 TFCA \$400				<b>Planning</b>	\$0				Project in construction phase.	
				<b>PE/ENV</b>	\$70	01/02	03/02	09/02		
				<b>Right of Way</b>	\$0	03/04	N/A	N/A		
<b>Manager Name</b>		Jack Witthaus	<b>Design</b>	\$868	03/04	10/05	10/06			
<b>Phone/Fax</b>		(408) 730-7330	<b>Construction</b>	\$7,465	06/07	09/07	01/09	<b>Funds Expire</b>		
<b>E-Mail</b>		jwitthaus@ci.sunnyvale.ca.us	<b>Total</b>	<b>\$8,403</b>				<b>Last Updated</b>	10/18/2007	



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>County of Santa Clara</b>	<b>Project Title:</b>		<b>Montague Expressway. Rehabilitation Phase I &amp; II</b>					
<b>1 of 10</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>SCL050025</b>	On Montague Expressway. between US 101 and I-680; Pavement overlay and repair.			<b>Programmed Year</b>	<b>Current</b>				
<b>Fund Source</b>	Local \$551 STP \$4,237		<b>Start</b>	<b>End</b>						
				<b>Planning</b>	\$0				Project is in construction.	
				<b>PE/ENV</b>	\$23	05/06	07/05	08/06		
		<b>Right of Way</b>	\$0							
		<b>Design</b>	\$452	05/06	08/06	09/06				
		<b>Construction</b>	\$4,314	05/06 & 06/07	10/06	11/07	<b>Funds Expire</b>	<b>Allocated/Awarded</b>		
		<b>E-Mail</b>	roy.cabaltera@rda.sccgov.org	<b>Total</b>	<b>\$4,789</b>			<b>Last Updated</b>	10/11/2007	

<b>Sponsor:</b>		<b>County of Santa Clara</b>	<b>Project Title:</b>		<b>Page Mill Road Rehabilitation</b>					
<b>2 of 10</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>SCL050026</b>	On Page Mill Road between County line and 0.5 miles north; Pavement repair overlay.			<b>Programmed Year</b>	<b>Current</b>				
<b>Fund Source</b>	Local \$18 STP \$100		<b>Start</b>	<b>End</b>						
				<b>Planning</b>	\$0				Project in construction. Completion in October 2007.	
				<b>PE/ENV</b>	\$1					
		<b>Right of Way</b>	\$0							
		<b>Design</b>	\$5							
		<b>Construction</b>	\$113	04/05	11/06	02/07	<b>Funds Expire</b>	<b>Allocated/Awarded</b>		
		<b>E-Mail</b>	herbert.naraval@rda.sccgov.org	<b>Total</b>	<b>\$119</b>			<b>Last Updated</b>	10/11/2007	



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

Sponsor:		County of Santa Clara		Project Title:		County Non-Expressway Pavement Rehab				
3 of 10	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL050053	Various locations; Rehab roadways that have been identified with a PCI of less than 70.			Programmed Year	Current				
	Fund Source		Start	End						
Local \$95 STP \$712				Planning	\$0				Project has been completed, final invoice and final report will be submitted to Caltrans Oct 2007.	
			PE/ENV	\$3		10/05	10/05			
			Right of Way	\$1		02/06	02/06			
			Design	\$60		02/06	02/06			
Manager Name		Herbert Naraval		Construction	\$743	05/06	06/06	Completed	Funds Expire	Completed
Phone/Fax		408-494-1308/ 408-297-0530								
E-Mail		herbert.naraval@rda.sccgov.org		<b>Total</b>	<b>\$807</b>				<b>Last Updated</b>	10/11/2007

Sponsor:		County of Santa Clara		Project Title:		Capitol Expressway Rehabilitation				
4 of 10	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL050072	Capitol Expressway between SR 87 and Seven Trees Blvd; Minor repair of any failed roadway areas.			Programmed Year	Current				
	Fund Source		Start	End						
Local \$117 STP \$895				Planning	\$0				Project entered in to 2007 TIP.	
			PE/ENV	\$169	2009	02/09	04/09			
			Right of Way	\$0						
			Design	\$0						
Manager Name		Mike Griffis		Construction	\$843	2009	07/09	12/09	Funds Expire	5/31/09
Phone/Fax		408-573-2447/408-441-0276								
E-Mail		mike.griffis@rda.sccgov.org		<b>Total</b>	<b>\$1,012</b>				<b>Last Updated</b>	10/11/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>County of Santa Clara</b>		<b>Project Title:</b>		<b>Oregon/Page Mill Expressway Pavement Rehab</b>				
<b>5 of 10</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>SCL050075</b>	Oregon/Page Mill Expressway. between I-280 and US 101; Minor repair of any failed areas, remove 7.36 lane miles of surface treatment, and place 18.72 lane miles of microsurfacing.			<b>Programmed Year</b>	<b>Current</b>				
<b>Fund Source</b>	<b>Start</b>		<b>End</b>							
Local \$166 STP \$1,256				<b>Planning</b>	\$0				Project entered in to the 2007 TIP.	
				<b>PE/ENV</b>	\$242	08/09	02/09	04/09		
			<b>Right of Way</b>	\$0						
			<b>Design</b>	\$0	08/09	02/09	06/09			
<b>Manager Name</b>		Mike Griffis	<b>Construction</b>	\$1,180	08/09	07/09	12/09	<b>Funds Expire</b>	<b>5/31/09</b>	
<b>Phone/Fax</b>		408-573-2447/408-441-0276	<b>Total</b>	<b>\$1,422</b>				<b>Last Updated</b>	10/11/2007	
<b>E-Mail</b>		mike.griffis@rda.sccgov.org								

<b>Sponsor:</b>		<b>County of Santa Clara</b>		<b>Project Title:</b>		<b>Various Non-Expressway Rehab</b>				
<b>6 of 10</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>SCL050076</b>	Various non-expressway roadways; Rehabilitation of pavement on various federal-aid eligible arterial/collectors.			<b>Programmed Year</b>	<b>Current</b>				
<b>Fund Source</b>	<b>Start</b>		<b>End</b>							
Local \$222 STP \$1,701				<b>Planning</b>	\$0				Authorization submittal to Caltrans Nov. 2007. Construction March 2008.	
				<b>PE/ENV</b>	\$34	07/08 & 08/09	01/09	03/09		
			<b>Right of Way</b>	\$0						
			<b>Design</b>	\$34	07/08 & 08/09	01/09	03/09			
<b>Manager Name</b>		Herbert Naraval	<b>Construction</b>	\$1,855	07/08 & 08/09	06/09	07/09	<b>Funds Expire</b>	<b>5/31/08 &amp; 5/31/09</b>	
<b>Phone/Fax</b>		408-494-1308/408-297-0530	<b>Total</b>	<b>\$1,923</b>				<b>Last Updated</b>	10/11/2007	
<b>E-Mail</b>		herbert.naraval@rda.sccgov.org								



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>County of Santa Clara</b>	<b>Project Title:</b>		<b>Oregon-Page Mill Expressway Improvements</b>			
7 of 10	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>		<b>Comments</b>	
	<b>SCL050080</b>	Traffic improvements including traffic signal upgrade, optimizing timing plans & bike and pedestrian facilities on Oregon-Page Mill Expressway between US 101 and SR 82.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>	Project entered in to TIP under SAFETEA-LU.				
Earmark \$3,020 Local \$1,577	<b>Planning</b>		\$0					
	<b>PE/ENV</b>		\$0					
	<b>Right of Way</b>		\$300					
	<b>Design</b>	\$300						
<b>Manager Name</b>	Mike Griffis		<b>Construction</b>	\$3,997	08/09		<b>Funds Expire</b>	<b>No expiration</b>
<b>Phone/Fax</b>	408-573-2492/408-441-0276		<b>Total</b>	<b>\$4,597</b>			<b>Last Updated</b>	10/11/2007
<b>E-Mail</b>	mike.griffis@rda.sccgov.org							

<b>Sponsor:</b>		<b>County of Santa Clara</b>	<b>Project Title:</b>		<b>Almaden Expressway Improvements</b>			
8 of 10	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>		<b>Comments</b>	
	<b>SCL070005</b>	Various improvements including adding northbound and southbound auxiliary lanes on Almaden Expressway between Branham Ln and Blossom Hill Rd.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>	Project is in preliminary design phase.				
Earmark \$2,642 Local \$2,215	<b>Planning</b>		\$0					
	<b>PE/ENV</b>		\$0					
	<b>Right of Way</b>		\$450					
	<b>Design</b>	\$300						
<b>Manager Name</b>	Mike Griffis		<b>Construction</b>	\$4,649	07/08 & 08/09		<b>Funds Expire</b>	<b>5/31/08</b>
<b>Phone/Fax</b>	408-573-2492/408-441-0276		<b>Total</b>	<b>\$5,399</b>			<b>Last Updated</b>	3/14/2007
<b>E-Mail</b>	mike.griffis@rda.sccgov.org							



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>County of Santa Clara</b>	<b>Project Title:</b>		<b>San Tomas Expressway Improvements</b>				
<b>9 of 10</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL070007</b>	Add 2nd left turn lane in the northbound, westbound, and eastbound directions & adaptive traffic control systems on San Tomas Expressway and Hamilton Ave intersection.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Earmark \$1,208 Local \$1,120			<b>Planning</b>	\$0				Project is in design phase.	
			<b>PE/ENV</b>	\$0					
		<b>Right of Way</b>	\$0						
		<b>Design</b>	\$600						
<b>Manager Name</b>	Tong Hong								
<b>Phone/Fax</b>	408-494-1309/408-298-3806		<b>Construction</b>	\$1,728	08/09			<b>Funds Expire</b>	<b>No expiration</b>
<b>E-Mail</b>	tong.hong@rda.sccgov.org		<b>Total</b>	<b>\$2,328</b>				<b>Last Updated</b>	10/11/2007

<b>Sponsor:</b>		<b>County of Santa Clara</b>	<b>Project Title:</b>		<b>Almaden Expressway Bike/Pedestrian Improvements</b>				
<b>10 of 10</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL070009</b>	Provision of bike lanes and pedestrian facilities on Almaden Expressway between Foxworthy Avenue and Ironwood Drive			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
CMAQ \$1,390 Local \$257 TFCA \$370			<b>Planning</b>	\$0				Completed; awaiting Board of Supervisors approval for project close out.	
			<b>PE/ENV</b>	\$85					
		<b>Right of Way</b>	\$5						
		<b>Design</b>	\$177	06/07					
<b>Manager Name</b>	Khoa Vo								
<b>Phone/Fax</b>	(408) 573-2491		<b>Construction</b>	\$1,750	06/07			<b>Funds Expire</b>	<b>Allocated/Awarded</b>
<b>E-Mail</b>	khoa.vo@rda.sccgov.org		<b>Total</b>	<b>\$2,017</b>				<b>Last Updated</b>	10/11/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>JPB</b>	<b>Project Title:</b>		<b>Caltrain Maintenance Facility - Santa Clara County Share</b>					
<b>1 of 5</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>JPB950001</b>	Design and construct a maintenance facility to serve and maintain fleet of vehicles in San Jose.			<b>Programmed Year</b>	<b>Current</b>				
	<b>Fund Source</b>					<b>Start</b>	<b>End</b>			
	Local \$138 STP \$1,062				<b>Planning</b>	\$0				Work is substantially completed and the Grand Opening was held on September 29th. Punch list item work will continue through next quarter.
					<b>PE/ENV</b>	\$0				
	<b>Right of Way</b>				\$0					
	<b>Design</b>	\$0		Completed						
<b>Manager Name</b>	Joel Slavit									
<b>Phone/Fax</b>	(650) 508-6476		<b>Construction</b>	\$1,200	01/02	In Progress	12/07	<b>Funds Expire</b>	<b>Allocated/Awarded</b>	
<b>E-Mail</b>	slavitj@samtrans.com		<b>Total</b>	<b>\$1,200</b>				<b>Last Updated</b>	10/15/2007	

<b>Sponsor:</b>		<b>JPB</b>	<b>Project Title:</b>		<b>Diridon Station Track/Signal/Terminal Upgrade</b>					
<b>2 of 5</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>JPB991001</b>	Rebuild track, platforms, terminal facilities and pedestrian subways at the San Jose Diridon Station to improve operations for all users (Caltrain, Amtrak, Capitol Corridor, ICE and UPRR).			<b>Programmed Year</b>	<b>Current</b>				
	<b>Fund Source</b>					<b>Start</b>	<b>End</b>			
	CMAQ \$6,593 Local \$857 STIP \$2,626				<b>Planning</b>	\$0				The expected expenditure of grant funding in CA-90-Y123 is projected to be completed by the end of calendar year 2008/early 2009 with grant close-out to immediately follow.
					<b>PE/ENV</b>	\$0				
	<b>Right of Way</b>				\$0					
	<b>Design</b>	\$0								
<b>Manager Name</b>	Joel Slavit									
<b>Phone/Fax</b>	(650) 508-6476		<b>Construction</b>	\$10,056	01/02 & 02/03	10/03	12/08	<b>Funds Expire</b>	<b>Allocated/Awarded</b>	
<b>E-Mail</b>	slavitj@samtrans.com		<b>Total</b>	<b>\$10,056</b>				<b>Last Updated</b>	10/15/2007	



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>JPB</b>	<b>Project Title:</b>		<b>4th track: San Jose, Santa Clara</b>			
<b>3 of 5</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>SCL010013</b>	San Jose to Santa Clara; construct 4th main track.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>					<b>Start</b>	<b>End</b>		
ITIP (23,800)			<b>Planning</b>	\$2,050	2002			
			<b>PE/ENV</b>	\$1,150	2002			
			<b>Right of Way</b>	\$0				
<b>Manager Name</b>		Joel Slavit	<b>Design</b>	\$0				
<b>Phone/Fax</b>		650-508-6476	<b>Construction</b>	\$20,600	2009		<b>Funds Expire</b> <b>6/30/2009</b>	
<b>E-Mail</b>		slavitj@samtrans.com	<b>Total</b>	<b>\$23,800</b>			<b>Last Updated</b> 10/15/2007	

<b>Sponsor:</b>		<b>JPB</b>	<b>Project Title:</b>		<b>Grade Crossing Warning Predictors</b>			
<b>4 of 5</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>SCL991009</b>	This project are located at three crossings: Mary & Sunnyvale Avenues in Sunnyvale, and Rengstorff Avenue in Mountain View.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>		Local \$104 STP \$796			<b>Start</b>	<b>End</b>	Funds have been fully expended. During the past quarter CA-90-Y044 was closed but CA-90-Y123 remains open with other active projects.	
			<b>Planning</b>	\$0				
			<b>PE/ENV</b>	\$0				
			<b>Right of Way</b>	\$0				
<b>Manager Name</b>		Joel Slavit	<b>Design</b>	\$0				
<b>Phone/Fax</b>		(650) 508-6476	<b>Construction</b>	\$900	00/01 & 01/02	01/03	12/06	<b>Funds Expire</b> <b>Allocated/Awarded</b>
<b>E-Mail</b>		slavitj@samtrans.com	<b>Total</b>	<b>\$900</b>			<b>Last Updated</b> 10/15/2007	



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>JPB</b>		<b>Project Title:</b>		<b>Caltrain/ACE Santa Clara Train Station</b>				
<b>5 of 5</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>		
	<b>SCL991060</b>	Rebuild the track and passenger platforms and construct track connections to enable ACE trains to stop at the Santa Clara Station.			<b>Programmed Year</b>	<b>Current</b>				
<b>Fund Source</b>	<b>Start</b>		<b>End</b>							
CMAQ \$3,098 (2000) Local \$403				<b>Planning</b>	\$0				The projected drawdown of the \$3.1 million in CMAQ funds from Santa Clara County is still anticipated by the end of calendar year 2008/early 2009 with grant close-out to immediately follow.	
				<b>PE/ENV</b>	\$0			12/01		
				<b>Right of Way</b>	\$0					
<b>Manager Name</b>		Joel Slavik	<b>Design</b>	\$701	00/01	05/05	12/06			
<b>Phone/Fax</b>		(650) 508-5476	<b>Construction</b>	\$2,800	01/02	8/08	2/10	<b>Funds Expire</b>		
<b>E-Mail</b>		slavitj@samtrans.com	<b>Total</b>	<b>\$3,501</b>				<b>Last Updated</b>	3/14/2007	



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>MTC</b>	<b>Project Title:</b>		<b>Planning, Programming and Monitoring - Santa Clara County Share</b>			
<b>1 of 2</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>MTC990005</b>	Planning, programming & monitoring activities in the San Francisco Bay Area.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>					
AB3090 \$346 (06/07) RTIP \$133 (07/08) RTIP \$229 (08/09) RTIP \$29 (06/07) RTIP \$44 (04/05)	<b>Planning</b>		\$662	03/04-05 & 06/07-09	07/03	08/09	AB3090 (06/07) - \$346 allocated RTP (05/06 & 06/07) - \$58 allocated RTP (07/08) - \$30 RTP (08/09) - \$120	
	<b>PE/ENV</b>		\$0					
	<b>Right of Way</b>	\$0						
<b>Manager Name</b>	Kenneth Kao	<b>Design</b>	\$0					
<b>Phone/Fax</b>	(510) 817-5768	<b>Construction</b>	\$0			<b>Funds Expire</b>	<b>5/31/08</b>	
<b>E-Mail</b>	kkao@mtc.ca.gov	<b>Total</b>	<b>\$662</b>			<b>Last Updated</b>	10/10/2007	

<b>Sponsor:</b>		<b>MTC</b>	<b>Project Title:</b>		<b>STP 3% Set-aside for Planning Purposes</b>			
<b>2 of 2</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>SCL978008</b>	STP 3% set-aside for planning purposes.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>					
Local \$271 STP-G \$3,943	<b>Planning</b>		\$4,214	99/00 to 04/05	Ongoing		Ongoing program managed by MTC. FY 99/00-01/02: STP \$2,141,000 FY 02/03: STP \$452,000 - oblig. FY 03/04: STP \$671,000 - oblig. 9/3/03 FY 04/05: STP \$679,000 - oblig. 8/12/04 FY 05/06: STP \$690,000 - oblig. FY 06/07: STP \$700,000 - oblig.	
	<b>PE/ENV</b>							
	<b>Right of Way</b>							
<b>Manager Name</b>	Kenneth Kao	<b>Design</b>						
<b>Phone/Fax</b>	(510) 464-7842	<b>Construction</b>				<b>Funds Expire</b>	<b>Allocated</b>	
<b>E-Mail</b>	kkao@mtc.ca.gov	<b>Total</b>	<b>\$4,214</b>			<b>Last Updated</b>	3/14/2007	



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>VTA</b>		<b>Project Title:</b>		<b>Bus Signal Priority Extension</b>			
<b>1 of 14</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>02SC08</b>	Implement bus signal priority on Rapid 522 between University Ave. in Palo Alto and Race Street in San Jose.			<b>Programmed Year</b>	<b>Current</b>			
	<b>Fund Source</b>		<b>Start</b>	<b>End</b>					
TFCA \$519 (2002)				<b>Planning</b>	\$0				Bus signal priority equipment installation (55 intersections) complete in Caltrans section. Bus signal priority equipment procurement underway by City of San Jose for signals in City. Line 522 Rapid started 7/5/05.
			<b>PE/ENV</b>	\$0					
			<b>Right of Way</b>	\$0					
<b>Manager Name</b>		Casey Emoto	<b>Design</b>	\$68	02/03	10/02	Completed		
<b>Phone/Fax</b>		(408) 321-5564	<b>Construction</b>	\$451	02/03	05/04	06/08	<b>Funds Expire</b>	<b>6/30/08 (TFCA)</b>
<b>E-Mail</b>		casey.emoto@vta.org	<b>Total</b>	<b>\$519</b>				<b>Last Updated</b>	3/14/2007

<b>Sponsor:</b>		<b>VTA</b>		<b>Project Title:</b>		<b>VTA Line 22 Bus Signal Priority Phase IIIa</b>			
<b>2 of 14</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>03SC06</b>	The project will entail upgrading signal controllers, associated hardware and signal software for Line 522 in San Jose.			<b>Programmed Year</b>	<b>Current</b>			
	<b>Fund Source</b>		<b>Start</b>	<b>End</b>					
TFCA \$320				<b>Planning</b>	\$0				City of San Jose to procure and install signal priority at CSJ controlled intersections. VTA also working with Caltrans to install BSP on Alum Rock section of Rapid 522.
			<b>PE/ENV</b>	\$0					
			<b>Right of Way</b>	\$0					
<b>Manager Name</b>		Casey Emoto	<b>Design</b>	\$0					
<b>Phone/Fax</b>		(408) 321-5564	<b>Construction</b>	\$320	03/04	06/07	06/08	<b>Funds Expire</b>	<b>6/31/2008 (TFCA)</b>
<b>E-Mail</b>		casey.emoto@vta.org	<b>Total</b>	<b>\$320</b>				<b>Last Updated</b>	3/14/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>VTA</b>	<b>Project Title:</b>		<b>STIP Planning, Programming and Monitoring Funds</b>				
<b>3 of 14</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL010004</b>	STIP Planning, Programming and Monitoring - Santa Clara County.			<b>Programmed Year</b>	<b>Current</b>			
			<b>Start</b>	<b>End</b>					
<b>Fund Source</b>		RTIP \$104 (01/02) RTIP \$229 (06/07) RTIP \$230 (07/08) RTIP \$344 (04/05) RTIP \$861 (06/07) AB3090 Re	<b>Planning</b>	\$1,881	00/01 - 05/06	01/01	01/06		
			<b>PE/ENV</b>						
			<b>Right of Way</b>						
<b>Manager Name</b>			Amin Surani	<b>Design</b>					
<b>Phone/Fax</b>		(408) 546-7989	<b>Construction</b>					<b>Funds Expire</b>	<b>Allocated</b>
<b>E-Mail</b>		amin.surani@vta.org	<b>Total</b>	<b>\$1,881</b>				<b>Last Updated</b>	10/18/2007

<b>Sponsor:</b>		<b>VTA</b>	<b>Project Title:</b>		<b>I-880 Coleman Avenue Interchange Reconfiguration</b>				
<b>4 of 14</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL010019</b>	Reconstruct Coleman Ave. bridge, realign and reconstruct all ramps accessing I-880, and add new direct connection ramp to SB I-880 from airport.			<b>Programmed Year</b>	<b>Current</b>			
			<b>Start</b>	<b>End</b>					
<b>Fund Source</b>		Garvee Bond \$65326 Local \$11,546 TCRP \$4,500	<b>Planning</b>	\$0		01/01	11/01	Int const completed, landscaping under design.	
			<b>PE/ENV</b>	\$3,429	01/02	02/01	05/03		
			<b>Right of Way</b>	\$8,516	03/04	02/01	05/03		
<b>Manager Name</b>			John Ristow	<b>Design</b>	\$6,858		04/01		05/03
<b>Phone/Fax</b>		(408) 321-5713/ 321-5723	<b>Construction</b>	\$62,569	03/04	12/03	Completed	<b>Funds Expire</b>	<b>Allocated/Awarded</b>
<b>E-Mail</b>		john.ristow@vta.org	<b>Total</b>	<b>\$81,372</b>				<b>Last Updated</b>	10/5/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>VTA</b>		<b>Project Title:</b>		<b>Zero Emission Bus Demonstration Project</b>			
<b>5 of 14</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL010023</b>	Acquire up to 7, 40 foot Low-Floor Zero Emissions Buses. 3 for initial demonstration project and 4 for advanced demonstration project & construct associated fueling facility improvements.			<b>Programmed Year</b>	<b>Current</b>			
			<b>Fund Source</b>		<b>Start</b>	<b>End</b>			
Local \$2,685 Other \$1,000 Other \$7,617 STP \$6,248			<b>Planning</b>	\$0					
			<b>PE/ENV</b>	\$0					
			<b>Right of Way</b>	\$0					
<b>Manager Name</b>		Jeffery Ballou	<b>Design</b>	\$0					
<b>Phone/Fax</b>		408-321-5628	<b>Construction</b>	\$17,550	2002-2008			<b>Funds Expire</b>	<b>5/31/08</b>
<b>E-Mail</b>		jeffery.ballou@vta.org	<b>Total</b>	<b>\$17,550</b>				<b>Last Updated</b>	10/2/2007

<b>Sponsor:</b>		<b>VTA</b>		<b>Project Title:</b>		<b>SR-25 Widening (PA &amp; ED only)</b>			
<b>6 of 14</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL010039</b>	This project will provide the preparation of the PA & ED for the SR-25 widening project from San Felipe Rd. in San Benito County to Rte. 25/101.			<b>Programmed Year</b>	<b>Current</b>			
			<b>Fund Source</b>		<b>Start</b>	<b>End</b>			
Local \$2,200			<b>Planning</b>	\$0				The 1.7 million RTIP funds are being moved into the SR-152/SR-156 Interchange Project. Local Program Reserve Funds in its place. Caltrans has been paid \$2.2 Million.	
			<b>PE/ENV</b>	\$2,200	06/07	12/02	03/07		
			<b>Right of Way</b>	\$0		06/09	09/09		
<b>Manager Name</b>		John Ristow	<b>Design</b>	\$0		06/07	03/09		
<b>Phone/Fax</b>		(408) 321-5713/ 321-5723	<b>Construction</b>	\$0		06/11	06/13	<b>Funds Expire</b>	<b>Allocated</b>
<b>E-Mail</b>		john.ristow@vta.org	<b>Total</b>	<b>\$2,200</b>				<b>Last Updated</b>	10/18/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>VTA</b>		<b>Project Title:</b>		<b>SR-152/SR-156 Interchange Improvements</b>			
<b>7 of 14</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL010040</b>	Construct flyover plus other improvements at the interchange from WB SR-152 to SB SR-156.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Fed Earmark \$10,173 ITIP \$5,304 (2006) Local \$7,113 RIP \$5,900 (2006) STP \$7,200 (2006)				<b>Planning</b>	\$0				CTC Vote for State Funds approved June 06. In construction.
				<b>PE/ENV</b>	\$2,283			Completed	
				<b>Right of Way</b>	\$2,094			Completed	
<b>Manager Name</b>		Amin Surani	<b>Design</b>	\$3,997			Completed		
<b>Phone/Fax</b>		(408) 546-7989/ 321-5723	<b>Construction</b>	\$21,619	06/07	03/07	02/09	<b>Funds Expire</b>	
<b>E-Mail</b>		amin.surani@vta.org	<b>Total</b>	<b>\$29,993</b>				<b>Last Updated</b>	6/26/2007

<b>Sponsor:</b>		<b>VTA</b>		<b>Project Title:</b>		<b>US-101/Tully Road Interchange Modifications</b>			
<b>8 of 14</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050033</b>	In San Jose: US-101, modify US-101/Tully IC and widen US-101.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Earmark \$7,000 Local \$25,020 Other: I-BOND-CMIA \$30,000 Other: ST-CASH-T2 (\$955)				<b>Planning</b>	\$0				Under design.
				<b>PE/ENV</b>	\$3,320	2008	08/07	06/08	
				<b>Right of Way</b>	\$1,850	2009	06/08	10/09	
<b>Manager Name</b>		Amin Surani	<b>Design</b>	\$6,550	2008	08/07	09/09		
<b>Phone/Fax</b>		408-546-7989	<b>Construction</b>	\$51,255	2010	03/10	12/12	<b>Funds Expire</b>	
<b>E-Mail</b>		amin.surani@vta.org	<b>Total</b>	<b>\$62,975</b>				<b>Last Updated</b>	10/5/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>VTA</b>	<b>Project Title:</b>		<b>I-880/I-280/Stevens Creek Interchange Improvements</b>			
<b>9 of 14</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>		<b>Comments</b>	
	<b>SCL070002</b>	Interchange improvements at the I-280/I-880/Stevens Creek Blvd interchange.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>	E-76 for PE received.				
Earmark \$11,888 Local \$4,334	<b>Planning</b>		\$0					
	<b>PE/ENV</b>		\$1,800		06/07	03/06 12/08		
	<b>Right of Way</b>	\$600	07/08		12/08 06/10			
<b>Manager Name</b>	Darrell Vice	<b>Design</b>	\$1,850	06/07	10/07	12/09		
<b>Phone/Fax</b>	408-952-4214	<b>Construction</b>	\$11,972	08/09			<b>Funds Expire</b>	<b>No expiration</b>
<b>E-Mail</b>	Darrell.vice@vta.org	<b>Total</b>	<b>\$16,222</b>				<b>Last Updated</b>	10/5/2007

<b>Sponsor:</b>		<b>VTA</b>	<b>Project Title:</b>		<b>I-880 Widening - SR237 to US101</b>			
<b>10 of 14</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>		<b>Comments</b>	
	<b>SCL070016</b>	San Jose/ Milpitas: On I-880 btw SR 237 & US 101; Operational and safety improvements including widening to accommodate HOV lanes in both directions.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>	Under design				
Local (\$23,400) Other I-Bond/CMA (\$71,600)	<b>Planning</b>		\$0					
	<b>PE/ENV</b>		\$5,500		2008	06/07 06/09		
	<b>Right of Way</b>	\$8,100	2009		06/09 02/11			
<b>Manager Name</b>	John Ristow	<b>Design</b>	\$6,200	2009	06/09	02/11		
<b>Phone/Fax</b>	408-321-5713	<b>Construction</b>	\$75,200	2010	06/11	07/13	<b>Funds Expire</b>	<b>2010</b>
<b>E-Mail</b>	john.ristow@vta.org	<b>Total</b>	<b>\$95,000</b>				<b>Last Updated</b>	10/5/2007



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>VTA</b>	<b>Project Title:</b>		<b>US101 Auxillary Lanes- SC County Iine to SR85</b>				
<b>11 of 14</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL070024</b>	Santa Clara County: US 101 between Route 85 and Embarcadero Road (County line); Construct auxiliary lanes.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Local (\$17,328) Other: I-bond/CMA (\$84,930)				<b>Planning</b>	\$0				Under ENV phase.
			<b>PE/ENV</b>	\$3,534	2008	07/07	07/09		
			<b>Right of Way</b>	\$6,612	2010	07/09	11/10		
<b>Manager Name</b>	John Ristow	<b>Design</b>	\$7,182	2009	07/09	02/11			
<b>Phone/Fax</b>	408-321-5713	<b>Construction</b>	\$84,930	2010	06/11	08/13	<b>Funds Expire</b>	<b>2010</b>	
<b>E-Mail</b>	john.ristow@vta.org	<b>Total</b>	<b>\$102,258</b>				<b>Last Updated</b>	10/5/2007	

<b>Sponsor:</b>		<b>VTA</b>	<b>Project Title:</b>		<b>SR-87 HOV Lane - I-280 to SR-85</b>				
<b>12 of 14</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL990031</b>	Construct a HOV lane in each direction in the existing median between Branham Ln. and I-280.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Garvee \$40,901 Local \$6,830				<b>Planning</b>	\$0				Construction completed.
			<b>PE/ENV</b>	\$6,830	99/00	12/00	06/03		
			<b>Right of Way</b>	\$50	00/01	03/03	12/03		
<b>Manager Name</b>	John Ristow	<b>Design</b>	\$0		03/02	06/04			
<b>Phone/Fax</b>	(408) 321-5713/ 321-5723	<b>Construction</b>	\$40,901	02/03 & 06/07	1/05	10/06	<b>Funds Expire</b>	<b>Allocated/Awarded</b>	
<b>E-Mail</b>	john.ristow@vta.org	<b>Total</b>	<b>\$47,781</b>				<b>Last Updated</b>	10/5/2007	



**Programmed Projects Quarterly Monitoring Report**  
July - September 2007

<b>Sponsor:</b>		<b>VTA</b>	<b>Project Title:</b>		<b>I-880 Smart Park Project</b>				
<b>13 of 14</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL991013</b>	Develop Smart Park at Tasman Drive and other I-880 Smart Corridor locations which incorporates various ITS features.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
CMAQ \$780 (2000) Local \$165				<b>Planning</b>	\$0			This work will be performed under FTA grant CA90Y067. An additional \$63 of local funds are included in this grant funded project. Design underway. Close-out Project: 2/28/2009.	
				<b>PE/ENV</b>	\$0	1/1/2004			
			<b>Right of Way</b>	\$0					
			<b>Design</b>	\$0	1/30/2006				
<b>Manager Name</b>		Keith Roan	<b>Construction</b>	\$945	01/02	8/1/2007	12/1/2008	<b>Funds Expire</b>	<b>Allocated</b>
<b>Phone/Fax</b>		(408) 321-7109	<b>Total</b>	<b>\$945</b>				<b>Last Updated</b>	10/5/2007
<b>E-Mail</b>		keith.roan@vta.org							

<b>Sponsor:</b>		<b>VTA</b>	<b>Project Title:</b>		<b>Integrated ITS Program</b>				
<b>14 of 14</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL991057</b>	Develop an integrated Intelligent Transportation System (ITS) for VTA services.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
5208 ITS \$1,573 (2000) Local \$629				<b>Planning</b>	\$0			Funds obligated, work underway. VTA has collected \$80K of these funds. Close-out Project: 2/28/2009	
				<b>PE/ENV</b>	\$0	1/1/2004			
			<b>Right of Way</b>	\$0					
			<b>Design</b>	\$2,202	00/01	1/30/2006			
<b>Manager Name</b>		Keith Roan	<b>Construction</b>	\$0		8/1/2007	12/1/2008	<b>Funds Expire</b>	<b>5/31/09</b>
<b>Phone/Fax</b>		(408) 321-7109	<b>Total</b>	<b>\$2,202</b>				<b>Last Updated</b>	10/5/2007
<b>E-Mail</b>		keith.roan@vta.org							