



Programmed Projects Quarterly Monitoring Report
July - September 2006

Sponsor:		Caltrans	Project Title:		Route 680 Sunol Grade Soundwall- Santa Clara County Share				
1 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	253741 (EA)	Construct soundwalls on I-680 between Calaveras Blvd. to Route 238. This is the soundwall component of the Southbound 680 HOV Corridor project.			Programmed Year	Current			
Fund Source	Start		End	Contract Acceptance 3/24/06. Closing out project.					
RTIP \$2,799	Planning		\$0						
Manager Name	Emily Landin-Lowe		PE/ENV		\$0				
Phone/Fax	(510) 286-5124	Right of Way	\$0						
E-Mail	emily_landin-low@dot.ca.gov	Design	\$0				Funds Expire	Allocated/Awarded	
		Construction	\$2,799	03/04	04/04	Completed			
		Total	\$2,799				Last Updated	9/13/2006	

Sponsor:		Caltrans	Project Title:		Route 680 Southbound HOV Lane Between Route 84 and Route 237				
2 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	253751 (EA)	Construct final southbound HOV lane on I-680 between Rte 84 and Rte 237, including aux. lanes & ramp metering.			Programmed Year	Current			
Fund Source	Start		End	RTIP funds are in FY 07/08.					
STIP \$8,308 (1998)	Planning		\$0						
Manager Name	Emily Landin-Lowe		PE/ENV		\$0		09/00		
Phone/Fax	(510) 286-5124	Right of Way	\$0		09/05	08/06			
E-Mail	emily_landin-low@dot.ca.gov	Design	\$0		01/01	08/06	Funds Expire	5/31/08	
		Construction	\$8,308	07/08	2007				
		Total	\$8,308				Last Updated	9/5/2006	



Programmed Projects Quarterly Monitoring Report
July - September 2006

Sponsor:		Caltrans	Project Title:		US 101 Aux. Lane from SR 87 to Trimble Road					
3 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL010022	Construct auxiliary lanes on US 101 from 0.8 km S. of the SR 87/US 101 separation to 0.4 N. of Trimble Rd.			Programmed Year	Current				
Fund Source	ITIP \$18,000 RTIP \$1,300 (2002) TCRP \$5,000		Start	End						
				Planning				This roadway project (EA #4876C1) and the subsequent landscaping project (EA #4876A1-\$100K in FY09) were split from parent EA #4876G1. Construction (#4876C1) started on 11/06/03. EA #4874Q4 was completed on 09/22/03. Landscaping completed in May 2006.		
				PE/ENV		12/90	06/94			
				Right of Way	\$7,625	02/03	12/00		09/02	
		Design	\$0		09/00	06/02				
		Construction	\$16,675	02/03	11/03	05/06	Funds Expire		Allocated/Awarded	
		Manager Name	Nick Saleh	Design	\$0					
		Phone/Fax	510-286-6355/510-622-5460	Construction	\$16,675	02/03	11/03	05/06	Funds Expire	Allocated/Awarded
		E-Mail	nick_saleh@dot.ca.gov	Total	\$24,300				Last Updated	9/8/2006

Sponsor:		Caltrans	Project Title:		I-280 Soundwall - Bird Avenue to Los Gatos Creek Bridge					
4 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL010035	Construct soundwalls on both sides of Rte. 280 between Bird Ave. and Los Gatos Greek Bridge in San Jose.			Programmed Year	Current				
Fund Source	RTIP \$3,575 (2002)		Start	End						
				Planning	\$0			NBSSR will need to be re-evaluated.		
				PE/ENV	\$99	08/09	01/09		04/10	
				Right of Way	\$0					
		Design	\$298	09/10	04/10	04/11				
		Construction	\$3,547	10/11	06/11	04/13	Funds Expire		5/31/11 (CON)	
		Manager Name	Ramin Bolourchian	Design	\$298	09/10	04/10	04/11		
		Phone/Fax	(510) 622-5941/(510) 622-5460	Construction	\$3,547	10/11	06/11	04/13	Funds Expire	5/31/11 (CON)
		E-Mail	ramin_bolourchian@dot.ca.gov	Total	\$3,944				Last Updated	9/8/2006



Programmed Projects Quarterly Monitoring Report
July - September 2006

Sponsor:		Caltrans	Project Title:		I-680 Soundwalls - Capitol Expressway to Mueller Avenue					
5 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL010037	Construct soundwalls on Rte. 680 at various locations between Capitol Expway and Mueller Ave.			Programmed Year	Current				
	Fund Source					Start	End			
	RTIP \$3,552 (2002)				Planning	\$0				
					PE/ENV	\$87	08/09		01/09	04/10
	Right of Way				\$84	09/10 & 10/11	06/10	05/11		
Manager Name	Ramin Bolourchian	Design	\$383	09/10	04/10	04/11				
Phone/Fax	(510) 622-5941/ (510) 622-5940	Construction	\$3,306	10/11	06/11	04/13	Funds Expire	5/31/11 (ROW)		
E-Mail	ramin_bolourchian@dot.ca.gov	Total	\$3,860				Last Updated	9/8/2006		

Sponsor:		Caltrans	Project Title:		I-880 Soundwalls - Route 280 to Stevens Creek Boulevard					
6 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL010038	Construct soundwalls on Rte. 880 between Rte. 280 and Stevens Creek Boulevard.			Programmed Year	Current				
	Fund Source					Start	End			
	RTIP \$2,377 (2002)				Planning	\$0				
					PE/ENV	\$62	08/09		01/09	04/10
	Right of Way				\$74	09/10	06/10	05/11		
Manager Name	Ramin Bolourchian	Design	\$188	09/10	04/10	04/11				
Phone/Fax	(510) 622-5941/ (510) 622-5460	Construction	\$2,294	10/11	06/11	04/13	Funds Expire	5/31/10 (ROW)		
E-Mail	ramin_bolourchian@dot.ca.gov	Total	\$2,618				Last Updated	9/8/2006		



Programmed Projects Quarterly Monitoring Report
July - September 2006

Sponsor:		Caltrans	Project Title:		Rte 152 Truck Passing Lane - Part B				
7 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050012	SR-152 from Prunedale Avenue to Route 156 at various locations; Construct passing and truck climbing lanes and left turn lanes outside of the urbanized area.			Programmed Year	Current			
Fund Source	Start		End						
Federal Earmark \$4839 ITIP \$1400 RIP \$3319 Sec 117 \$992 TCSP \$235				Planning	\$0				\$3.2 Million shortfall. June 2006 CTC Meeting request for 12-month extension to get funding or downscope project approved.
				PE/ENV	\$730	prior			
				Right of Way	\$566	\$166 prior & \$400 05/06			
			Design	\$1,659	prior				
			Construction	\$11,069	\$764 prior & \$7875 05/06		2010	Funds Expire 5/31/07	
E-Mail		jean_higaki@dot.ca.gov	Total	\$14,024				Last Updated	9/8/2006

Sponsor:		Caltrans	Project Title:		Highway 152 Passing Lanes Part A				
8 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL970002	Passing Lanes (Near Gilroy Route 152) - Bloomfield Avenue to Old Lake Road			Programmed Year	Current			
Fund Source	Start		End						
Demo \$5,900 STIP \$8,305 (1990)				Planning					Project is under design phase. Construction funds are being moved to FY 09/10.
				PE/ENV	\$780	99/00 and Prior		05/08	
				Right of Way	\$1,024	09/10 and Prior	01/01	09/09	
			Design	\$1,585	99/00 and Prior	01/02	09/09		
			Construction	\$11,583	09/10 and Prior	09/09	03/11	Funds Expire 5/31/10	
E-Mail		jean_higaki@dot.ca.gov	Total	\$14,972				Last Updated	6/8/2006



Programmed Projects Quarterly Monitoring Report
July - September 2006

Sponsor:		Caltrans	Project Title:		Traffic Operations System Improvements on Highway 237/880			
13 of 13	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL991023	TOS equipment to improve the operations of these highway facilities. The equipment includes 2 CCTV cameras on Route 237.			Programmed Year	Current		
Fund Source	Start		End					
CMAQ \$300 STIP/CMAQ Match \$80	Planning				05/01			
	PE/ENV							
	Right of Way							
Manager Name	Mark Powers	Design	\$110	01/02	06/01	Completed		
Phone/Fax	(510) 286-4529	Construction	\$270	04/05			Funds Expire	
E-Mail	mark_s_powers@dot.ca.gov	Total	\$380				Allocated/Awarded	
							Last Updated	
							9/1/2006	