









**Programmed Projects Quarterly Monitoring Report**  
July - September 2006

<b>Sponsor:</b>		<b>County of Santa Clara</b>	<b>Project Title:</b>		<b>Oregon/Page Mill Expwy. Pavement Rehab</b>				
<b>7 of 9</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050075</b>	Oregon/Page Mill Expwy. between I-280 and US 101; Minor repair of any failed areas, remove 7.36 lane miles of surface treatment, and place 18.72 lane miles of microsurfacing.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Local \$166 STP \$1,256				<b>Planning</b>	\$0				Project entered in to the 2007 TIP.
				<b>PE/ENV</b>	\$0	08/09	02/09	04/09	
				<b>Right of Way</b>	\$0				
			<b>Design</b>	\$0	08/09	02/09	06/09		
			<b>Construction</b>	\$0	08/09	07/09	12/09	<b>Funds Expire</b>	
<b>E-Mail</b>		dan.collen@rda.sccgov.org	<b>Total</b>	<b>\$0</b>				<b>Last Updated</b>	6/20/2006

<b>Sponsor:</b>		<b>County of Santa Clara</b>	<b>Project Title:</b>		<b>Non-Expressway Rehab Program</b>				
<b>8 of 9</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050076</b>	Various non-expressway roadways; Rehabilitation of pavement on various federal-aid eligible arterial/collectors.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Local \$222 STP \$1,701				<b>Planning</b>	\$0				Project entered in to 2007 TIP.
				<b>PE/ENV</b>	\$34	07/08 & 08/09	01/09	03/09	
				<b>Right of Way</b>	\$0				
			<b>Design</b>	\$34	07/08 & 08/09	01/09	03/09		
			<b>Construction</b>	\$1,855	07/08 & 08/09	06/09	07/09	<b>Funds Expire</b>	
<b>E-Mail</b>		herbert.naraval@rda.sccgov.org	<b>Total</b>	<b>\$1,923</b>				<b>Last Updated</b>	9/18/2006



**Programmed Projects Quarterly Monitoring Report**  
July - September 2006

<b>Sponsor:</b>		<b>County of Santa Clara</b>	<b>Project Title:</b>		<b>Montague Expressway Widening</b>				
<b>9 of 9</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL991004</b>	San Jose - Montague Expressway - Widen from 6 to 8 lanes - project development and right of way.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	STIP \$1,300 (1998)			<b>Start</b>	<b>End</b>				
				<b>Planning</b>				Phase I (US 101 to North First) is underway. Estimated completion date for Construction is February 2006 due to weather delays.	
				<b>PE/ENV</b>	\$1,300	99/00	01/00		
		<b>Right of Way</b>							
		<b>Design</b>			12/02	04/04			
	<b>Manager Name</b>	Khoa Vo	<b>Construction</b>	\$5,800	04/05	07/04	01/06	<b>Funds Expire</b>	<b>Allocated/Awarded</b>
	<b>Phone/Fax</b>	(408) 573-2491	<b>Total</b>	<b>\$7,100</b>				<b>Last Updated</b>	12/13/2005
	<b>E-Mail</b>	khoa.vo@rda.sccgov.org							