



Programmed Projects Quarterly Monitoring Report
October - December 2005

Sponsor:		City of Cupertino	Project Title:		Mary Avenue Bicycle/Pedestrian Overcrossing at I-280				
1 of 3	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	03SC01	Construction of a bicycle/pedestrian overcrossing of I-280 to connect the north and south portions of Mary Avenue.			Programmed Year	Current		In order to expedite CNST, project is now in two phases. Phase I CNST contract awarded 8/05 and will begin 9/05. Phase II DSGN is 50% complete and CNST will begin 6/06. Extension given until 10/31/06.	
						Start	End		
Fund Source			Local \$860 State \$500 TDA 3 & Measure B \$4,325 TFCA \$1,114	Planning	\$200	00/01			
			PE/ENV	\$100	01/02				
			Right of Way	\$0					
Manager Name		Glenn Goepfert	Design	\$1,600	03/04	10/03	5/05		
Phone/Fax		(408) 777-3244	Construction	\$5,000	04/05	6/05	6/06	Funds Expire	10/31/06 (TFCA)
E-Mail		glenn@cupertino.org	Total	\$6,900				Last Updated	12/13/2005

Sponsor:		City of Cupertino	Project Title:		Cupertino Rehabilitation on Various Streets				
2 of 3	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050016	Various MTS Roadways; rehab on 4 arterials and collectors			Programmed Year	Current		Field review performed by Caltrans. Working on Environmental phase.	
						Start	End		
Fund Source			Local \$73 STP \$331	Planning	\$0				
			PE/ENV	\$5		01/05	05/05		
			Right of Way	\$0					
Manager Name		Glenn Goepfert	Design	\$25		05/05	10/05		
Phone/Fax		408-777-3244/ 408-777-3333	Construction	\$374	05/06	05/06	10/06	Funds Expire	6/30/06
E-Mail		glenn@cupertino.org	Total	\$404				Last Updated	12/13/2005



Programmed Projects Quarterly Monitoring Report
October - December 2005

Sponsor:		City of Cupertino		Project Title:		Cupertino Pavement Rehab on Various Streets			
3 of 3	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050056	Rehabilitation of various roadways including improvements to failing pavement and improve roadway on three major collectors.			Programmed Year	Current		Project has had a field review with Caltrans. Working on the environmental phase.	
	Fund Source		Planning	\$0		Start	End		
Local \$29 STP \$137	PE/ENV		\$1		09/05	02/06			
Manager Name	Carmen Lynaugh	Right of Way	\$0						
Phone/Fax	408-777-3215/ 408-777-3333	Design	\$10		02/06	06/06			
E-Mail	carmenl@cupertino.org	Construction	\$155	05/06	08/06	11/06	Funds Expire	06/30/06	
		Total	\$166				Last Updated	12/13/2005	