



Programmed Projects Quarterly Monitoring Report
April - June 2006

Sponsor:		City of Gilroy	Project Title:		Uvas Creek Trail Class 1 Bicycle Path				
1 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	03SC02	Construct a 12-foot wide paved Class 1 path from Luchessa Avenue Bridge into the soon to be constructed Gilroy Sports Park along Uvas Creek Trail			Programmed Year	Current			
Fund Source	Local \$167 TFCA \$363			Start	End	Construction completed. Final report submitted.			
				Planning	\$0				
				PE/ENV	\$0				
				Right of Way	\$0				
		Design	\$0						
	Manager Name	Don Dey							
	Phone/Fax	(408) 846-0450 x283	Construction	\$530	03/04	01/05	10/05	Funds Expire	Completed
	E-Mail	ddey@ci.gilroy.ca.us	Total	\$530				Last Updated	6/12/2006

Sponsor:		City of Gilroy	Project Title:		Monterey Streetscape Improvements - 6th Street to 7th Street				
2 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL010034	Various streetscape improvements on Monterey Road between 6th and 7th Streets.			Programmed Year	Current			
Fund Source	Local \$191 TLC \$1,474			Start	End	Project complete. Council has approved project.			
				Planning	\$0				
				PE/ENV	\$0				
				Right of Way	\$0				
		Design	\$197		08/02		Completed		
	Manager Name	Kristi Abrams							
	Phone/Fax	(408) 846-0450/ 846-0429	Construction	\$1,468	02/03	01/04	Completed	Funds Expire	Completed
	E-Mail	kabrams@ci.gilroy.ca.us	Total	\$1,665				Last Updated	6/12/2006



Programmed Projects Quarterly Monitoring Report
April - June 2006

Sponsor:		City of Gilroy	Project Title:		Rossi Lane and Murray Avenue Rehabilitation				
3 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050017	On Rossi Lane btw Luchessa Ave. & City Limits & on Murray Avenue between Tompkins Ct & Ronan St.; Rehab roadway.			Programmed Year	Current			
Fund Source	Start		End						
Local \$63 STP \$289				Planning	\$0				Submitted PSE package to Caltrans requesting E-76 for Construction.
				PE/ENV	\$2		06/05	06/05	
			Right of Way	\$0					
			Design	\$15		11/05	06/06		
Manager Name		Arlynn Bumanglag	Construction	\$335	05/06	09/06	12/06	Funds Expire	6/30/06
Phone/Fax		408-846-0450/ 408-846-0429	Total	\$352				Last Updated	6/13/2006
E-Mail		abumanglag@ci.gilroy.ca.us							

Sponsor:		City of Gilroy	Project Title:		Monterey Streetscape - 4th to 6th St.				
4 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050032	On Monterey St. Between 4th and 6th Streets; Various streetscape improvements (TLC Project).			Programmed Year	Current			
Fund Source	Start		End						
CMAQ \$2,500 Local \$535				Planning	\$0				Caltrans has issued E-76 for construction. Project to begin construction in Spring 06.
				PE/ENV	\$1				
			Right of Way	\$1					
			Design	\$248					
Manager Name		Don Dey	Construction	\$2,785	05/06			Funds Expire	Allocated
Phone/Fax		408-846-0450	Total	\$3,035				Last Updated	6/13/2006
E-Mail		ddey@ci.gilroy.ca.us							



Programmed Projects Quarterly Monitoring Report
April - June 2006

Sponsor:		City of Gilroy	Project Title:		Forest Street Ovelay				
5 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050051	Overlay/Rehabilitate local roadway between IOOF Ave. and Miller Slough Bridge			Programmed Year	Current			
Fund Source	Local \$17 STP \$120		Start	End	Submitted PSE package to Caltrans requesting E-76.				
			Planning	\$0					
			PE/ENV	\$0					
	Right of Way	\$0							
	Manager Name	Arlynn Bumanglag	Design	\$1		11/05	06/06		
	Phone/Fax	408-846-0450	Construction	\$136	05/06	09/06	12/06	Funds Expire	6/30/06
	E-Mail	abumanglag@ci.gilroy.ca.us	Total	\$137				Last Updated	6/12/2006

Sponsor:		City of Gilroy	Project Title:		Forest Street Rehabililtation				
6 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050070	Forest Street between the Forest Street Bridge and Lewis Street; Pavement overlay, repair severely damaged curb and gutter, and adjust utility covers, survey monuments, manholes, etc. where needed.			Programmed Year	Current			
Fund Source	Local \$43 STP \$286		Start	End	Project entered in the 2007 TIP.				
			Planning	\$0					
			PE/ENV	\$0					
	Right of Way	\$0							
	Manager Name	Arlynn Bumanglag	Design	\$25	07/08	12/06	03/07		
	Phone/Fax	408-846-0450/408-846-0429	Construction	\$304	07/08	06/07	09/07	Funds Expire	5/31/08
	E-Mail	arlynn.bumanglag@ci.gilroy.ca.us	Total	\$329				Last Updated	6/20/2006



Programmed Projects Quarterly Monitoring Report
April - June 2006

Sponsor:		City of Gilroy	Project Title:		Monterey Road Corridor Improvements			
7 of 7	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL990051	Monterey Road Corridor Improvements: for auto, transit and pedestrian.			Programmed Year	Current		
Fund Source	Planning				Start	End	Final closeout expected shortly.	
CMAQ \$417 (1999) Local \$27 STIP/CMAQ Match \$53	PE/ENV							
	Right of Way							
Manager Name	Kristi Abrams	Design	\$57		06/00	10/00		
Phone/Fax	(408) 846-0450	Construction	\$440	99/00 and Prior	04/04	Completed	Funds Expire	Completed
E-Mail	kabrams@ci.gilroy.ca.us	Total	\$497				Last Updated	6/14/2006