



Programmed Projects Quarterly Monitoring Report
April - June 2006

Sponsor:		JPB	Project Title:		Grade Crossing Warning Predictors				
7 of 8	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL991009	This project are located at three arterials: Mary & Sunnyvale Avenues in Sunnyvale, and Rengstorff Avenue in Mountain View.			Programmed Year	Current			
Fund Source	Start		End						
Local \$104 STP \$796								Documents for construction have been completed and the project was advertised on 01/06 with bid openings in 05/06. Board award of construction contract anticipated 07/06. Project completion set for Fall 2007.	
	Planning		\$0						
	PE/ENV		\$0						
	Right of Way	\$0							
	Design	\$0							
Manager Name	Joel Slavit		Construction	\$900	00/01 & 01/02	01/03	12/06	Funds Expire	Allocated/Awarded
Phone/Fax	(650) 508-6476		Total	\$900				Last Updated	6/10/2006
E-Mail	slavitj@samtrans.com								

Sponsor:		JPB	Project Title:		Caltrain/ACE Santa Clara Train Station				
8 of 8	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL991060	Rebuild the track and passenger platforms and construct track connections to enable ACE trains to stop at the Santa Clara Station.			Programmed Year	Current			
Fund Source	Start		End						
CMAQ \$3,098 (2000) Local \$403								Design work to be completed at the end of 2006. Construction schedule to be revised with a projected award date in July 2007 and completion of construction in December 2008.	
	Planning		\$0						
	PE/ENV		\$0				12/01		
	Right of Way	\$0							
	Design	\$701							
Manager Name	Joel Slavit		Construction	\$2,800	01/02	07/07	12/08	Funds Expire	Allocated
Phone/Fax	(650) 508-5476		Total	\$3,501				Last Updated	6/11/2006
E-Mail	slavitj@samtrans.com								