



Programmed Projects Quarterly Monitoring Report
April - June 2006

Sponsor:		City of Milpitas	Project Title:		Berryessa Creek Bike/Ped Trail				
3 of 3	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL991056	Construct Reach 3 of the Berryessa Creek Trail which will extend 1.1 miles from Abel Street to Town Center.			Programmed Year	Current			
Fund Source	Local \$550 SCVWD \$90 TEA \$375 (1999)		Start	End	Project has been coordinated with Water District's upcoming flood projection project along Berryessa Creek. A construction contract was awarded in February 2004. Project is currently under construction. Scheduled for completion in May 2005.				
				Planning				Completed	
				PE/ENV				Completed	
		Right of Way			Completed				
	Manager Name	Michael Boitnoitt	Design	\$275	00/01	11/01	Completed		
	Phone/Fax	(408) 586-3305/586-3315	Construction	\$740	00/01	05/04	05/05	Funds Expire	Allocated/Awarded
	E-Mail	mboitnoitt@ci.milpitas.ca.gov	Total	\$1,015				Last Updated	3/14/2005