



Programmed Projects Quarterly Monitoring Report
April - June 2006

Sponsor:		City of Palo Alto	Project Title:		Integrated Fueling Facility				
1 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	01SC04	This project will upgrade the City's CNG fueling facility, add a publicly accessible CNG dispenser, and construct a propane fueling facility.			Programmed Year	Current			
Fund Source	Start		End						
Local \$300 TFCA \$300 (2001)				Planning	\$0				Plans completed. Project is 25% Completed. Final extension to July 06. Project to be completed in Summer 06.
				PE/ENV	\$0				
			Right of Way	\$0					
			Design	\$0			04/03		
Manager Name		Karen Bengard	Construction	\$600	01/02	04/04	03/05	Funds Expire	7/1/06 (TFCA)
Phone/Fax		(650) 329-2636	Total	\$600				Last Updated	6/12/2006
E-Mail		karen.bengard@cityofpaloalto.org							

Sponsor:		City of Palo Alto	Project Title:		Page Mill Rd & Univ. Ave. Rehabilitation				
2 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050021	University Ave. btw San Francisquito Creek & Chaucer St, & on Page Mill Rd. from mile marker 1.7 to mile marker 1.9 & from mile marker 2.3 to mile marker 2.6; Rehab & replace roadway.			Programmed Year	Current			
Fund Source	Start		End						
Local \$150 STP \$556				Planning	\$0				E-76 Obtained. Project out to bid.
				PE/ENV	\$0				
			Right of Way	\$0					
			Design	\$0					
Manager Name		Elizabeth Ames	Construction	\$706	05/06	05/07	12/07	Funds Expire	Allocated
Phone/Fax		(650) 329-2502/ (650) 321-2136	Total	\$706				Last Updated	6/8/2006
E-Mail		elizabeth.ames@cityofpaloalto.org							



Programmed Projects Quarterly Monitoring Report
April - June 2006

Sponsor:		City of Palo Alto	Project Title:		Embarcadero Road Rehabilitation				
3 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050057	On Embarcadero Road, between Emerson St. and Middlefield Rd.; Resurface and rehabilitate roadway segments, sidewalks, curbs, gutters, and driveways.			Programmed Year	Current			
	Fund Source		Start	End					
Local \$237 STP \$232				Planning	\$0				E-76 obtained. Project out to bid.
			PE/ENV	\$1		05/05	08/06		
			Right of Way	\$0					
			Design	\$1		08/06	03/07		
	Manager Name	Elizabeth Ames							
	Phone/Fax	650-329-2502	Construction	\$467	05/06	07/07	10/07	Funds Expire	Allocated
	E-Mail	elizabeth.ames@cityofpaloalto.org	Total	\$469				Last Updated	6/8/2006

Sponsor:		City of Palo Alto	Project Title:		California Ave & Newell Rd Rehabilitation				
4 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050071	California Ave from El Camino Real to east end of Park Blvd & Newell Rd from Hamilton Ave to Embarcadero Rd; Resurfacing and rehabilitate roadway.			Programmed Year	Current			
	Fund Source		Start	End					
Local \$202 STP \$557				Planning	\$0				Project entered in to 2007 TIP.
			PE/ENV	\$0					
			Right of Way	\$0					
			Design	\$55		08/06	03/07		
	Manager Name	Elizabeth Ames							
	Phone/Fax	650-329-2502/650-329-2299	Construction	\$704	06/07	07/07	10/07	Funds Expire	5/31/07
	E-Mail	elizabeth.ames@cityofpaloalto.org	Total	\$759				Last Updated	6/20/2006



Programmed Projects Quarterly Monitoring Report
April - June 2006

Sponsor:		City of Palo Alto		Project Title:		NTCIP Traffic Signal System Upgrade			
5 of 5	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL991018	Upgrade and replace central signal system master and local traffic signal controllers and system software, for City's 95 traffic signals.			Programmed Year	Current			
Fund Source	Planning				Start	End			
CMAQ \$885 (2000) STIP/CMAQ Match \$115	PE/ENV		\$240		06/01	12/02			
	Right of Way								
Manager Name	David Stillman		Design						
Phone/Fax	(650) 329-2425		Construction	\$760	00/01 - 02/03	06/03	12/05	Funds Expire	Allocated/Awarded
E-Mail	david.stillman@cityofpaloalto.org		Total	\$1,000				Last Updated	6/12/2006