# 2016 Measure B Update - April 2025



DOWNTOWN SAN JOSE &

SANTA CLARA

#### LOCAL STREETS & ROADS

• No new 2016 Measure B activities in April 2025. Allocation through FY25: \$378M Expenditure through April 2025: \$248.3M

## **BART PHASE II**

• No new 2016 Measure B activities in April 2025.

- Allocation through FY25: \$725M
  - Expenditure through April 2025: \$484.8M




#### **BICYCLE & PEDESTRIAN**

 Continued development for the Planning Studies competitve grant program criteria.

 Began development of the first amendment to Mountain View's Miramonte Bikeways Study funding agreement. Allocation through FY25: \$78M

• Expenditure through April 2025: \$20.6M



# **CALTRAIN GRADE SEPARATION**

• Continued coordination with cities for ongoing projects. Allocation through FY25: \$178M • Expenditure through April 2025: \$12.2M



#### HIGHWAY INTERCHANGES

- Caltrans. PA/ED phase concluded, final design to follow.
- Allocation through FY25: \$436.2M
- Expenditure through April 2025: \$173.4M

### COUNTY EXPRESSWAYS

- Project.
- Allocation through FY25: \$54.3M
- Expenditure through April 2025: \$29.9M

#### **SR 85 CORRIDOR**

- Allocation through FY25: \$21.1M
- Expenditure through April 2025: \$4.6M

### TRANSIT OPERATIONS

• Sold 1,500 affordable fare passes via community partners. • Allocation through FY25: \$153.4M Expenditure through April 2025: \$139.5M



### CALTRAIN CORRIDOR CAPACITY IMPROVEMENTS

• Caltrain continued progress on the completion of the Corridor Crossings Strategy. Allocation through FY25: \$42.5M Expenditure through April 2025: \$15.7M

2016 MEASURE **B** YÀ

### **PROGRAM ADMINISTRATION**

- Category.
- Allocation through FY25: \$18.7M
- Expenditure through April 2025: \$14.5M

For more information, visit the 2016 Measure B Transparency Website: https://2016measureb.vta.org/



• I-280/Winchester IC: Project Report and Environmental Document approved by • US101/SR25/Santa Teresa Blvd Ext: Contract issued to begin environmental phase.

• County and VTA to begin work on the Lawrence Expressway Grade Separation

• SR 85 Noise Reduction Project: VTA BOD approved award of contract for construction phase. Construction to begin in June 2025.

• VTA BOD approved the budget augmentation for the SR85 Corridor Program

• VTA Committees approved the FY26/FY27 Biennial Budget program.