

ADA_Query

Project Title	Project Number	Project Description	Sponsor	Funds Expire	Manager Name	Phone/Fax	E-Mail	Planning Cost in Thousands	Planning Programmed In	Planning Started In	Planning Ended In	Preliminary Engineering/Environmental Cost in Thousands	Preliminary Engineering/Environmental Programmed In	Preliminary Engineering/Environmental Started In	Preliminary Engineering/Environmental Ended In	Right of Way Cost in Thousands
3rd Street Promenade Project	SCL070014	3rd Street between depot & Monterey. Roadway demo and reconstruct. New sidewalk C & G, landscape and streetscape improvements.	City of Morgan Hill	3/1/2009	Yat Cho	408-776-7337	yatc@morganhill.ca.gov	\$0.00	NONE	NONE	NONE	\$378.00	07/08	NONE	NONE	\$0.00
4th track: San Jose, Santa Clara	SCL010013	San Jose to Santa Clara; construct 4th main track.	JPB	6/30/2009	Joel Slavit	650-508-6476	slavitj@samtrans.com	\$2,050.00	2002	NONE	complete	\$1,150.00	2002	NONE	complete	\$0.00
6th Street Streetscape West	SCL070039	On 6th St. btw Egleberry & Monterey St.; Streetscape enhancements including decorative sidewalks, curb bulbouts, pedestrian lighting, banners, shade trees, bike racks & street furniture.	City of Gilroy	5/31/09	Don Dey	408-846-0450	ddey@ci.gilroy.ca.us	\$0.00	NONE	NONE	NONE	\$48.00	2008	NONE	NONE	\$0.00
ACE Track Improvements	ALA010015	Construct 8,000 ft. passing siding between UPRR milepost 56.9 & 30.8 in the Livermore Valley.	ACE	Allocated	Brian Schmidt	(209) 944-6220	brian@acerail.com	\$0.00	NONE	NONE	NONE	\$0.00	NONE	10/02	Completed	\$0.00
Adobe Creek Bike and Pedestrian Bridge Replacement	SCL070028	Bridge that crosses Adobe Creek along the Hetch Hetchy ROW and connects Los Altos with Palo Alto; Replacement bridge.	City of Los Altos	5/31/08	Terry Greiner	650-947-2623	terry.greiner@ci.los-altos.ca.us	\$10.00	2008	10/07	12/07	\$0.00	NONE	NONE	NONE	\$0.00
Almaden Expressway Improvements	SCL070005	Various improvements including adding northbound and southbound auxiliary lanes on Almaden Expressway from north of Branham Lane to south of Blossom Hill Road.	County of Santa Clara	No expiration	Mike Griffis	408-573-2492/408-441-0276	mike.griffis@rdasccgov.org	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$450.00
Almaden Expressway Pedestrian Overpass	SCL050039	Almaden Expressway, near Coleman Rd; Construct a 360 ft. Ped Bridge over Almaden Expressway to connect nearby trails and to the Almaden Light Rail Station.	City of San Jose	Allocated/Awarded	Yves Zsutty	(408) 793-5561	yves.zsutty@sanjoseca.gov	\$0.00	NONE	NONE	NONE	\$150.00	04/05	NONE	NONE	\$0.00

Bay Trail Reach 9	SCL050082	Preparation of CNST and ENV documents for 1.2 miles of trail, a pedestrian bridge, and underpass with safety and enhancement improvements.	City of San Jose	No expiration	Yves Zsutty	(408) 793-5561	yves.zsutty@sanjoseca.gov	\$0.00	NONE	NONE	NONE	\$180.00	06/07	NONE	NONE	\$50.00
Borregas Avenue Bicycle Bridges	SCL991063	Construct two bike/pedestrian bridges over Routes 101 and 237 at Borregas Avenue.	City of Sunnyvale	Allocated/Awarded	Jack Witthaus	(408) 730-7330	jwitthaus@ci.sunnyvale.ca.us	\$0.00	NONE	NONE	NONE	\$70.00	01/02	03/02	09/02	\$0.00
Bus Signal Priority Extension	02SC08	Implement bus signal priority on Rapid 522 between University Ave. in Palo Alto and Race Street in San Jose.	VTA	6/30/08 (TFCA)	Casey Emoto	(408) 321-5564	casey.emoto@vta.org	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
California Street Rehab Phase 2	SCL050069	Resurface and overlay roadway on California Street between San Antonio Road and Rengstorff Avenue.	City of Mountain View	5/31/08	Quan Tran	650-903-6311/650-903-6499	quan.tran@mountainview.gov	\$0.00	NONE	NONE	NONE	\$5.00	NONE	07/06	10/07	\$0.00
Caltrain Maintenance Facility - Santa Clara County Share	JPB950001	Design and construct a maintenance facility to serve and maintain fleet of vehicles in San Jose.	JPB	Allocated/Awarded	Joel Slavit	(650) 508-6476	slavitj@samtrans.com	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
Caltrain/ACE Santa Clara Train Station	SCL991060	Rebuild the track and passenger platforms and construct track connections to enable ACE trains to stop at the Santa Clara Station.	JPB	Allocated	Joel Slavit	(650) 508-5476	slavitj@samtrans.com	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	12/01	\$0.00
Campbell - Various Streets Rehabilitation	SCL050067	Various Streets; preventative maintenance and rehabilitation of AC pavement.	City of Campbell	5/31/08	Fred Ho	408-866-2190 / 408-376-0958	FredH@cityofcampbell.com	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
Capitol Expressway Rehabilitation	SCL050072	Capitol Expressway between SR 87 and Seven Trees Blvd; Minor repair of any failed roadway areas.	County of Santa Clara	5/31/09	Mike Griffis	408-573-2447/408-441-0276	mike.griffis@rdasccgov.org	\$0.00	NONE	NONE	NONE	\$169.00	2009	02/09	04/09	\$0.00
City of Saratoga - Rehab on Various Streets	SCL050024	Allendale Ave between Fruitvale & Quito Rd, On Saratoga-Sunnyvale Road between Herriman & Prospect Rd & on Saratoga Ave btw Fruitvale & Heritage Oak & Cox Avenue & City Limits; Rehab roadway.	City of Saratoga	Allocated/Awarded	Macedonio Nunez	408-868-1218/ 408-868-1281	mnunez@saratoga.ca.us	\$0.00	NONE	NONE	NONE	\$83.00	NONE	11/04	01/05	\$0.00
Citywide Traffic Signal Upgrade	SCL050091	Traffic signal upgrades requiring the installation of hardware and software at 9 major intersections in Palo Alto.	City of Palo Alto	5/31/09	Gayle Likens	650-329-2136	gayle.likens@cityofpaloalto.org	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00

Cochrane Road Rehabilitation	SCL050015	Between US 101 and Monterey Road; Rehabilitation and Overlay of roadway.	City of Morgan Hill	Completed	Mori Struve	408-776-7333/ 408-779-6282	Mori.Struve@morganhill.ca.gov	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
Coyote Creek Trail	SCL050083	Master Plan, design of 9.8 miles transportation trail, including safety and improvements between SR 237 and Story Rd.	City of San Jose	No expiration	Yves Zsutty	(408) 793-5561	yves.zsutty@sanjoseca.gov	\$0.00	NONE	NONE	NONE	\$270.00	08/09	NONE	NONE	\$0.00
Cupertino - Various Street Rehabilitation	SCL050056	Rehabilitation of various roadways including improvements to failing pavement and improve roadway on three major collectors.	City of Cupertino	5/31/08	Glenn Goepfert	408-777-3244/ 408-777-3333	glenn@cupertino.org	\$0.00	NONE	NONE	NONE	\$10.00	NONE	05/07	01/08	\$0.00
DeAnza Trail	SCL070026	Saratoga: DeAnza Trail between Saratoga-Sunnyvale Rd and Saratoga Ave; Development and construct bike/pedestrian trail.	City of Saratoga	5/31/2008	John Cherbone	(408) 868-1241	cherbone@saratoga.ca.us	\$0.00	NONE	NONE	NONE	\$225.00	2006/2007	NONE	NONE	\$0.00
Diridon Station Track/Signal/Terminal Upgrade	JPB991001	Rebuild track, platforms, terminal facilities and pedestrian subways at the San Jose Diridon Station to improve operations for all users (Caltrain, Amtrak, Capitol Corridor, ICE and UPRR).	JPB	Allocated/ Awarded	Joel Slavit	(650) 508-6476	slavitj@samtrans.com	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
East Main Street Rehabilitation	SCL050059	On East Main St. from the UPRR crossing to Calle Mazatan; replace failing pavement and perform overlay and striping.	City of Morgan Hill	Completed	Mori Struve	408-776-7333 ext. 247	Mori.Struve@morganhill.ca.gov	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
El Monte Road Bicycle Pathway Project Segment 3	SCL070025	El Monte Road between Moody Road and Stonebrook Drive. Install 500 LF of pathway with other improvements. Landscaping along new pathway and approximately 30,000 sq ft along existing pathway segment 2.	City of Los Altos Hills	5/31/09	Richard Chiu	650-947-2516	rchiu@losaltoshills.ca.gov	\$0.00	NONE	NONE	NONE	\$20.00	2008	11/07	01/08	\$0.00
Embarcadero Road Rehabilitation	SCL050057	Resurface and rehabilitate roadway segments, sidewalks, curbs, gutters, and driveways on Embarcadero Road, between Emerson Street and Middlefield Road.	City of Palo Alto	Allocated/ Awarded	Elizabeth Ames	650-329-2502	elizabeth.ames@cityofpaloalto.org	\$0.00	NONE	NONE	NONE	\$1.00	NONE	05/05	08/06	\$0.00

ADA_Query

Forest Street Rehabilitation	SCL050070	Forest Street between the Forest Street Bridge and Lewis Street; Pavement overlay, repair severely damaged curb and gutter, and adjust utility covers, survey monuments, manholes, etc. where needed.	City of Gilroy	5/31/08	Arlynn Bumanglag	408-846-0450/408-846-0429	arlynn.bumanglag@ci.gilroy.ca.us	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
Fremont Road Rehabilitation	SCL050068	Los Altos Hills: On Fremont Rd btw Conception & Edith Ave, & from Edith Ave to Burke Rd; Overlay roadway & reconstruct failed sections, replace pavement marking, & improve roadway drainage system.	City of Los Altos Hills	5/31/08	Richard Chiu	650-947-2516	rchiu@losaltoshills.ca.gov	\$0.00	NONE	NONE	NONE	\$5.00	06/07	08/06	12/06	\$0.00
Gilroy Pedestrian Enhancement	SCL070010	Gilroy: Construct sidewalks and a pedestrian bridge along Miller Sough.	City of Gilroy	5/31/2009	Don Dey	408-846-0450	ddey@ci.gilroy.ca.us	\$0.00	NONE	NONE	NONE	\$20.00	2009	10/07	4/08	\$0.00
Grade Crossing Warning Predictors	SCL991009	This project are located at three crossings: Mary & Sunnyvale Avenues in Sunnyvale, and Rengstorff Avenue in Mountain View.	JPB	Allocated/Awarded	Joel Slavitt	(650) 508-6476	slavittj@samtrans.com	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
Guadalupe, riparian habitat	SCL990041	Route 87 San Jose - Julian Street to Route 101 - Upgrade 4-lane highway to 6-lane freeway with high occupancy vehicle lanes (monitor riparian habitat)	Caltrans	6/30/11	Nick Saleh	510-286-6355	nick_saleh@dot.ca.gov	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
Highway 152 Passing Lanes Part A	SCL970002	Passing Lanes (Near Gilroy Route 152) - Bloomfield Avenue to Old Lake Road	Caltrans	5/31/10	Gene Gonzalo	(510) 622-5944/ 510-622-5460	Gene.Gonzalo@dot.ca.gov	\$0.00	NONE	NONE	NONE	\$705.00	Prior Years	NONE	05/08	#####
I-880 Coleman Avenue Interchange Reconfiguration	SCL010019	Reconstruct Coleman Ave. bridge, realign and reconstruct all ramps accessing I-880, and add new direct connection ramp to SB I-880 from airport.	VTA	Allocated/Awarded	John Ristow	(408) 321-5713/ 321-5723	john.ristow@vta.org	\$0.00	NONE	01/01	11/01	\$3,429.00	01/02	02/01	05/03	#####
I-880 Smart Park Project	SCL991013	Develop Smart Park at Tasman Drive and other I-880 Smart Corridor locations which incorporates various ITS features.	VTA	Allocated	Keith Roan	(408) 321-7109	keith.roan@vta.org	\$0.00	NONE	NONE	NONE	\$0.00	NONE	1/1/2004	NONE	\$0.00

I-880 Widening - SR237 to US101	SCL070016	San Jose/ Milpitas: On I-880 btw SR 237 & US 101; Operational and safety improvements including widening to accommodate HOV lanes in both directions.	VTA	2010	John Ristow	408-321-5713	john.ristow@vta.org	\$0.00	NONE	NONE	NONE	\$5,500.00	2008	06/07	06/09	#####
I-880/I-280/Stevens Creek Interchange Improvements	SCL070002	Interchange improvements at the I-280/I-880/Stevens Creek Blvd interchange.	VTA	No expiration	Darrell Vice	408-952-4214	Darrell.vice@vta.org	\$0.00	NONE	NONE	NONE	\$1,800.00	06/07	03/06	12/08	\$600.00
Integrated Fueling Facility	01SC04	This project will upgrade the City's CNG fueling facility, add a publicly accessible CNG dispenser, and construct a propane fueling facility.	City of Palo Alto	Allocated/ Awarded	Karen Bengard	(650) 329-2636	karen.bengard@cityofpaloalto.org	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
Integrated ITS Program	SCL991057	Develop an integrated Intelligent Transportation System (ITS) for VTA services.	VTA	5/31/09	Keith Roan	(408) 321-7109	keith.roan@vta.org	\$0.00	NONE	NONE	NONE	\$0.00	NONE	1/1/2004	NONE	\$0.00
Lower Guadalupe Trail	SCL050081	Construct 6.4 mile trail including safety enhancement and improvements from I-880 to Gold Street in San Jose.	City of San Jose	No expiration	Yves Zsutty	(408) 793-5561	yves.zsutty@sanjoseca.gov	\$0.00	NONE	NONE	NONE	\$100.00	Prior Years	NONE	NONE	\$0.00
Mary Avenue Bicycle/Pedestrian overpass at I-280	03SC01	Construction of a bicycle/pedestrian overpass of I-280 to connect the north and south portions of Mary Avenue.	City of Cupertino	Allocated	Glenn Goepfert	(408) 777-3244	glennng@cupertino.org	\$200.00	00/01	NONE	Completed	\$100.00	01/02	NONE	Completed	\$0.00
Mathilda Avenue Bridge Replacement	SCL050006	On Mathilda Avenue, over Caltrain/UPRR at Evelyn Ave. Widen structure along both sides, add south bound aux lane, realign, replace.	City of Sunnyvale	NONE	Jack Witthaus	408-730-7330	jwitthaus@ci.sunnyvale.ca.us	\$0.00	NONE	NONE	NONE	\$2,100.00	10/11	NONE	NONE	#####
Midtown Transportation & Streetscape Improvements	SCL070021	In Milpitas: N. Main St. from Weller Lane to Carlo Street; construct sidewalks ranging from 12 to 14 feet wide; traffic calming amenities; street trees, landscaping, and lighting; and transit facilities.	City of Milpitas	6/30/2008	Andrew Brozyna	408-586-3315	abrozyna@ci.milpitas.ca.gov	\$0.00	06/07	NONE	Completed	\$0.00	NONE	NONE	NONE	\$0.00
Montague Expressway. Rehabilitation Phase I & II	SCL050025	On Montague Expressway. between US 101 and I-680; Pavement overlay and repair.	County of Santa Clara	Allocated/ Awarded	Roy Cabaltera	408-573-24842/ 408-441-0276	roy.cabaltera@rdca.sccgov.org	\$0.00	NONE	NONE	NONE	\$23.00	05/06	07/05	08/06	\$0.00
Monterey Streetscape - 4th to 6th St.	SCL050032	On Monterey St. Between 4th and 6th Streets; Various streetscape improvements (TLC Project).	City of Gilroy	Allocated/ Awarded	Don Dey	408-846-0450	ddey@ci.gilroy.ca.us	\$0.00	NONE	NONE	NONE	\$1.00	NONE	NONE	NONE	\$1.00

Morgan Hill - Main Street Rehabilitation	SCL050074	On West Main St. between Monterey Rd and Peak Ave & East Main Street between Carriage Lamp Wy and Serene Dr; Remove and replace damaged curb and gutter.	City of Morgan Hill	5/31/08	Mori Struve	408-776-7333 x247/408-779-6282	Mori.Struve@morganhill.ca.gov	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
Murphy Ave Streetscape Revitalization	SCL070036	In Sunnyvale: On Murphy btw Evelyn & Washington; Streetscape & intersection improvements including sidewalk modification, street furniture, lighting, crosswalk paving, signage etc.	City of Sunnyvale	5/31/2009	Chuck Neumayer	408-730-7834	cneumayer@ci.sunnyvale.ca.us	\$0.00	NONE	NONE	NONE	\$671.00	2009	NONE	NONE	\$0.00
Newell Road Rehabilitation	SCL050071	Resurface and rehabilitate Newell Road from Hamilton Avenue to Embarcadero Road.	City of Palo Alto	Allocated/ Awarded	Elizabeth Ames	650-329-2502/650-329-2299	elizabeth.ames@cityofpaloalto.org	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
NTCIP Traffic Signal System Upgrade	SCL991018	Upgrade and replace central signal system master and local traffic signal controllers and system software, for City's 95 traffic signals.	City of Palo Alto	Completed	Gayle Likens	(650) 329-2136	gayle.likens@cityofpaloalto.org	\$0.00	NONE	NONE	NONE	\$240.00	NONE	06/01	12/02	\$0.00
Oregon/Page Mill Expressway Pavement Rehab	SCL050075	Oregon/Page Mill Expressway. between I-280 and US 101; Minor repair of any failed areas, remove 7.36 lane miles of surface treatment, and place 18.72 lane miles of microsurfacing.	County of Santa Clara	5/31/09	Mike Griffis	408-573-2447/408-441-0276	mike.griffis@rd.sccgov.org	\$0.00	NONE	NONE	NONE	\$242.00	08/09	02/09	04/09	\$0.00
Oregon-Page Mill Expressway Improvements	SCL050080	Traffic improvements including traffic signal upgrade, optimizing timing plans & bike and pedestrian facilities on Oregon-Page Mill Expressway between US 101 and SR 82.	County of Santa Clara	No expiration	Mike Griffis	408-573-2492/408-441-0276	mike.griffis@rd.sccgov.org	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$300.00
Page Mill Road & University Avenue Rehabilitation	SCL050021	University Ave. btw San Francisquito Creek & Chaucer St, & on Page Mill Rd. from mile marker 1.7 to mile marker 1.9 & from mile marker 2.3 to mile marker 2.6; Rehab & replace roadway.	City of Palo Alto	Allocated/ awarded	Elizabeth Ames	(650) 329-2502/ (650) 321-2136	elizabeth.ames@cityofpaloalto.org	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00

Planning, Programming and Monitoring - Santa Clara County Share	MTC990005	Planning, programming & monitoring activities in the San Francisco Bay Area.	MTC	5/31/08	Kenneth Kao	(510) 817-5768	kkao@mtc.ca.gov	\$662.00	03/04-05 & 06/07-09	07/03	08/09	\$0.00	NONE	NONE	NONE	\$0.00
Route 680 Southbound HOV Lane Between Route 84 and Route 237	SCL991077	Construct final southbound HOV lane on I-680 between Rte 84 and Rte 237, including aux. lanes & ramp metering.	Caltrans	6/31/08	Emily Landin-Lowe	(510) 286-5124	emily_landin-low@dot.ca.gov	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	09/00	\$0.00
Rte 152 Truck Passing Lane - Part B	SCL050012	SR-152 from Prunedale Avenue to Route 156 at various locations; construct truck climbing lanes outside of the urbanized area.	Caltrans	Allocated	Gene Gonzalo	510-622-5944/ 510-622-5940	Gene.Gonzalo@dot.ca.gov	\$0.00	NONE	NONE	NONE	\$730.00	prior	NONE	NONE	\$566.00
San Jose - Various Streets Rehabilitation	SCL050028	Various MTS Roadway Within City Limits: Resurface and rehab various MTS roadway.	City of San Jose	5/31/08	Amanda Lei	408-277-5516 / 408-277-3621	amanda.lei@sanjoseca.gov	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
San Jose State University/Japantown Pedestrian Improvements	SCL050061	From San Jose State University and Japantown to Civic Center through the Hensley Historic District; Construct pedestrian improvements including street trees, lighting, etc. (TLC project).	City of San Jose	5/31/09	Rufino Ortiz	(408) 975-3285	Rufino.Ortiz@sanjoseca.gov	\$0.00	NONE	NONE	NONE	\$59.00	08/09	NONE	NONE	\$0.00
San Tomas Aquino/Saratoga Creek Bike/Path, Reach 3	SCL050010	Construct grade separated crossings at Central Expressway., Walsh, and SPRR tracks within Reach 3.	City of Santa Clara	Allocated	David Pitton	(408) 615-3021/ 985-7936	dpitton@ci.santa-clara.ca.us	\$0.00	NONE	01/98	06/99	\$0.00	NONE	07/04	06/05	\$0.00
San Tomas Aquino/Saratoga Creek Trail, Reach 4	SCL010024	Acquire and construct staging area at Monroe St. and San Tomas Expressway.	City of Santa Clara	2/24/10	David Pitton	(408) 615-3021/ 985-7936	dpitton@ci.santa-clara.ca.us	\$0.00	NONE	1/98	NONE	\$0.00	NONE	NONE	NONE	#####
San Tomas Expressway Improvements	SCL070007	Add 2nd left turn lane in the northbound, westbound, and eastbound directions & adaptive traffic control systems on San Tomas Expressway and Hamilton Ave intersection.	County of Santa Clara	No expiration	Tong Hong	408-494-1309/408-298-3806	tong.hong@rdacg.org	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
Saratoga Village Pedestrian Enhancements	SCL070038	Downtown; Bike/Ped enhancements including street crossing improvements minor sidewalk repair, bike racks, bus shelters and other enhanced pedestrian travel routes to bus stops.	City of Saratoga	5/31/09	Macedonio Nunez	408-868-1218	mnunez@saratoga.ca.us	\$0.00	NONE	NONE	NONE	\$30.00	2008	7/08	10/08	\$0.00

Silicon Valley Smart Corridor - Highway 880 Enhancement	SCL976002	Silicon Valley Smart Corridor, various highways, expressways and arterials - fiber optics, video cameras, changeable message signals, traffic sensors, data collection stations & software upgrades.	City of San Jose	Allocated	Lily Lim-Tsao	(408) 277-2549	lily.lim-tsao@sanjoseca.gov	\$0.00	NONE	NONE	NONE	\$0.00	NONE	10/99	01/01	\$0.00
Silicon Valley TIMC	SCL050079	Transportation Incident Management Center: Implement subregional hub for traffic management activities including arterial traffic, incident management, traveler information and emergency incident management center. HPP #2017	City of San Jose	5/31/07 & 5/31/09	Devin Gianchandani	(408) 975-3254/292-6093	devin.gianchandani@sanjoseca.gov	\$0.00	NONE	NONE	NONE	\$1,719.00	NONE	NONE	NONE	\$0.00
Silicon Valley Transportation Management Center (TMC)	SCL010041	Construct a new regional Traffic Management Center in the SJ Civic Center that will allow for better integration of local & regional traffic management	City of San Jose	Allocated	Lily Lim-Tsao	(408) 975-3269	lily.lim-tsao@sanjoseca.gov	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
So. Abel & So. Main Streetscape Imps. - Phase 1	SCL070037	On S. Abel & S. Main Streets btw Great Mall Parkway & Montague Expressway; implement roadway infrastructure, bike/ped, public transit and streetscape improvements.	City of Milpitas	5/31/2009	Jaime O. Rodriguez	(408) 586-3335	jrodriguez@ci.milpitas.ca.gov	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
SR 9 Bicycle and Pedestrian Improvements	SCL050042	SR 9 through Monte Sereno, Los Gatos, and Saratoga; Bicycle and Pedestrian safety improvements.	City of Los Gatos	Awarded/Allocated	Melissa Huang	408-395-5340	mhuang@losgatosca.gov	\$0.00	NONE	NONE	NONE	\$68.00	NONE	NONE	NONE	\$0.00
SR-152/SR-156 Interchange Improvements	SCL010040	Construct flyover plus other improvements at the interchange from WB SR-152 to SB SR-156.	VTA	Allocated/awarded	Ven Prasad	408-321-5647	Ven.Prasad@vta.org	\$0.00	NONE	NONE	NONE	\$2,283.00	NONE	NONE	Completed	#####
SR-25 Widening (PA & ED only)	SCL010039	This project will provide the preparation of the PA & ED for the SR-25 widening project from San Felipe Rd. in San Benito County to Rte. 25/101.	VTA	Allocated	John Ristow	(408) 321-5713/321-5723	john.ristow@vta.org	\$0.00	NONE	NONE	NONE	\$2,200.00	06/07	12/02	03/07	\$0.00

Stanford Avenue-El Camino Real Intersection Project	SCL070023	Palo Alto: Intersection of Stanford Ave and El Camino Real; Design and Construction of intersection improvements including bulbouts, enhanced paving, lighting and storm drain outlet	City of Palo Alto	6/30/2010	Shahla Yazdy	650-617-3151	Shahla.Yazdy@CityofPaloAlto.org	\$140.00	07/08	7/08	8/08	\$15.00	07/08	7/08	7/08	\$0.00
Stevens Creek/Winchester Blvd ITS	SCL991007	Install ITS infrastructure along a highly congested MTS regional arterial corridor.	City of San Jose	Allocated	Lily Lim-Tsao	(408) 975-3269	lily.lim-tsao@sanjoseca.gov	\$0.00	NONE	NONE	NONE	\$0.00	NONE	10/00	06/01	\$0.00
STIP Planning, Programming and Monitoring Funds	SCL010004	STIP Planning, Programming and Monitoring - Santa Clara County.	VTA	Allocated	Amin Surani	(408) 546-7989	amin.surani@vta.org	\$1,881.00	00/01 - 05/06	01/01	01/06	\$0.00	NONE	NONE	NONE	\$0.00
STP 3% Set-aside for Planning Purposes	SCL978008	STP 3% set-aside for planning purposes.	MTC	Allocated	Kenneth Kao	(510) 464-7842	kkao@mtc.ca.gov	\$4,214.00	99/00 to 04/05	Ongoing	NONE	\$0.00	NONE	NONE	NONE	\$0.00
Sunnyvale - Various Streets Rehabilitation	SCL050027	Mary Avenue, Fair Oaks Ave, Hollenbeck Ave, & Kifer Rd; Rehab and overlay four MTS streets.	City of Sunnyvale	5/31/07 & 5/31/08	Chuck Neumayer	408-730-7834	cneumayer@ci.sunnyvale.ca.us	\$0.00	NONE	NONE	NONE	\$10.00	05/06	01/07	06/07	\$0.00
Tasman Drive and Homestead Road Rehabilitation	SCL050073	Tasman Dr within City limits and on Homestead Rd between Lawrence Expressway and Kiely Blvd; Resurface and rehabilitate roadways.	City of Santa Clara	5/31/08	Scott Thach	408-615-3073/408-983-0931	sthach@ci.santa-clara.ca.us	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
Tasman/Fair Oaks Area Enhancements	SCL070015	Sunnyvale: Area bounded by Tasman Drive, Morse Avenue, Weddell Drive and Fair Oaks Avenue; Enhancements including signage, lighting, sidewalks, curbs, crosswalks for pedestrian access to transit.	City of Sunnyvale	6/30/2008	Jack Witthaus	408-730-7330	jwitthaus@ci.sunnyvale.ca.us	\$82.00	07/08	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
Traffic Operations System Improvements on Highway 237/880	SCL991023	TOS equipment to improve the operations of these highway facilities. The equipment includes 2 CCTV cameras on Route 237.	Caltrans	Allocated/Awarded	Mark Powers	(510) 286-4529	mark_s_powers@dot.ca.gov	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	05/01	\$0.00

ADA_Query

US 101/SR 87 Trimble Road Landscaping	SCL050013	US 101 from SR 87 interchange to 0.4 km north of Trimble Road. Landscape mitigation.	Caltrans	5/31/11	Nick Saleh	(510) 286-6355/ (510) 622-5460	nick_saleh@dot.ca.gov	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$23.00
US101 Auxiliary Lanes- SC County line to SR85	SCL070024	Santa Clara County: US 101 between Route 85 and Embarcadero Road (County line); Construct auxiliary lanes.	VTA	2010	John Ristow	408-321-5713	john.ristow@vta.org	\$0.00	NONE	NONE	NONE	\$3,534.00	2008	07/07	07/09	#####
US-101/Tully Road Interchange Modifications	SCL050033	In San Jose: US-101, modify US-101/Tully IC and widen US-101.	VTA	5/31/09	Amin Surani	408-546-7989	amin.surani@vta.org	\$0.00	NONE	NONE	NONE	\$3,320.00	2008	08/07	06/08	#####
Various Non-Expressway Rehab	SCL050076	Various non-expressway roadways; Rehabilitation of pavement on various federal-aid eligible arterial/collectors.	County of Santa Clara	5/31/08 & 5/31/09	Herbert Naraval	408-494-1308/408-297-0530	herbert.naraval@rda.sccgov.org	\$0.00	NONE	NONE	NONE	\$34.00	07/08 & 08/09	01/09	03/09	\$0.00
VTA Line 22 Bus Signal Priority Phase IIIa	03SC06	The project will entail upgrading signal controllers, associated hardware and signal software for Line 522 in San Jose.	VTA	6/31/2008 (TFCA)	Casey Emoto	(408) 321-5564	casey.emoto@vta.org	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00
West Little Llagas Creek Trail Phase 2	SCL070027	Llagas Creek Trail between LaCrosse and Watsonville Road; construct 4000 feet of class 1 bike trail including a pedestrian bridge.	City of Morgan Hill	5/31/2008	David Gittleson	408-776-7337	david.gittleson@morganhill.ca.gov	\$0.00	NONE	NONE	NONE	\$25.00	NONE	NONE	NONE	\$0.00
Zero Emission Bus Demonstration Project	SCL010023	Acquire up to 7, 40 foot Low-Floor Zero Emissions Buses. 3 for initial demonstration project and 4 for advanced demonstration project & construct associated fueling facility improvements.	VTA	5/31/08	Jeffery Ballou	408-321-5628	jeffery.ballou@vta.org	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00

Right of Way Programmed In	Right of Way Started In	Right of Way Ended In	Design Cost in Thousands	Design Programmed In	Design Started In	Design Ended In	Construction Cost in Thousands	Construction Programmed In	Construction Started In	Construction Ended In	Total Funding Cost in Thousands	Comments	Last Updated
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$1,810.00	08/09	NONE	NONE	\$2,188.00	Working on environmental documents. Received PE E76. Awarded to BKF Engineers on 10/3/2007.	1/28/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$20,600.00	2009	10/2008	5/2010	\$23,800.00	The projected timeframe for construction is from October 2008 through May 2010.	1/25/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$608.00	2009	NONE	NONE	\$656.00	Project is 35% designed. Field review with Caltrans planned for February.	1/24/2008
NONE	NONE	NONE	\$0.00	NONE	09/03	Completed	\$6,100.00	00/01	NONE	NONE	\$6,100.00	Project is on hold. Working out issues with UPRR. Expect to go to CNST in 2008.	3/14/2007
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$301.00	2008	6/08	10/08	\$311.00	Still awaiting approval of NEPA documents from Caltrans. Have requested E76 to construct new bridge.	1/3/2008
NONE	NONE	NONE	\$300.00	NONE	NONE	NONE	\$4,649.00	07/08 & 08/09	NONE	NONE	\$5,399.00	Project is in preliminary design phase.	1/25/2008
NONE	NONE	NONE	\$496.00	07/08	NONE	NONE	\$4,021.00	04/05	NONE	NONE	\$4,667.00	City awaiting for notice to proceed from Caltrans.	1/7/2008

ADA_Query

06/07	NONE	NONE	\$800.00	07/08	NONE	NONE	\$6,000.00	08/09	NONE	NONE	\$7,030.00	Field review conducted with Caltrans, awaiting notice to proceed.	1/7/2008
03/04	N/A	N/A	\$868.00	03/04	10/05	10/06	\$7,465.00	06/07	09/07	01/09	\$8,403.00	Project in construction phase. Scheduled completion date April 2009.	1/16/2008
NONE	NONE	NONE	\$68.00	02/03	10/02	Completed	\$451.00	02/03	05/04	06/08	\$519.00	Bus signal priority equipment installation (55 intersections) complete in Caltrans section. Bus signal priority equipment procurement underway by City of San Jose for signals in City. Line 522 Rapid started 7/5/05.	1/25/2007
NONE	NONE	NONE	\$17.00	NONE	01/08	03/08	\$473.00	07/08	07/08	10/08	\$495.00	Request for Authorization had been submitted to Caltrans in December 2007. Awaiting for E-76/Authorization to proceed with construction. Construction starts in July 2008.	1/16/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	Completed	\$1,200.00	01/02	In Progress	12/07	\$1,200.00	Final close-out of this project is anticipated to occur by the end of March 2008.	1/25/2008
NONE	NONE	NONE	\$701.00	00/01	05/05	12/06	\$2,800.00	01/02	10/08	5/10	\$3,501.00	The projected drawdown of the \$3.1 million in CMAQ funds from Santa Clara County is still anticipated by the end of calendar year 2008/early 2009 with grant close-out to immediately follow.	1/25/2008
NONE	NONE	NONE	\$30.00	NONE	06/08	06/08	\$338.00	NONE	09/08	11/08	\$368.00	Campbell about to finish the first draft of the project specifications. They are still on time for March submittal.	1/7/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$843.00	2009	07/09	12/09	\$1,012.00	Project entered in to 2007 TIP.	1/25/2008
NONE	NONE	NONE	\$179.00	NONE	01/05	03/06	\$2,433.00	05/06	10/06	05/07	\$2,695.00	Phase 1 construction completed, holding retention. Phase 2 working on minor punch list.	1/10/2008
NONE	NONE	NONE	\$103.00	NONE	NONE	NONE	\$373.00	08/09	NONE	6/30/08	\$476.00	Project entered into TIP as part of SAFETEA-LU. Local assistance process has been initiated. Field meeting with Caltrans local assistance scheduled for January 2008.	1/16/2008

NONE	NONE	NONE	\$19.00	NONE	05/05	Completed	\$425.00	05/06	07/05	Completed	\$444.00	Construction completed. STP funding reimbursement requested in April '07. STP \$ not received yet.	1/29/2008
NONE	NONE	NONE	\$2,000.00	08/09	NONE	NONE	\$13,700.00	08/09	NONE	NONE	\$15,970.00	Field review conducted with Caltrans, awaiting notice to proceed.	1/7/2008
NONE	NONE	NONE	\$60.00	NONE	09/07	03/08	\$899.00	05/06 & 07/08	06/08	09/08	\$969.00	Received environmental approval June 2007. Obligation of funds for construction applied for and pending. Construction projected to commence spring/summer 2008.	1/25/2008
NONE	NONE	NONE	\$185.00	NONE	NONE	NONE	\$1,561.00	2008	NONE	NONE	\$1,971.00	Environmental Phase with Caltrans Local Assistance. They are reviewing and will soon sign off on the Natural Environment Study (NES) Location Hydraulics Study and Notice of Intent to Adopt a Mitigated Negative Deliration.	1/24/2007
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$10,056.00	01/02 & 02/03	10/03	12/08	\$10,056.00	The expected expenditure of grant funding in CA-90-Y123 is projected to be completed by the end of calendar year 2008/early 2009 with grant close-out to immediately follow.	1/24/2008
NONE	NONE	NONE	\$5.00	NONE	NONE	NONE	\$128.00	05/06	01/06	Completed	\$133.00	Construction completed. STP funding reimbursement requested in April '06. STP not received yet.	1/29/2008
NONE	NONE	NONE	\$40.00	2008	01/08	04/08	\$445.00	08/09	06/08	10/08	\$505.00	Field review on 11/8/07 with Local Assistance. Received environmental clearance from Caltrans in January 2008.	1/28/2008
NONE	NONE	NONE	\$1.00	NONE	08/06	03/07	\$467.00	05/06	07/07	10/07	\$469.00	Construction completed and the completion package will be completed by Feb. 08	1/2/2008

ADA_Query

NONE	NONE	NONE	\$25.00	07/08	11/07	1/08	\$326.00	07/08	4/08	6/08	\$351.00	In design.	1/24/2008
NONE	NONE	NONE	\$15.00	06/07	11/07	03/08	\$232.00	07/08	04/08	07/08	\$252.00	Field Review completed with Local Assistance. PS&E is being prepared and will be submitted for Caltrans' review by 3/31/2008.	1/28/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$580.00	2009	8/08	12/08	\$600.00	Project is 65% designed, field review with Caltrans held 8/21/2007.	1/24/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$900.00	00/01 &01/02	01/03	12/06	\$900.00	Funds have been fully expended. During the past quarter CA-90-Y044 was closed but CA-90-Y123 remains open with other active projects.	1/25/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$750.00	10/11	NONE	NONE	\$750.00	NONE	1/16/2008
09/10 and Prior Years	01/01	09/09	\$1,810.00	Prior Years	01/02	09/09	\$11,110.00	09/10 and Prior Years	09/09	03/11	\$14,760.00	Project may be superceded by new alignment.	1/16/2008
03/04	02/01	05/03	\$6,858.00	NONE	04/01	05/03	\$62,569.00	03/04	12/03	Completed	\$81,372.00	Int const completed, landscaping under design.	10/5/2007
NONE	NONE	NONE	\$0.00	NONE	1/30/2006	NONE	\$945.00	01/02	7/1/2008	12/1/2009	\$945.00	This work will be performed under FTA grant CA90Y067. An additional \$63 of local funds are included in this grant funded project. Design underway. Close-out Project: 12/1/2009.	1/3/2008

2009	06/09	02/11	\$6,200.00	2009	06/09	02/11	\$75,200.00	2010	06/11	07/13	\$95,000.00	Under PA&ED.	10/5/2007
07/08	12/08	06/10	\$1,850.00	06/07	10/07	12/09	\$11,972.00	08/09	NONE	NONE	\$16,222.00	E-76 for PE received.	10/5/2007
NONE	NONE	NONE	\$0.00	NONE	NONE	04/03	\$600.00	01/02	10/06	4/08	\$600.00	Construction in progress. Expected CNST completion in April 2008.	1/3/2008
NONE	NONE	NONE	\$2,202.00	00/01	1/30/2006	NONE	\$0.00	NONE	7/1/2008	12/1/2009	\$2,202.00	Funds obligated, work underway. VTA has collected \$80K of these funds. Close-out Project: 12/2009	1/3/2008
NONE	NONE	NONE	\$1,000.00	07/08	NONE	NONE	\$18,276.00	08/09	NONE	NONE	\$19,376.00	Field review conducted with Caltrans. SAFETEA-LU funds to support trail construction from 880 to Montague. City awaiting notice to proceed.	1/7/2008
NONE	NONE	NONE	\$4,110.00	03/04	NONE	Completed	\$13,030.00	05/06-07/08	01/08	03/09	\$17,440.00	Conditional Notice to Proceed was issued on January 7. Full NTP will be issued on February 1. Project will be complete on or before March of 2009.	1/23/2008
10/11	NONE	NONE	\$0.00	NONE	NONE	NONE	\$25,011.00	10/11	NONE	NONE	\$32,571.00	ENV complete. 35% design complete.	1/1/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$3,956.00	07/08	07/08	05/09	\$3,956.00	Design completion of the PS&E is anticipated for mid to late 2008. All remaining E-76 project related forms are scheduled to be submitted to Caltrans by March 2008.	1/17/2008
NONE	NONE	NONE	\$452.00	05/06	08/06	09/06	\$4,314.00	05/06 & 06/07	10/06	6/2008	\$4,789.00	Phase I is completed. Phase II is under construction. Paving work postponed to Spring 2008 due to cold weather. Award date: Aug. 6, 2007.	1/25/2008
NONE	NONE	NONE	\$248.00	NONE	NONE	NONE	\$2,785.00	05/06	NONE	Completed	\$3,035.00	Punch list items are being finalized.	1/24/2008

ADA_Query

NONE	NONE	NONE	\$0.00	NONE	01/08	04/08	\$324.00	07/08	08/08	10/08	\$324.00	Project entered in to the 2007 TIP. Beginning process for Caltrans Local Assistance. Project to be designed in FY 07/08 and constructed in FY08-09.	1/29/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$4,097.00	2009	NONE	NONE	\$4,768.00	PS&E initiated.	1/1/2008
NONE	NONE	NONE	\$55.00	NONE	08/06	03/07	\$704.00	06/07	07/07	10/07	\$759.00	The resurfacing is complete. P.A. is working on the punch list.	1/2/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$760.00	00/01 - 02/03	06/03	Completed	\$1,000.00	Project completed. Project close-out expected by March 2008.	1/16/2008
NONE	NONE	NONE	\$0.00	08/09	02/09	06/09	\$1,180.00	08/09	07/09	12/09	\$1,422.00	NONE	1/25/2008
NONE	NONE	NONE	\$300.00	NONE	NONE	NONE	\$3,200.00	08/09	NONE	NONE	\$3,800.00	Project entered in to TIP under SAFETEA-LU.	1/25/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$706.00	05/06	05/07	12/07	\$706.00	Construction completed and completion package will be submitted to Caltrans 2/08.	1/28/2008

ADA_Query

NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$662.00	AB3090 (06/07) - \$346 allocated RTP (05/06 & 06/07) - \$58 allocated RTP (07/08) - \$30 RTP (08/09) - \$120	10/10/2007
NONE	09/05	08/07	\$0.00	NONE	01/01	08/07	\$8,308.00	07/08	11/08	11/11	\$8,308.00	R/W & Design should end on 5/08 Funds expire 6/31/08	1/16/2008
\$166 prior & \$400 06/07	NONE	NONE	\$1,659.00	prior	NONE	NONE	\$11,325.00	06/07	NONE	2010	\$14,280.00	Added \$3.5 Million in SHOPP Funds. Under construction.	10/17/2007
NONE	NONE	NONE	\$1,806.00	05/06, 06/07 & 07/08	11/07	05/08	\$16,607.00	05/06, 06/07 & 07/08	07/08	03/09	\$18,413.00	Round 1 construction is substantially complete as of 10/19/2007. Round 2 project is currently under construction. Project completion is expected in June 2008. Round 3: E-76 for PSE issued by Caltrans. Plans, specs, cost estimates under development.	1/7/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$1,887.00	08/09	NONE	NONE	\$1,946.00	Schedule delay. All funds moved to FY 09.	1/23/2008
NONE	N/A	N/A	\$0.00	NONE	07/05	03/07	\$2,000.00	06/07	06/07	01/09	\$2,000.00	CNST in FY 07. CTC vote obtained June 2006. E-76 obtained July 06. Currently under construction.	1/9/2008
04/05	09/03	12/04	\$0.00	NONE	06/04	10/06	\$791.00	04/05	04/07	1/08	\$1,791.00	TEA funds allocated on 10/22/03 to cover ROW costs. Acquisition completed. Escrow closed 12/04. Reimbursement for ROW received. Design of staging area completed. Construction began Spring 2007.	1/9/2008
NONE	NONE	NONE	\$600.00	NONE	1/07	8/08	\$1,728.00	08/09	8/08	2/09	\$2,328.00	Project is in 90% design phase.	1/25/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$648.00	2009	06/09	NONE	\$678.00	NONE	1/10/2008

ADA_Query

NONE	NONE	NONE	\$0.00	NONE	02/01	06/03	\$3,931.00	00/01	06/05	12/06	\$3,931.00	Consultant contract terminated in Dec. 07. City is working to finalize design. Construction award anticipated in Jan 2009.	1/24/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$5,829.00	NONE	NONE	NONE	\$7,548.00	City received Section 106 Cultural Resources clearance on 10/2/07 and currently obtaining environmental clearance. City obtained NEPA clearance from Caltrans in Dec. 07 and City is in the process of obligating funds.	1/24/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$1,158.00	02/03	01/03	NONE	\$1,158.00	SVITS regional video sharing effort is being coordinated with MTC under the C2C (center-to-center) project. The only element remaining is regional video sharing which is being coordinated with MTC under its C2C project in Bay Area Video upgrade (BAVU) pr	1/24/2008
NONE	NONE	NONE	\$100.00	2008	3/2008	9/2008	\$1,200.00	2008	3/2009	9/2009	\$1,300.00	NONE	1/10/2008
NONE	NONE	NONE	\$151.00	NONE	NONE	NONE	\$1,520.00	07/08	1/08	05/08	\$1,739.00	Awarded by Los Gatos Town Council on 11/19/07 and is now under construction. Construction started 1/22/08 and expected to end in May 2008.	1/28/2008
NONE	NONE	Completed	\$3,997.00	NONE	NONE	Completed	\$21,619.00	06/07	03/07	02/09	\$29,993.00	Under construction.	6/26/2007
NONE	06/09	09/09	\$0.00	NONE	06/07	03/09	\$0.00	NONE	06/11	06/13	\$2,200.00	The 1.7 million RTIP funds are being moved into the SR-152/SR-156 Interchange Project. Local Program Reserve Funds in its place. Caltrans has been paid \$2.2 Million.	10/18/2007

NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$1,513.00	09/10	10/08	10/09	\$1,668.00	Working with Caltrans on cooperative agreement for project.	1/24/2008
NONE	NONE	NONE	\$1,087.00	01/02	03/05	08/05	\$2,018.00	02/03	08/06	NONE	\$3,105.00	Project construction was bid in August 2006. Apparent lowest bidder exceeded engineers estimated by 50% or \$1.2 million. Project was re-advertised in April 2007, lowest bid was 20% over engineer's estimate. Project was awarded on 8/14/07. Notice to procee	1/24/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$1,881.00	NONE	10/18/2007
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$4,214.00	Ongoing program managed by MTC. □ FY 99/00-01/02: STP \$2,141,000 □ FY 02/03: STP \$452,000 - oblig. □ FY 03/04: STP \$671,000 - oblig. 9/3/03 □ FY 04/05: STP \$679,000 - oblig. 8/12/04 □ FY 05/06: STP \$690,000 - oblig. □ FY 06/07: STP \$700,000 - oblig.	3/14/2007
NONE	NONE	NONE	\$360.00	05/06, 06/07 & 07/08	01/07	12/07	\$2,307.00	05/06, 06/07 & 07/08	01/08	12/08	\$2,677.00	PS&E 100% complete. Award construction in March 2008.	1/16/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$738.00	07/08	07/08	08/08	\$738.00	Environmental clearance issued by Caltrans on 4/11/07. Request for authorization to proceed submitted to Caltrans on 10/05/2007. Construction planned in Spring 2008. Waiting for E-76.	1/9/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$2,180.00	07/08	NONE	NONE	\$2,262.00	PS&E 60% completed.	1/1/2008
NONE	NONE	NONE	\$110.00	01/02	06/01	Completed	\$270.00	04/05	NONE	NONE	\$380.00	Project is on hold; Considering transferring funding to another project.	3/14/2007

ADA_Query

10/11	NONE	NONE	\$193.00	9/10	NONE	NONE	\$1,408.00	10/11	NONE	NONE	\$1,624.00	Project recently entered into TIP.	3/14/2007
2010	07/09	11/10	\$7,182.00	2009	07/09	02/11	\$84,930.00	2010	06/11	08/13	\$102,258.00	Under PA&ED.	10/5/2007
2009	06/08	10/09	\$6,550.00	2008	08/07	09/09	\$51,255.00	2010	03/10	12/12	\$62,975.00	Under design.	10/5/2007
NONE	NONE	NONE	\$34.00	07/08 & 08/09	01/09	03/09	\$1,855.00	07/08 & 08/09	06/09	07/09	\$1,923.00	Authorization submittal to Caltrans Nov. 2007. Construction March 2008.	1/25/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$320.00	03/04	06/07	06/08	\$320.00	City of San Jose to procure and install signal priority at CSJ controlled intersections. VTA also working with Caltrans to install BSP on Alum Rock section of Rapid 522.	1/25/2007
NONE	NONE	NONE	\$60.00	NONE	NONE	NONE	\$653.00	2007/08	6/2008	12/2008	\$738.00	Design complete. Environmental complete. Submitting E76 for construction. Submitted the ES&E package to Caltrans.	1/24/2008
NONE	NONE	NONE	\$0.00	NONE	NONE	NONE	\$17,550.00	2002-2008	NONE	NONE	\$17,550.00	no updated information was available at the time of publication.	1/29/2008