



Programmed Projects Quarterly Monitoring Report
July - September 2006

Sponsor:		City of Cupertino	Project Title:		Mary Avenue Bicycle/Pedestrian Overcrossing at I-280				
1 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	03SC01	Construction of a bicycle/pedestrian overcrossing of I-280 to connect the north and south portions of Mary Avenue.			Programmed Year	Current			
Fund Source				Start	End				
Local \$860 State \$500 TDA 3 & Measure B \$4,325 TFCA \$1,114				Planning	\$200	00/01		Completed	In order to expedite CNST, project was split into 2 phases. Phase 1 construction was completed 12/05. Phase 2 design is proceeding toward completion, and construction is to begin first quarter 2007 and be completed first quarter 2008.
				PE/ENV	\$100	01/02			
				Right of Way	\$0				
Manager Name		Glenn Goepfert	Design	\$1,600	03/04	10/03	5/05		
Phone/Fax		(408) 777-3244	Construction	\$5,000	04/05	6/05	6/06	Funds Expire	
E-Mail		glenn@cupertino.org	Total	\$6,900				Last Updated	9/13/2006

Sponsor:		City of Cupertino	Project Title:		Cupertino Pavement Rehab on Various Streets				
2 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050056	Rehabilitation of various roadways including improvements to failing pavement and improve roadway on three major collectors.			Programmed Year	Current			
Fund Source				Start	End				
Local \$174 STP \$795				Planning	\$0				Project was combined with SCL050016. E-76 approved. Construction contract awarded for 06 project. Project completion projected around November 2006.
				PE/ENV	\$10		05/07	01/08	
				Right of Way	\$0				
Manager Name		Carmen Lynaugh	Design	\$60		09/07	03/08		
Phone/Fax		408-777-3215/ 408-777-3333	Construction	\$899	05/06 & 07/08	06/08	09/08	Funds Expire	
E-Mail		carmenl@cupertino.org	Total	\$969				Last Updated	9/13/2006