



**Programmed Projects Quarterly Monitoring Report**  
July - September 2006

<b>Sponsor:</b>		<b>City of Morgan Hill</b>	<b>Project Title:</b>		<b>Cochrane Road Rehabilitation</b>				
1 of 4	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050015</b>	Between US 101 and Monterey Road; Rehabilitation and Overlay of roadway.					<b>Programmed Year</b>		
	<b>Fund Source</b>		<b>Start</b>	<b>End</b>					
	Local \$162 STP \$282			<b>Planning</b>	\$0				Construction 95% completed.
				<b>PE/ENV</b>	\$0				
			<b>Right of Way</b>	\$0					
<b>Manager Name</b>		Mori Struve	<b>Design</b>	\$19		05/05	07/05		
<b>Phone/Fax</b>		408-776-7333/ 408-779-6282	<b>Construction</b>	\$425	05/06	07/05	10/06	<b>Funds Expire</b>	
<b>E-Mail</b>		moris@morganhill.ca.gov	<b>Total</b>	<b>\$444</b>				<b>Last Updated</b>	9/11/2006

<b>Sponsor:</b>		<b>City of Morgan Hill</b>	<b>Project Title:</b>		<b>Depot Street Capital Improvements</b>				
2 of 4	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050031</b>	Depot St; Construct new sidewalks, landscape and other bike/ped streetscape improvements including along unfinished 5-block section of Eastern gateway (TLC Program)					<b>Programmed Year</b>		
	<b>Fund Source</b>		<b>Start</b>	<b>End</b>					
	CMAQ \$2,627 Local \$341			<b>Planning</b>	\$0				E-76 package received. Construction started 9/5/06. Estimated project completion is January 2007.
				<b>PE/ENV</b>	\$45	04/05			
			<b>Right of Way</b>	\$0					
<b>Manager Name</b>		Yat Cho	<b>Design</b>	\$389	04/05				
<b>Phone/Fax</b>		408-776-7373	<b>Construction</b>	\$2,574	05/06	01/07		<b>Funds Expire</b>	
<b>E-Mail</b>		yatc@ch.morgan-hill.ca.gov	<b>Total</b>	<b>\$3,008</b>				<b>Last Updated</b>	9/15/2006



**Programmed Projects Quarterly Monitoring Report**  
July - September 2006

<b>Sponsor:</b>		<b>City of Morgan Hill</b>	<b>Project Title:</b>		<b>East Main Street Rehabilitation</b>				
<b>3 of 4</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050059</b>	On East Main St. from the UPRR crossing to Calle Mazatan; replace failing pavement and perform overlay and striping.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Local \$16 STP \$117				<b>Planning</b>	\$0				E-76 obtained. Project construction 95% complete.
				<b>PE/ENV</b>	\$0				
			<b>Right of Way</b>	\$0					
<b>Manager Name</b>		Mori Struve	<b>Design</b>	\$5					
<b>Phone/Fax</b>		408-776-7333 ext. 247	<b>Construction</b>	\$128	05/06	01/06	10/06	<b>Funds Expire</b>	
<b>E-Mail</b>		moris@morgan-hill.ca.gov	<b>Total</b>	<b>\$133</b>				<b>Last Updated</b>	9/12/2006

<b>Sponsor:</b>		<b>City of Morgan Hill</b>	<b>Project Title:</b>		<b>Main Street Resurfacing</b>				
<b>4 of 4</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050074</b>	On West Main St. between Monterey Rd and Peak Ave & East Main Street between Carriage Lamp Wy and Serene Dr; Remove and replace damaged curb and gutter.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	<b>Start</b>		<b>End</b>						
Local \$38 STP \$286				<b>Planning</b>	\$0				Project entered in to the 2007 TIP. Beginning process for Caltrans Local Assistance. Project to be designed and constructed in FY 07/08.
				<b>PE/ENV</b>	\$0				
			<b>Right of Way</b>	\$0					
<b>Manager Name</b>		Mori Struve	<b>Design</b>	\$0		01/07	04/07		
<b>Phone/Fax</b>		408-776-7333 x247/408-779-6282	<b>Construction</b>	\$324	07/08	06/07	08/07	<b>Funds Expire</b>	
<b>E-Mail</b>		moris@pw.morgan-hill.ca.gov	<b>Total</b>	<b>\$324</b>				<b>Last Updated</b>	9/11/2006