



**Programmed Projects Quarterly Monitoring Report**  
October - December 2005

<b>Sponsor:</b>		<b>City of Gilroy</b>	<b>Project Title:</b>		<b>Uvas Creek Trail Class 1 Bicycle Path</b>			
<b>1 of 6</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>03SC02</b>	Construct a 12-foot wide paved Class 1 path from Luchessa Avenue Bridge into the soon to be constructed Gilroy Sports Park along Uvas Creek Trail			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>	Construction completed. Final report submitted.				
Local \$167 TFCA \$363	<b>Planning</b>		\$0					
<b>Manager Name</b>	Don Dey		<b>PE/ENV</b>		\$0			
<b>Phone/Fax</b>	(408) 846-0450 x283		<b>Right of Way</b>		\$0			
<b>E-Mail</b>	ddey@ci.gilroy.ca.us	<b>Design</b>	\$0					
		<b>Construction</b>	\$530	03/04	01/05	10/05	<b>Funds Expire</b>	<b>Completed</b>
		<b>Total</b>	<b>\$530</b>				<b>Last Updated</b>	12/13/2005

<b>Sponsor:</b>		<b>City of Gilroy</b>	<b>Project Title:</b>		<b>Monterey Streetscape Improvements - 6th Street to 7th Street</b>			
<b>2 of 6</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>
	<b>SCL010034</b>	Various streetscape improvements on Monterey Road between 6th and 7th Streets.			<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Start</b>		<b>End</b>	Punch list items complete. Council has approved project. Final closeout to be completed shortly.				
Local \$191 TLC \$1,474	<b>Planning</b>		\$0					
<b>Manager Name</b>	Don Dey		<b>PE/ENV</b>		\$0			
<b>Phone/Fax</b>	(408) 846-0450 / 846-0429		<b>Right of Way</b>		\$0			
<b>E-Mail</b>	ddey@ci.gilroy.ca.us	<b>Design</b>	\$197			08/02	Completed	
		<b>Construction</b>	\$1,468	02/03	01/04	Completed	<b>Funds Expire</b>	<b>Completed</b>
		<b>Total</b>	<b>\$1,665</b>				<b>Last Updated</b>	12/13/2005

**Gilroy**



**Programmed Projects Quarterly Monitoring Report**  
October - December 2005

<b>Sponsor:</b>		<b>City of Gilroy</b>	<b>Project Title:</b>		<b>Rossi Lane and Murray Avenue Rehabilitation</b>				
<b>3 of 6</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050017</b>	On Rossi Lane btw Luchessa Ave. & City Limits & on Murray Avenue between Tompkins Ct & Ronan St.; Rehab roadway.				<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Planning</b>		\$0		<b>Start</b>	<b>End</b>			
Local \$63 STP \$289	<b>PE/ENV</b>		\$2		06/05	06/05			
	<b>Right of Way</b>		\$0						
<b>Manager Name</b>		Mike Goodhue	<b>Design</b>	\$15		07/05	08/05		
<b>Phone/Fax</b>		408-846-0450/ 408-846-0429	<b>Construction</b>	\$335	05/06	09/05	05/06	<b>Funds Expire</b>	<b>6/30/06</b>
<b>E-Mail</b>		mgoodhue@ci.gilroy.ca.us	<b>Total</b>	<b>\$352</b>				<b>Last Updated</b>	12/13/2005

<b>Sponsor:</b>		<b>City of Gilroy</b>	<b>Project Title:</b>		<b>Monterey Streetscape - 4th to 6th St.</b>				
<b>4 of 6</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050032</b>	On Monterey St. Between 4th and 6th Streets; Various streetscape improvements (TLC Project).				<b>Programmed Year</b>	<b>Current</b>		
<b>Fund Source</b>	<b>Planning</b>		\$0		<b>Start</b>	<b>End</b>			
CMAQ \$2,500 Local \$535	<b>PE/ENV</b>		\$1						
	<b>Right of Way</b>		\$1						
<b>Manager Name</b>		Don Dey	<b>Design</b>	\$248					
<b>Phone/Fax</b>		408-846-0450	<b>Construction</b>	\$2,785	05/06			<b>Funds Expire</b>	<b>6/30/06</b>
<b>E-Mail</b>		ddey@ci.gilroy.ca.us	<b>Total</b>	<b>\$3,035</b>				<b>Last Updated</b>	12/13/2005

**Gilroy**



**Programmed Projects Quarterly Monitoring Report**  
October - December 2005

<b>Sponsor:</b>		<b>City of Gilroy</b>	<b>Project Title:</b>		<b>Forest Street Ovelay</b>				
5 of 6	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050051</b>	Overlay/Rehabilitate local roadway between IOOF Ave. and Miller Slough Bridge			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	Local \$17 STP \$120			<b>Start</b>	<b>End</b>				
				<b>Planning</b>	\$0				Project has had Field Review through Caltrans. Working on Design phase.
				<b>PE/ENV</b>	\$0				
		<b>Right of Way</b>	\$0						
		<b>Design</b>	\$1		11/05	01/06			
	<b>Manager Name</b>	Laurie Loveless							
	<b>Phone/Fax</b>	408-846-0450	<b>Construction</b>	\$136	05/06	04/06	06/06	<b>Funds Expire</b>	<b>6/30/06</b>
	<b>E-Mail</b>	lloveless@ci.gilroy.ca.us	<b>Total</b>	<b>\$137</b>				<b>Last Updated</b>	12/12/2005

<b>Sponsor:</b>		<b>City of Gilroy</b>	<b>Project Title:</b>		<b>Monterey Road Corridor Improvements</b>				
6 of 6	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL990051</b>	Monterey Road Corridor Improvements: for auto, transit and pedestrian.			<b>Programmed Year</b>	<b>Current</b>			
<b>Fund Source</b>	CMAQ \$417 (1999) Local \$27 STIP/CMAQ Match \$53			<b>Start</b>	<b>End</b>				
				<b>Planning</b>					City punch list items completed. Project received Council approval. Final closeout expected shortly.
				<b>PE/ENV</b>					
		<b>Right of Way</b>							
		<b>Design</b>	\$57		06/00	10/00			
	<b>Manager Name</b>	Don Dey							
	<b>Phone/Fax</b>	(408) 846-0450	<b>Construction</b>	\$440	99/00 and Prior	04/04	In progress	<b>Funds Expire</b>	<b>Allocated/Awarded</b>
	<b>E-Mail</b>	ddey@ci.gilroy.ca.us	<b>Total</b>	<b>\$497</b>				<b>Last Updated</b>	12/14/2005

**Gilroy**