



Programmed Projects Quarterly Monitoring Report
October - December 2005

Sponsor:		City of Milpitas	Project Title:		Bike/Pedestrian Overcrossing of UPRR (north of Montague Expwy.)				
1 of 4	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	02SC01	Develop and construct a Class I bike/pedestrian overcrossing of the UPRR tracks in the vicinity of the Great Mall.			Programmed Year	Current			
	Fund Source			Start	End				
	BEP \$3,995 Local \$1,112 Measure B \$200 TFCA \$250 (2002)			Planning	\$181	03/04	07/02	05/05	This project is cancelled. Will be removed.
				PE/ENV	\$100	04/05	10/04	07/05	
			Right of Way	\$847	05/06	08/05	05/06		
			Design	\$424	05/06	08/05	07/06		
Manager Name		Mike McNeely	Construction	\$3,611	06/07	09/06	05/07	Funds Expire	10/31/05 (TFCA)
Phone/Fax		(408) 586-3301	Total	\$5,163				Last Updated	12/13/2005
E-Mail		mmcneely@ci.milpitas.ca.gov							

Sponsor:		City of Milpitas	Project Title:		Coyote Creek Trail Reach 1				
2 of 4	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	03SC03	Construct 2 miles of an asphalt paved bicycle path and three access points along Coyote Creek from N. McCarthy Blvd. to Alviso-Milpitas Rd.			Programmed Year	Current			
	Fund Source			Start	End				
	ABAG \$391 Local \$551 MEASURE 'B' BICYCLE \$160 TFCA \$95			Planning	\$0				Construction is nearly complete. Punch list items being worked on. TFCA Report submitted. Completion expected by February 2006.
				PE/ENV	\$45				
			Right of Way	\$0					
			Design	\$290		In progress	12/04		
Manager Name		Gail Seeds	Construction	\$862	03/04	02/05	09/05	Funds Expire	10/31/2006 (TFCA)
Phone/Fax		(408) 586-3408	Total	\$1,197				Last Updated	12/13/2005
E-Mail		gseeds@ci.milpitas.ca.gov							

Milpitas



Programmed Projects Quarterly Monitoring Report
October - December 2005

Sponsor:		City of Milpitas	Project Title:		S. Park Victoria Drive Rehabilitation					
3 of 4	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL050030	South Park Victoria Drive btw Yosemite Drive and Calaveras Blvd and btw Big Basin Drive and Saratoga Drive; Rehabilitate and overlay roadway.			Programmed Year	Current				
Fund Source	Start		End							
Local \$562 STP \$705				Planning	\$0				Project is through field review. Currently under design.	
				PE/ENV	\$5		09/04	12/25		
			Right of Way	\$0						
			Design	\$146		12/04	05/06			
Manager Name		Jimmy Nguyen	Construction	\$1,116	05/06 & 06/07	07/05	11/06	Funds Expire	6/30/06 & 6/30/07	
Phone/Fax		408-586-3318/ 408-586-3305	Total	\$1,267				Last Updated	12/13/2005	
E-Mail		dnguyen@ci.milpitas.ca.gov								

Sponsor:		City of Milpitas	Project Title:		Berryessa Creek Bike/Ped Trail					
4 of 4	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL991056	Construct Reach 3 of the Berryessa Creek Trail which will extend 1.1 miles from Abel Street to Town Center.			Programmed Year	Current				
Fund Source	Start		End							
Local \$550 SCVWD \$90 TEA \$375 (1999)				Planning				Completed	Project has been coordinated with Water District's upcoming flood projection project along Berryessa Creek. A construction contract was awarded in February 2004. Project is currently under construction. Scheduled for completion in May 2005.	
				PE/ENV				Completed		
			Right of Way				Completed			
			Design	\$275	00/01	11/01	Completed			
Manager Name		Michael Boitnoitt	Construction	\$740	00/01	05/04	05/05	Funds Expire	Allocated/Awarded	
Phone/Fax		(408) 586-3305/586-3315	Total	\$1,015				Last Updated	3/14/2005	
E-Mail		mboitnoitt@ci.milpitas.ca.gov								

Milpitas