



Programmed Projects Quarterly Monitoring Report
January - March 2007

Sponsor:		City of Cupertino	Project Title:		Mary Avenue Bicycle/Pedestrian Overcrossing at I-280			
1 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	03SC01	Construction of a bicycle/pedestrian overcrossing of I-280 to connect the north and south portions of Mary Avenue.			Programmed Year	Current		
Fund Source	Start		End					
Local \$860 State \$500 TDA 3 & Measure B \$4,325 TFCA \$1,114			Planning	\$200	00/01		Completed	Phase 1 construction completed 12/05. Phase 2 design is complete. Anticipate April 2007 award of Phase 2 construction contract, and completion of Phase 2 construction in second quarter 2008.
			PE/ENV	\$100	01/02			
		Right of Way	\$0					
Manager Name		Glenn Goepfert	Design	\$2,800	03/04	10/03 12/06		
Phone/Fax		(408) 777-3244	Construction	\$7,700	04/05	09/05 05/08	Funds Expire	
E-Mail		glenn@cupertino.org	Total	\$10,800			Last Updated	3/14/2007

Sponsor:		City of Cupertino	Project Title:		Cupertino Pavement Rehab on Various Streets			
2 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL050056	Rehabilitation of various roadways including improvements to failing pavement and improve roadway on three major collectors.			Programmed Year	Current		
Fund Source	Start		End					
Local \$174 STP \$795			Planning	\$0				Final report on completed 2005/06 overlay project anticipated April 2007. Request for obligation of funds for 2007/08 overlay project submitted to Caltrans February 2007. Construction of 2007/08 overlay project projected to commence late summer 2007.
			PE/ENV	\$10		05/07	01/08	
		Right of Way	\$0					
Manager Name		Glenn Goepfert	Design	\$60		09/07 03/08		
Phone/Fax		408-777-3244/ 408-777-3333	Construction	\$899	05/06 & 07/08	06/08 09/08	Funds Expire	
E-Mail		glenn@cupertino.org	Total	\$969			Last Updated	3/14/2007