



**Programmed Projects Quarterly Monitoring Report**  
January - March 2007

<b>Sponsor:</b>		<b>City of Los Altos Hills</b>	<b>Project Title:</b>		<b>Page Mill Road Rehabilitation</b>				
1 of 3	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050019</b>	On Page Mill Road From the Matadero Creek Ln to approx. 900 ft north of Altamont Rd & from Berryhill Lane to Country Way; Rehabilitate roadway.			<b>Programmed Year</b>	<b>Current</b>			
			<b>Start</b>	<b>End</b>					
<b>Fund Source</b>		Local \$94 STP \$131	<b>Planning</b>	\$0				Construction has been completed and is awaiting closeout.	
			<b>PE/ENV</b>	\$5					
			<b>Right of Way</b>	\$0					
<b>Manager Name</b>			Henry Louie	<b>Design</b>	\$10				
<b>Phone/Fax</b>		650-941-7222	<b>Construction</b>	\$210	05/06		Completed	<b>Funds Expire</b>	<b>Completed</b>
<b>E-Mail</b>		dross@losaltoshills.ca.gov	<b>Total</b>	<b>\$225</b>				<b>Last Updated</b>	3/14/2007

<b>Sponsor:</b>		<b>City of Los Altos Hills</b>	<b>Project Title:</b>		<b>EI Monte Road Pavemant Rehabilitation Project</b>				
2 of 3	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050060</b>	On EI Monte Rd. between Moody Rd. and Stonebrook Dr.; reconstruct and rehabilitate roadway including drainage system, traffic loop, and pavement markings.			<b>Programmed Year</b>	<b>Current</b>			
			<b>Start</b>	<b>End</b>					
<b>Fund Source</b>		Local \$106 STP \$71	<b>Planning</b>	\$0				Construcion has been completed. Awaiting closeout.	
			<b>PE/ENV</b>	\$5	08/05	Completed			
			<b>Right of Way</b>	\$0					
<b>Manager Name</b>			Henry Louie	<b>Design</b>	\$15	12/05	Completed		
<b>Phone/Fax</b>		650-941-7222 ext. 228	<b>Construction</b>	\$157	05/06	07/06	Completed	<b>Funds Expire</b>	<b>Completed</b>
<b>E-Mail</b>		hlouie@losaltoshills.ca.gov	<b>Total</b>	<b>\$177</b>				<b>Last Updated</b>	3/14/2007



**Programmed Projects Quarterly Monitoring Report**  
January - March 2007

<b>Sponsor:</b>		<b>City of Los Altos Hills</b>	<b>Project Title:</b>		<b>Fremont Road Rehabilitation</b>				
<b>3 of 3</b>	<b>Project No</b>	<b>Project Description</b>	<b>Project Phase</b>	<b>Funds (\$000)</b>	<b>Schedule</b>			<b>Comments</b>	
	<b>SCL050068</b>	Los Altos Hills: On Fremont Rd btw Concepcion & Edith Ave, & from Edith Ave to Burke Rd; Overlay roadway & reconstruct failed sections, replace pavement marking, & improve roadway drainage system.			<b>Programmed Year</b>	<b>Current</b>			
	<b>Fund Source</b>		Local \$54 STP \$136	<b>Start</b>	<b>End</b>				
				<b>Planning</b>	\$0				Project going through Local Assistance Process.
			<b>PE/ENV</b>	\$5	06/07	08/06	12/06		
			<b>Right of Way</b>	\$0					
			<b>Design</b>	\$15	06/07	12/06	04/07		
			<b>Construction</b>	\$170	07/08	07/07	10/07	<b>Funds Expire</b>	
			<b>Total</b>	<b>\$190</b>				<b>Last Updated</b>	3/14/2007