



Programmed Projects Quarterly Monitoring Report
April - June 2005

Sponsor:		City of San Jose	Project Title:		Los Gatos Creek Trail Crossing to Gregory St				
1 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	00SC05	Consists of an ADA-accessible bridge crossing from an existing trail segment on the NW side of Los Gatos Creek to Gregory St. The bridge will be 12 foot wide and span a distance of approximately 150 feet.			Programmed Year	Current			
Fund Source	Start		End						
Local \$385 TFCA \$145 (2000)				Planning	\$0				Project completed. Accepted by City on 4/8/04. Final TFCA Report Submitted. Project is Completed.
				PE/ENV	\$0				
			Right of Way	\$0					
			Design	\$0			Completed		
Manager Name		Yves Zsutty	Construction	\$530	00/01	08/03	Completed	Funds Expire	Completed (TFCA)
Phone/Fax		(408) 794-1302	Total	\$530				Last Updated	7/12/2005
E-Mail		yves.zsutty@sanjoseca.gov							

Sponsor:		City of San Jose	Project Title:		Coyote Creek Trail - Montague Expwy. To SR 237, Phase I				
2 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	02SC03	Phase I will construct a portion of the northernmost section of the Coyote Creek Trail in San Jose			Programmed Year	Current			
Fund Source	Start		End						
City Funds \$273.9 TFCA \$165 (2002)				Planning	\$0				Advertise: 7/04 Bid Opening: 8/04 Contract Award: 8/04 Start Construction: 9/04 Complete Project: 7/05 Project Granted TFCA Extension until 10/05
				PE/ENV	\$0				
			Right of Way	\$0					
			Design	\$0			Completed		
Manager Name		Yves Zsutty	Construction	\$439	02/03	9/04	7/05	Funds Expire	10/31/05 (TFCA)
Phone/Fax		(408) 794-1302	Total	\$439				Last Updated	7/7/2005
E-Mail		yves.zsutty@sanjoseca.gov							



Programmed Projects Quarterly Monitoring Report
April - June 2005

Sponsor:		City of San Jose	Project Title:		San Jose Light Rail Transit - Signal Re-timing Project			
3 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	02SC04	Develop and implement the new coordinated signal timing plans for the 93 intersections located on arterials along and cross LRT corridors within San Jose			Programmed Year	Current		
Fund Source	Start		End					
TFCA \$435 (2002)			Planning \$25 PE/ENV \$10 Right of Way \$0	02/03	07/02	01/03	Working on resolving Vector Control issues. TFCA extension granted through 4/30/06.	
				02/03	07/02	01/03		
		02/03		07/02	01/03			
Manager Name	Devin Gianchandani	Design	\$0					
Phone/Fax	(408) 277-2543/ 286-7470	Construction	\$400	02/03	11/03	04/05	Funds Expire 4/30/06 (TFCA)	
E-Mail	devin.gianchandani@sanjoseca.gov	Total	\$435				Last Updated 6/14/2005	

Sponsor:		City of San Jose	Project Title:		San Jose Class 2 Bicycle Lanes			
4 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	03SC04	This project will implement 6.5 miles of Class 2 bicycle lanes on San Fernando St., Almaden Blvd., Woz Way, 4th St., and 11th St.			Programmed Year	Current		
Fund Source	Start		End					
Local \$14 TFCA \$32			Planning \$0 PE/ENV \$0 Right of Way \$0	07/03	07/03	10/04	City Council approval in June 05. Construction to begin August 05 and end October 05.	
				07/03	07/03	10/04		
		07/03		07/03	10/04			
Manager Name	John Brazil	Design	\$0	07/03	6/05			
Phone/Fax	(408) 277-4838	Construction	\$46	03/04	08/05	10/05	Funds Expire 10/31/2005 (TFCA)	
E-Mail	john.brazil@sanjoseca.gov	Total	\$46				Last Updated 6/29/2005	



Programmed Projects Quarterly Monitoring Report
April - June 2005

Sponsor:		City of San Jose		Project Title:		San Jose Signal Re-timing		
5 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	03SC05	Design and implement coordinated "time-of-day" signal timing plans for 84 signalized intersections along 10 arterial corridors within the City of San Jose.			Programmed Year	Current		
Fund Source	Start		End					
Local \$71 TFCA \$283				Planning	\$0			Eleven corridors have been retimed. The project is 75% complete and on schedule. The final systems will be retimed by May 1, 2005.
			PE/ENV	\$0				
			Right of Way	\$0				
Manager Name		Lily Lim-Tsao	Design	\$0				
Phone/Fax		(408) 277-2549	Construction	\$354	03/04	03/04	10/05	
E-Mail		lily.lim-tsao@sanjoseca.gov	Total	\$354				Last Updated 3/15/2005

Sponsor:		City of San Jose		Project Title:		Silicon Valley Transportation Management Center (TMC)		
6 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL010041	Construct a new regional Traffic Management Center in the SJ Civic Center that will allow for better integration of local & regional traffic management			Programmed Year	Current		
Fund Source	Start		End					
City Funds \$300 Fed ITS \$580 TFCA \$280 (2002)				Planning	\$0			Functional requests for the SV-ITS infrastructure master plan have been developed and Master plan completed. Distributed to interested parties. Formal presentation pending. Awaiting development of web based asset management software from Advance Fiber.
			PE/ENV	\$0				
			Right of Way	\$0				
Manager Name		Lily Lim-Tsao	Design	\$0				
Phone/Fax		(408) 277-2549	Construction	\$1,158	02/03	01/03		
E-Mail		lily.lim-tsao@sanjoseca.gov	Total	\$1,158				Last Updated 6/14/2005



Programmed Projects Quarterly Monitoring Report
April - June 2005

Sponsor:		City of San Jose	Project Title:		City of San Jose Rehab of Various Streets				
7 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050028	Various MTS Roadway Within City Limits: Resurface and rehab various MTS roadway.			Programmed Year	Current			
Fund Source	Start		End						
Local \$853 STP \$6,584				Planning	\$0				Process for obligation begun.
				PE/ENV	\$0				
			Right of Way	\$0					
			Design	\$743	05/06	10/05	04/06		
Manager Name		Amanda Lei							
Phone/Fax		408-277-5516 / 408-277-3621	Construction	\$6,694	05/06 & 06/07	06/06	06/07	Funds Expire	6/30/06 & 6/30/07
E-Mail		amanda.lei@sanjoseca.gov	Total	\$7,437				Last Updated	3/15/2005

Sponsor:		City of San Jose	Project Title:		Almaden Expressway Ped. Overcrossing				
8 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050039	Almaden Expressway, near Coleman Rd; Construct a 360 ft. Ped Bridge over Almaden Expressway to connect nearby trails and to the Almaden Light Rail Station.			Programmed Year	Current			
Fund Source	Start		End						
Demo \$496 Local \$5,700				Planning	\$0				Project obligated. CSJ staff to define steps to proceed from study to master plan and design by 7/31/05.
				PE/ENV	\$150	04/05			
			Right of Way	\$0					
			Design	\$30	04/05				
Manager Name		Yves Zsutty							
Phone/Fax		(408) 794-1302	Construction	\$4,021	04/05			Funds Expire	6/30/05
E-Mail		yves.zsutty@sanjoseca.gov	Total	\$4,201				Last Updated	6/15/2005



Programmed Projects Quarterly Monitoring Report
April - June 2005

Sponsor:		City of San Jose	Project Title:		Silicon Valley Smart Corridor - Highway 880 Enhancement			
9 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL976002	Silicon Valley Smart Corridor, various highways, expressways and arterials - fiber optics, video cameras, changeable message signals, traffic sensors, data collection stations & software upgrades.			Programmed Year	Current		
Fund Source	Start		End					
Demo \$1,373 Other Fed \$1,187 TFCA \$714 (1998)	Planning					Project has been obligated.		
	PE/ENV			10/99	01/01			
	Right of Way							
	Design		02/01	06/03				
Manager Name	Lily Lim-Tsao							
Phone/Fax	(408) 277-2549	Construction	\$3,274	00/01	06/05	12/06	Funds Expire	Allocated
E-Mail	lily.lim-tsao@sanjoseca.gov	Total	\$3,274				Last Updated	6/15/2005

Sponsor:		City of San Jose	Project Title:		Implementation of ITS along Milpitas/Warm Springs			
10 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments
	SCL990048	Fremont and Milpitas - Milpitas Boulevard/Warm Springs Boulevard Corridor from Stevenson Blvd in Fremont to Tasman Drive in Milpitas - Implementation of ITS along Milpitas/Warm Springs Blvd Corridor.			Programmed Year	Current		
Fund Source	Start		End					
CMAQ \$2,780 (1999) STIP \$449 (1999)	Planning					Construction was completed in March 2004. Closeout is pending resolution of contractor delay claims.		
	PE/ENV		\$21	99/00	10/99		Completed	
	Right of Way							
	Design	\$64	99/00	02/01	Completed			
Manager Name	Lily Lim-Tsao							
Phone/Fax	(408) 277-2549	Construction	\$3,144	99/00	05/02	Completed	Funds Expire	Allocated/Awarded
E-Mail	lily.lim-tsao@sanjoseca.gov	Total	\$3,229				Last Updated	6/14/2005



Programmed Projects Quarterly Monitoring Report
April - June 2005

Sponsor:		City of San Jose	Project Title:		San Jose Airport ITS					
11 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL990052	San Jose - Surrounding area of San Jose International Airport - implementation of ITS around San Jose Airport (CMAQ Match).			Programmed Year	Current				
Fund Source	CMAQ \$1,770 (1999) Local \$230 STIP \$58 (1999)		Start	End						
				Planning				Construction was completed in February 2004. Contractor is in the process of completing punch list items. Project closeout expected shortly.		
				PE/ENV	\$14	99/00	10/99		11/00	
		Right of Way								
		Design	\$44	99/00	11/00	10/01				
	Manager Name	Lily Lim-Tsao	Construction	\$2,000	99/00	07/02	Completed	Funds Expire	Allocated/Awarded	
	Phone/Fax	(408) 277-2549	Total	\$2,058				Last Updated	7/14/2005	
	E-Mail	lily.lim-tsao@sanjoseca.gov								

Sponsor:		City of San Jose	Project Title:		Stevens Creek/Winchester Blvd ITS					
12 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL991007	Install ITS infrastructure along a highly congested MTS regional arterial corridor.			Programmed Year	Current				
Fund Source	CMAQ \$2,748 (2000) STIP/CMAQ Match \$357		Start	End						
				Planning				Project has been obligated and set for construction.		
				PE/ENV			10/00		06/01	
		Right of Way								
		Design	\$1,087	01/02	03/02	08/02				
	Manager Name	Lily Lim-Tsao	Construction	\$2,018	02/03	06/04	06/06	Funds Expire	Allocated	
	Phone/Fax	(408) 277-2549	Total	\$3,105				Last Updated	6/14/2005	
	E-Mail	lily.lim-tsao@sanjoseca.gov								



Programmed Projects Quarterly Monitoring Report
April - June 2005

Sponsor:		City of San Jose	Project Title:		Internet Traveler Information System				
13 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL991011	Develop and implement a traveler-focused web page. This site would include travel planning links and offer selected camera views so that motorists can view traffic conditions before traveling.			Programmed Year	Current			
Fund Source	Start		End						
CMAQ \$265 (2000) Local \$35				Planning			06/01	Website launch was completed in December 03. Project acceptance occurred on June 30, 2004. Closeout documents submitted to Caltrans in December 04. Final Reimbursement received.	
				PE/ENV					
			Right of Way						
			Design	\$300	02/03	06/02	12/03		
Manager Name		Lily Lim-Tsao	Construction					Funds Expire	Completed
Phone/Fax		(408) 277-2549	Total	\$300				Last Updated	6/14/2005
E-Mail		lily.lim-tsao@sanjoseca.gov							

Sponsor:		City of San Jose	Project Title:		Highway 101 Bailey Avenue Interchange				
14 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL991065	Coyote Valley - Bailey Avenue Interchange. Add new project pursuant to CTC STIP amendment No. 98s-107. Project to be funded through the Interregional improvement Program.			Programmed Year	Current			
Fund Source	Start		End						
ITIP \$18,000 (2000) Local \$22,500 Other \$4,500				Planning				Project is in operation. Punch list items to be completed.	
				PE/ENV					
			Right of Way						
			Design						
Manager Name		Henry Sum	Construction	\$45,000	00/01	04/03	12/04	Funds Expire	Allocated/Awarded
Phone/Fax		(408) 277-5161	Total	\$45,000				Last Updated	3/12/2005
E-Mail		henry.sum@sanjoseca.gov							



Programmed Projects Quarterly Monitoring Report
April - June 2005

Sponsor:		City of San Jose	Project Title:		Guadalupe River Park Trail				
15 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL991067	Multi-use path between Julian Street and Coleman Ave. on East side of Guadalupe River. Provides connections to downtown San Jose redevelopment and arena.			Programmed Year	Current			
Fund Source	Start		End						
Local \$65 TEA-TLC \$500 (1999)				Planning				Project is under construction. Project is 98% complete between Santa Clara and Julian Streets & 75% complete between Julian St. and Coleman Ave. 100% completion expected by September 2005.	
				PE/ENV					
			Right of Way						
			Design						
Manager Name		Dennis Korabiak							
Phone/Fax		(408) 794-1085	Construction	\$565	00/01	09/02	09/05	Funds Expire	Allocated/Awarded
E-Mail		dennis.korabiak@sanjoseca.gov	Total	\$565				Last Updated	3/17/2005

Sponsor:		City of San Jose	Project Title:		Los Gatos Creek Bike/Ped Trail					
16 of 16	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments		
	SCL991068	Design & environmental review, and land acquisition of Class I bicycle path between Lincoln Ave. and Auzerais Ave.			Programmed Year	Current				
Fund Source	Start		End							
Local \$98 TEA-TLC \$750 (1999)				Planning		In progress	09/03		Funds were allocated on 10/27/03. PE & CEQA is completed. NEPA is complete. Project currently in the design phase.	
				PE/ENV	\$395	00/01	In progress 10/05			
			Right of Way		02/04	11/05				
			Design		11/04	11/05				
Manager Name		Judy Salvano								
Phone/Fax		(408) 794-1378	Construction	\$453	00/01	4/06	11/07	Funds Expire	Allocated	
E-Mail		judy.salvano@sanjoseca.gov	Total	\$848				Last Updated	6/14/2005	