



Programmed Projects Quarterly Monitoring Report
October - December 2005

Sponsor:		City of Los Altos Hills	Project Title:		Page Mill Road Rehabilitation				
1 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050019	On Page Mill Road From the Matadero Creek Ln to approx. 900 ft north of Altamont Rd & from Berryhill Lane to Country Way; Rehabilitate roadway.			Programmed Year	Current			
Fund Source	Local \$94 STP \$131		Start	End	Project to begin obligation process.				
			Planning	\$0					
			PE/ENV	\$5					
			Right of Way	\$0					
	Manager Name	David Ross	Design	\$10					
	Phone/Fax	650-941-7222/ 650-941-3160	Construction	\$210	04/05			Funds Expire	6/30/06
	E-Mail	dross@losaltoshills.ca.gov	Total	\$225				Last Updated	6/15/2005

Sponsor:		City of Los Altos Hills	Project Title:		EI Monte Road Pavemant Rehabilitation Project				
2 of 2	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050060	On EI Monte Rd. between Moody Rd. and Stonebrook Dr.; reconstruct and rehabilitate roadway including drainage system, traffic loop, and pavement markings.			Programmed Year	Current			
Fund Source	Local \$106 STP \$71		Start	End	Project working with Caltrans on field review.				
			Planning	\$0					
			PE/ENV	\$5		08/05	12/05		
			Right of Way	\$0					
	Manager Name	Henry Louie	Design	\$15		12/05	04/06		
	Phone/Fax	650-941-7222 ext. 228	Construction	\$157	05/06	07/06	10/06	Funds Expire	6/30/06
	E-Mail	hlouie@losaltoshills.ca.gov	Total	\$177				Last Updated	12/13/2005