



Programmed Projects Quarterly Monitoring Report
January - March 2007

Sponsor:		City of Milpitas	Project Title:		S. Park Victoria Drive Rehabilitation				
1 of 1	Project No	Project Description	Project Phase	Funds (\$000)	Schedule			Comments	
	SCL050030	South Park Victoria Drive btw Yosemite Drive and Calaveras Blvd and Calaveras Blvd between Park Victoria Drive and I-680 ramp; Rehabilitate and overlay roadway.			Programmed Year	Current			
Fund Source	Local \$344 STP \$1,195			Start	End				
				Planning	\$0				Project is obligated and completed for FY 06. FY 07 Project received obligation in January and is under construction.
				PE/ENV	\$5		09/04	01/06	
				Right of Way	\$0				
		Design	\$146		03/05	02/06			
		Construction	\$1,116	05/06 & 06/07	07/06	11/06	Funds Expire	Allocated/Awarded	
		E-Mail	dnguyen@ci.milpitas.ca.gov	Total	\$1,267		Last Updated	3/14/2007	