Project Title	Project Number	Project Description	Sponsor	Funds Expire	Manager Name	Phone/Fax	E-Mail	Planning Cost in Thousands	Planning Programmed In	Planning Started In	Planning Ended In	Preliminary Engineering/Environmental Cost in Thousands	Preliminary Engineering/Environmental Programmed In	Preliminary Engineering/Environmental Started In	Preliminary Engineering/Environmental Ended In	Right of Way Cost in Thousands	Right of Way Programmed In	Right of Way Started In	Right of Way Ended In	Design Cost in Thousands	Design Programmed In	Design Started In	Design Ended In	Construction Cost in Thousands	Construction Programmed In	Construction Started In	Construction Ended In	Total Funding Cost in Thousands	Comments	Last Updated
3rd Street Promenade Project	SCL070014	3rd Street between depot & Monterey. Roadway demo and reconstruct. New sidewalk C & G, landscape and streetscape improvements.	City of Morgan Hill	3/1/2009	Yat Cho	408-776-7337	yatc@ch.morgan-hill.ca.gov	$0	NONE	NONE	NONE	$378	07/08	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$1,810	08/09	NONE	NONE	$2,188	Working on environmental documents. Received PE E76. Awarded to BKF Engineers on 10/3/2007.	10/9/2007
4th track: San Jose, Santa Clara	SCL010013	San Jose to Santa Clara; construct 4th main track.	JPB	6/30/2009	Joel Slavit	650-508-6476	slavitj@samtrans.com	$2,050	2002	NONE	NONE	$1,150	2002	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$20,600	2009	NONE	NONE	$23,800	NONE	10/15/2007
ACE Track Improvements	ALA010015	Construct 8,000 ft. passing siding between UPRR milepost 56.9 & 30.8 in the Livermore Valley.	ACE	Allocated	Brian Schmidt	(209) 944-6220	brian@acerail.com	$0	NONE	NONE	NONE	$0	NONE	10/02	Completed	$0	NONE	NONE	NONE	$0	NONE	09/03	Completed	$6,100	00/01	NONE	NONE	$6,100	Project is on hold. Working out issues with UPRR. Expect to go to CNST in 2008.	3/14/2007
Adobe Creek Bike and Pedestrian Bridge Replacement	SCL070028	Bridge that crosses Adobe Creek along the Hetch Hetchy ROW and connects Los Altos with Palo Alto; Replacement bridge.	City of Los Altos	5/31/08	Terry Greiner	650-947-2623	terry.greiner@ci.los-altos.ca.us	$10	2008	10/07	12/07	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$301	2008	4/08	9/08	$311	Currently awaiting FY08 Federal dollars to finalize NEPA documents and apply for E76 to construct.	10/9/2007
Almaden Expressway Bike/Pedestrian Improvements	SCL070009	Provision of bike lanes and pedestrian facilities on Almaden Expressway between Foxworthy Avenue and Ironwood Drive	County of Santa Clara	Allocated/Awarded	Khoa Vo	(408) 573-2491	khoa.vo@rda.sccgov.org	$0	NONE	NONE	NONE	$85	NONE	NONE	NONE	$5	NONE	NONE	NONE	$177	06/07	NONE	NONE	$1,750	06/07	NONE	NONE	$2,017	Completed; awaiting Board of Supervisors approval for project close out.	10/11/2007
Almaden Expressway Improvements	SCL070005	Various improvements including adding northbound and southbound auxiliary lanes on Almaden Expressway between Branham Ln and Blossom Hill Rd.	County of Santa Clara	5/31/08	Mike Griffis	408-573-2492/408-441-0276	mike.griffis@rda.sccgov.org	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$450	NONE	NONE	NONE	$300	NONE	NONE	NONE	$4,649	07/08 & 08/09	NONE	NONE	$5,399	Project is in preliminary design phase.	3/14/2007
Almaden Expressway Pedestrian Overpass	SCL050039	Almaden Expressway, near Coleman Rd; Construct a 360 ft. Ped Bridge over Almaden Expressway to connect nearby trails and to the Almaden Light Rail Station.	City of San Jose	Allocated/Awarded	Yves Zsutty	(408) 793-5561	yves.zsutty@sanjoseca.gov	$0	NONE	NONE	NONE	$150	04/05	NONE	NONE	$0	NONE	NONE	NONE	$496	07/08	NONE	NONE	$4,021	04/05	NONE	NONE	$4,667	Field review with Caltrans conducted on 9/11/07. City awaiting notice to proceed w/design documents. County Supervisors have approved award of contract for "undergrounding."	10/2/2007
Bay Trail Reach 9	SCL050082	Preparation of CNST and ENV documents for 1.2 miles of trail, a pedestrian bridge, and underpass with safety and enhancement improvements.	City of San Jose	No expiration	Yves Zsutty	(408) 793-5561	yves.zsutty@sanjoseca.gov	$0	NONE	NONE	NONE	$180	06/07	NONE	NONE	$50	06/07	NONE	NONE	$800	07/08	NONE	NONE	$6,000	08/09	NONE	NONE	$7,030	Field review conducted with Caltrans, awaiting notice to proceed. Pre award audit underway.	10/1/2007
Borregas Avenue Bicycle Bridges	SCL991063	Construct two bike/pedestrian bridges over Routes 101 and 237 at Borregas Avenue.	City of Sunnyvale	Allocated/Awarded	Jack Witthaus	(408) 730-7330	jwitthaus@ci.sunnyvale.ca.us	$0	NONE	NONE	NONE	$70	01/02	03/02	09/02	$0	03/04	N/A	N/A	$868	03/04	10/05	10/06	$7,465	06/07	09/07	01/09	$8,403	Project in construction phase.	10/18/2007
Bus Signal Priority Extension	02SC08	Implement bus signal priority on Rapid 522 between University Ave. in Palo Alto and Race Street in San Jose.	VTA	6/30/08 (TFCA)	Casey Emoto	(408) 321-5564	casey.emoto@vta.org	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$68	02/03	10/02	Completed	$451	02/03	05/04	06/08	$519	Bus signal priority equipment installation (55 intersections) complete in Caltrans section. Bus signal priority equipment procurement underway by City of San Jose for signals in City. Line 522 Rapid started 7/5/05.	3/14/2007
California Street Rehab Phase 2	SCL050069	Resurface and overlay roadway on California Street between San Antonio Road and Rengstorff Avenue.	City of Mountain View	5/31/08	Quan Tran	650-903-6311/650-903-6499	quan.tran@mountainview.gov	$0	NONE	NONE	NONE	$5	NONE	07/06	10/07	$0	NONE	NONE	NONE	$14	NONE	01/08	03/08	$449	07/08	07/08	10/08	$468	Field Review form was submitted to Caltrans on March 23, 2007. Obtained environmental clearance in June 2007. Project to obtain E76 by March 2008.	10/5/2007
Caltrain Maintenance Facility - Santa Clara County Share	JPB950001	Design and construct a maintenance facility to serve and maintain fleet of vehicles in San Jose.	JPB	Allocated/Awarded	Joel Slavit	(650) 508-6476	slavitj@samtrans.com	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	Completed	$1,200	01/02	In Progress	12/07	$1,200	Work is substantially completed and the Grand Opening was held on September 29th. Punch list item work w continue through next quarter.	10/15/2007
Caltrain/ACE Santa Clara Train Station	SCL991060	Rebuild the track and passenger platforms and construct track connections to enable ACE trains to stop at the Santa Clara Station.	JPB	Allocated	Joel Slavit	(650) 508-5476	slavitj@samtrans.com	$0	NONE	NONE	NONE	$0	NONE	NONE	12/01	$0	NONE	NONE	NONE	$701	00/01	05/05	12/06	$2,800	01/02	8/08	2/10	$3,501	The projected drawdown of the $3.1 million in CMAQ funds from Santa Clara County is still anticipated by the end of calendar year 2008/early 2009 with grant close-out to immediately follow.	3/14/2007
Campbell - Various Streets Rehabilitation	SCL050067	Various Streets; preventative maintenance and rehabilitation of AC pavement.	City of Campbell	5/31/08	Lisa Peterson	408-866-2190 / 408-376-0958	lisap@ci.campbell.ca.us	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$30	NONE	06/08	06/08	$338	NONE	09/08	11/08	$368	Campbell is starting to work on the plans and expects to be on track to apply for the construction money by March	10/17/2007
Capitol Expressway Rehabilitation	SCL050072	Capitol Expressway between SR 87 and Seven Trees Blvd; Minor repair of any failed roadway areas.	County of Santa Clara	5/31/09	Mike Griffis	408-573-2447/408-441-0276	mike.griffis@rda.sccgov.org	$0	NONE	NONE	NONE	$169	2009	02/09	04/09	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$843	2009	07/09	12/09	$1,012	Project entered in to 2007 TIP.	10/11/2007
City of Saratoga - Rehab on Various Streets	SCL050024	Allendale Ave between Fruitvale & Quito Rd, On Saratoga-Sunnyvale Road between Herriman & Prospect Rd & on Saratoga Ave btw Fruitvale & Heritage Oak & Cox Avenue & City Limits; Rehab roadway.	City of Saratoga	Allocated/Awarded	Macedonio Nunez	408-868-1218/ 408-868-1281	mnunez@saratoga.ca.us	$0	NONE	NONE	NONE	$83	NONE	11/04	01/05	$0	NONE	NONE	NONE	$179	NONE	01/05	03/06	$2,433	05/06	10/06	05/07	$2,695	Project FY 06 Notice of Completion forthcoming; still need to invoice contactor last invoice and final retention to Caltrans. Project FY 07 Award of contract by City Council October 3, 2007.	10/4/2007
Citywide Traffic Signal Upgrade	SCL050091	Traffic signal upgrades requiring the installation of hardware and software at 9 major intersections in Palo Alto	City of Palo Alto	5/31/09	Gayle Likens	650-329-2136	gayle.likens@cityofpaloalto.org	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$103	NONE	NONE	NONE	$373	08/09	NONE	NONE	$476	Project entered into TIP as part of SAFETEA-LU. Local assistance process has been initiated. Field meeting with Caltrans local assistance scheduled for December 2007.	10/23/2007
Cochrane Road Rehabilitation	SCL050015	Between US 101 and Monterey Road; Rehabilitation and Overlay of roadway.	City of Morgan Hill	Completed	Mori Struve	408-776-7333/ 408-779-6282	moris@morganhill.ca.gov	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$19	NONE	05/05	Completed	$425	05/06	07/05	Completed	$444	Construction completed. STP funding reimbursement requested in April '07. STP $ not received yet.	10/5/2007
County Non-Expressway Pavement Rehab	SCL050053	Various locations; Rehab roadways that have been identified with a PCI of less than 70.	County of Santa Clara	Completed	Herbert Naraval	408-494-1308/ 408-297-0530	herbert.naraval@rda.sccgov.org	$0	NONE	NONE	NONE	$3	NONE	10/05	10/05	$1	NONE	02/06	02/06	$60	NONE	02/06	02/06	$743	05/06	06/06	Completed	$807	Project has been completed, final invoice and final report will be submitted to Caltrans Oct 2007.	10/11/2007
Coyote Creek Trail	SCL050083	Master Plan, design and construction of 9.8 miles transportation trail, including safety and improvements between SR 237 and Story Rd.	City of San Jose	No expiration	Yves Zsutty	(408) 793-5561	yves.zsutty@sanjoseca.gov	$0	NONE	NONE	NONE	$270	08/09	NONE	NONE	$0	NONE	NONE	NONE	$2,000	08/09	NONE	NONE	$13,700	08/09	NONE	NONE	$15,970	Field review conducted with Caltrans, awaiting notice to proceed. Pre award audit underway.	6/4/2007
Cupertino - Various Street Rehabilitation	SCL050056	Rehabilitation of various roadways including improvements to failing pavement and improve roadway on three major collectors.	City of Cupertino	5/31/08	Glenn Goepfert	408-777-3244/ 408-777-3333	glenng@cupertino.org	$0	NONE	NONE	NONE	$10	NONE	05/07	01/08	$0	NONE	NONE	NONE	$60	NONE	09/07	03/08	$899	05/06 & 07/08	06/08	09/08	$969	Final report on completed 2005/06 overlay project submitted June 2007. Request for obligation of funds for 2007/08 overlay project submitted to Caltrans February 2007. Construction of 2007/08 overlay project projected to commence spring 2008.	10/11/2007
DeAnza Trail	SCL070026	Saratoga: DeAnza Trail between Saratoga-Sunnyvale Rd and Saratoga Ave; Development and construct bike/pedestrian trail.	City of Saratoga	5/31/2008	John Cherbone	(408) 868-1241	cherbone@saratoga.ca.us	$0	NONE	NONE	NONE	$225	2006/2007	NONE	NONE	$0	NONE	NONE	NONE	$185	NONE	NONE	NONE	$1,561	2008	NONE	NONE	$1,971	Environmental Phase with Caltrans Local Assistance. They are reviewing and will soon sign off on the Natu Environment Study (NES) Location Hydraulics Study and Notice of Intent to Adopt a Mitigated Negative Deliration.	10/2/2007
Diridon Station Track/Signal/Terminal Upgrade	JPB991001	Rebuild track, platforms, terminal facilities and pedestrian subways at the San Jose Diridon Station to improve operations for all users (Caltrain, Amtrak, Capitol Corridor, ICE and UPRR).	JPB	Allocated/Awarded	Joel Slavit	(650) 508-6476	slavitj@samtrans.com	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$10,056	01/02 & 02/03	10/03	12/08	$10,056	The expected expenditure of grant funding in CA-90-Y123 is projected to be completed by the end of calendar year 2008/early 2009 with grant close-out to immediately follow.	10/15/2007
East Main Street Rehabilitation	SCL050059	On East Main St. from the UPRR crossing to Calle Mazatan; replace failing pavement and perform overlay and striping.	City of Morgan Hill	Completed	Mori Struve	408-776-7333 ext. 247	moris@morgan-hill.ca.gov	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$5	NONE	NONE	NONE	$128	05/06	01/06	Completed	$133	Construction completed. STP funding reimbursement requested in April '06. STP not received yet.	10/5/2007
El Monte Road Bicycle Pathway Project Segment 3	SCL070025	El Monte Road between entrance of Foothill College and Summerhill Ave; Construction of 8,000 feet of bicycle lane and 650 feet of pedestrian path.	City of Los Altos Hills	5/31/08	Cyrus Kianpour	650-941-7222	ckianpour@losaltoshills.ca.gov	$0	NONE	NONE	NONE	$20	2008	11/07	01/08	$0	NONE	NONE	NONE	$40	2008	01/08	04/08	$445	2008	06/08	10/08	$505	Submit TIP amendment for scope/cost change by 10/31/07. Field review scheduled on 11/8/07 with Local Assistance.	10/22/2007
Embarcadero Road Rehabilitation	SCL050057	Resurface and rehabilitate roadway segments, sidewalks, curbs, gutters, and driveways on Embarcadero Road, between Emerson Street and Middlefield Road.	City of Palo Alto	Allocated/Awarded	Elizabeth Ames	650-329-2502	elizabeth.ames@cityofpaloalto.org	$0	NONE	NONE	NONE	$1	NONE	05/05	08/06	$0	NONE	NONE	NONE	$1	NONE	08/06	03/07	$467	05/06	07/07	10/07	$469	Construction completed and completion package will be submitted to Caltrans 11/07.	10/17/2007
Evelyn Avenue Bicycle Lanes	BTA0401	Construct a Class II Bikeway on Evelyn Avenue from Sunnyvale Avenue to Reed Avenue	City of Sunnyvale	Allocated/Awarded	Jack Witthaus	408-730-7330	jwitthaus@ci.sunnyvale.ca.us	$0	NONE	NONE	NONE	$40	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$417	06/07	NONE	11/07	$457	Construction 95% complete.	10/18/2007
Evelyn Avenue Class II Bike Lane	SCL010025	Construct class II bike lane on Evelyn Avenue from Bernado Avenue to Sunnyvale Avenue.	City of Sunnyvale	Allocated/Awarded	Jack Witthaus	(408) 730-7330/ 730-7286	jwitthaus@ci.sunnyvale.ca.us	$0	NONE	NONE	NONE	$34	01/02	NONE	NONE	$0	NONE	NONE	NONE	$31	01/02	NONE	02/05	$105	01/02	06/05	11/07	$170	Construction substantially complete.	10/18/2007
Forest Street Rehabilitation	SCL050070	Forest Street between the Forest Street Bridge and Lewis Street; Pavement overlay, repair severely damaged curb and gutter, and adjust utility covers, survey monuments, manholes, etc. where needed.	City of Gilroy	5/31/08	Arlynn Bumanglag	408-846-0450/408-846-0429	arlynn.bumanglag@ci.gilroy.ca.us	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$25	07/08	11/07	1/08	$304	07/08	4/08	6/08	$329	Project entered in the 2007 TIP. Field review with Caltrans held March 2007. Processing a TIP amendment for use of funds for construction only.	10/8/2007
Fremont Road Rehabilitation	SCL050068	Los Altos Hills: On Fremont Rd btw Conception & Edith Ave, & from Edith Ave to Burke Rd; Overlay roadway & reconstruct failed sections, replace pavement marking, & improve roadway drainage system.	City of Los Altos Hills	5/31/08	Cyrus Kianpour	650-941-7222/650-941-3160	ckianpour@losaltoshills.ca.gov	$0	NONE	NONE	NONE	$5	06/07	08/06	12/06	$0	NONE	NONE	NONE	$15	06/07	11/07	03/08	$232	07/08	04/08	07/08	$252	Field Review completed with Local Assistance. PS&E is being prepared by Town Staff and will submit for Caltrans' review.	10/15/2007
Gilroy Pedestrian Enhancement	SCL070010	Gilroy: Construct sidewalks and a pedestrian bridge along Miller Slough.	City of Gilroy	5/31/2009	Don Dey	408-846-0450	ddey@ci.gilroy.ca.us	$0	NONE	NONE	NONE	$20	2009	10/07	4/08	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$580	2009	8/08	12/08	$600	NONE	10/15/2007
Grade Crossing Warning Predictors	SCL991009	This project are located at three crossings: Mary & Sunnyvale Avenues in Sunnyvale, and Rengstorff Avenue in Mountain View.	JPB	Allocated/Awarded	Joel Slavit	(650) 508-6476	slavitj@samtrans.com	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$900	00/01 &01/02	01/03	12/06	$900	Funds have been fully expended. During the past quarter CA-90-Y044 was closed but CA-90-Y123 remains open with other active projects.	10/15/2007
Grant Road Rehabilitation	SCL050018	Grant Road between Fremont Avenue and Foothill Expressway; Rehabilitate roadway.	City of Los Altos	Allocated/Awarded	Larry Lind	650-947-2624/ 650-947-2732	larry.lind@ci.los-altos.ca.us	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$49	NONE	07/06	04/07	$675	06/07	06/07	11/07	$724	E76 Obtained Bid opened June 12. Awarded June 26.	10/9/2007
Highway 152 Passing Lanes Part A	SCL970002	Passing Lanes (Near Gilroy Route 152) - Bloomfield Avenue to Old Lake Road	Caltrans	5/31/10	Gene Gonzalo	(510) 622-5944/ 510-622-5460	Gene.Gonzalo@dot.ca.gov	$0	NONE	NONE	NONE	$705	Prior Years	NONE	05/08	$1,135	09/10 and Prior Years	01/01	09/09	$1,810	Prior Years	01/02	09/09	$11,110	09/10 and Prior Years	09/09	03/11	$14,760	Project is under design phase. Construction funds are being moved to FY 09/10.	3/14/2007
Highway 237/880 Replacement Planting	SCL990002	Route 237/I-880 interchange modifications (Stages A & B) landscaping.	Caltrans	5/31/10	John Ristow	408-321-5713	john.ristow@vta.org	$0	NONE	NONE	NONE	$0	NONE	NONE	1/08	$0	NONE	NONE	1/09	$0	NONE	NONE	11/08	$1,336	09/10	06/10	07/14	$1,336	Funds are being moved to FY 09/10.	3/14/2007
Highway 87 Freeway Corridor	SCL990041	Julian St. to Route 101 - new 6 lane freeway with HOV lanes - Basset Street Viaduct and construct freeway from Julian Street to Coleman Avenue.	Caltrans	Completed	Nick Saleh	(510) 286-6355/ (510) 622-5460	nick_saleh@dot.ca.gov	$0	Completed	NONE	NONE	$1,282	99/00 & Prior	NONE	NONE	$31,035	99/00 & Later	NONE	NONE	$25,241	99/00 & Prior	NONE	NONE	$185,517	99/00 & Later	NONE	5/5/2006	$243,075	Construction completed. Currently in Landscaping phase.	10/17/2007
I-280 Soundwall - Bird Avenue to Los Gatos Creek Bridge	SCL010035	Construct soundwalls on both sides of Rte. 280 between Bird Ave. and Los Gatos Creek Bridge in San Jose.	Caltrans	5/31/11 (CON)	Ramin Bolourchian	(510) 622-5941/(510) 622-5460	ramin_bolourchian@dot.ca.gov	$0	NONE	NONE	NONE	$99	08/09	01/09	04/10	$0	NONE	NONE	NONE	$298	09/10	04/10	04/11	$3,547	10/11	06/11	04/13	$3,944	NBSSR will need to be re-evaluated.	3/14/2007
I-680 Soundwalls - Capitol Expressway to Mueller Avenue	SCL010037	Construct soundwalls on Rte. 680 at various locations between Capitol Expwy and Mueller Ave.	Caltrans	5/31/11 (ROW)	Ramin Bolourchian	(510) 622-5941/ (510) 622-5940	ramin_bolourchian@dot.ca.gov	$0	NONE	NONE	NONE	$87	08/09	01/09	04/10	$84	09/10 & 10/11	06/10	05/11	$383	09/10	04/10	04/11	$3,306	10/11	06/11	04/13	$3,860	NBSSR will need to be re-evaluated.	3/14/2007
I-880 Coleman Avenue Interchange Reconfiguration	SCL010019	Reconstruct Coleman Ave. bridge, realign and reconstruct all ramps accessing I-880, and add new direct connection ramp to SB I-880 from airport.	VTA	Allocated/Awarded	John Ristow	(408) 321-5713/ 321-5723	john.ristow@vta.org	$0	NONE	01/01	11/01	$3,429	01/02	02/01	05/03	$8,516	03/04	02/01	05/03	$6,858	NONE	04/01	05/03	$62,569	03/04	12/03	Completed	$81,372	Int const completed, landsscaping under design.	10/5/2007
I-880 Smart Park Project	SCL991013	Develop Smart Park at Tasman Drive and other I-880 Smart Corridor locations which incorporates various ITS features.	VTA	Allocated	Keith Roan	(408) 321-7109	keith.roan@vta.org	$0	NONE	NONE	NONE	$0	NONE	1/1/2004	NONE	$0	NONE	NONE	NONE	$0	NONE	1/30/2006	NONE	$945	01/02	8/1/2007	12/1/2008	$945	This work will be performed under FTA grant CA90Y067. An additional $63 of local funds are included in this grant funded project. Design underway. Close-out Project: 2/28/2009.	10/5/2007
I-880 Soundwalls - Route 280 to Stevens Creek Boulevard	SCL010038	Construct soundwalls on Rte. 880 between Rte. 280 and Stevens Creek Boulevard.	Caltrans	5/31/10 (ROW)	Ramin Bolourchian	(510) 622-5941/ (510) 622-5460	ramin_bolourchian@dot.ca.gov	$0	NONE	NONE	NONE	$62	08/09	01/09	04/10	$74	09/10	06/10	05/11	$188	09/10	04/10	04/11	$2,294	10/11	06/11	04/13	$2,618	NBSSR will need to be re-evaluated.	3/14/2007
I-880 Widening - SR237 to US101	SCL070016	San Jose/ Milpitas: On I-880 btw SR 237 & US 101; Operational and safety improvements including widening to accommodate HOV lanes in both directions.	VTA	2010	John Ristow	408-321-5713	john.ristow@vta.org	$0	NONE	NONE	NONE	$5,500	2008	06/07	06/09	$8,100	2009	06/09	02/11	$6,200	2009	06/09	02/11	$75,200	2010	06/11	07/13	$95,000	Under design	10/5/2007
I-880/I-280/Stevens Creek Interchange Improvements	SCL070002	Interchange improvements at the I-280/I-880/Stevens Creek Blvd interchange.	VTA	No expiration	Darrell Vice	408-952-4214	Darrell.vice@vta.org	$0	NONE	NONE	NONE	$1,800	06/07	03/06	12/08	$600	07/08	12/08	06/10	$1,850	06/07	10/07	12/09	$11,972	08/09	NONE	NONE	$16,222	E-76 for PE received.	10/5/2007
Integrated Fueling Facility	01SC04	This project will upgrade the City's CNG fueling facility, add a publicly accessible CNG dispenser, and construct a propane fueling facility.	City of Palo Alto	Allocated/Awarded	Karen Bengard	(650) 329-2636	karen.bengard@cityofpaloalto.org	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	04/03	$600	01/02	10/06	12/07	$600	Construction in progress. Expected CNST completion in December 2007.	10/15/2007
Integrated ITS Program	SCL991057	Develop an integrated Intelligent Transportation System (ITS) for VTA services.	VTA	5/31/09	Keith Roan	(408) 321-7109	keith.roan@vta.org	$0	NONE	NONE	NONE	$0	NONE	1/1/2004	NONE	$0	NONE	NONE	NONE	$2,202	00/01	1/30/2006	NONE	$0	NONE	8/1/2007	12/1/2008	$2,202	Funds obligated, work underway. VTA has collected $80K of these funds. Close-out Project: 2/28/2009	10/5/2007
Lick Mill Blvd. Rehabilitation	SCL050023	On Lick Mill Blvd. between Tasman and East River Parkway. And a short segment of Hope Dr., 500 ft. west of Lick Mill Blvd. intersection; rehabilitate and replace roadway.	City of Santa Clara	Allocated	Scott Thach	408-615-3073/ 408-985-7936	sthach@ci.santa-clara.ca.us	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$30	NONE	07/06	01/07	$710	06/07	04/07	09/07	$740	Construction is substantially complete. Project punchlist is ongoing.	10/9/2007
Lower Guadalupe Trail	SCL050081	Construct 6 mile trail including safety enhancement and improvements from I-880 to Gold Street in San Jose.	City of San Jose	No expiration	Yves Zsutty	(408) 793-5561	yves.zsutty@sanjoseca.gov	$0	NONE	NONE	NONE	$100	Prior Years	NONE	NONE	$0	NONE	NONE	NONE	$1,000	07/08	NONE	NONE	$18,276	08/09	NONE	NONE	$19,376	Field review conducted with Caltrans, awaiting notice to proceed. Pre-award audit underway.	10/2/2007
Mary Avenue Bicycle/Pedestrian overpass at I-280	03SC01	Construction of a bicycle/pedestrian overpass of I-280 to connect the north and south portions of Mary Avenue.	City of Cupertino	Allocated	Glenn Goepfert	(408) 777-3244	glenng@cupertino.org	$200	00/01	NONE	Completed	$100	01/02	NONE	Completed	$0	NONE	NONE	NONE	$4,110	03/04	NONE	Completed	$13,030	05/06-07/08	01/08	06/09	$17,440	Phase 1 construction completed 12/05. Phase 2 construction bids rejected 5/06, being in extreme excess of Engineer's Estimate. Value engineering led to redesign in steel. Phase 2 construction planned for 1/08-6/09.	10/11/2007
Mathilda Avenue Bridge Replacement	SCL050006	On Mathilda Avenue, over Caltrain/UPRR at Evelyn Ave. Widen structure along both sides, add south bound aux lane, realign, replace.	City of Sunnyvale	NONE	Jack Witthaus	408-730-7330	jwitthaus@ci.sunnyvale.ca.us	$0	NONE	NONE	NONE	$2,100	10/11	NONE	NONE	$5,460	10/11	NONE	NONE	$0	NONE	NONE	NONE	$25,011	10/11	NONE	NONE	$32,571	ENV complete. 35% design complete.	6/12/2007
Midtown Transportation & Streetscape Improvements	SCL070021	In Milpitas: N. Main St. from Weller Lane to Carlo Street; construct sidewalks ranging from 12 to 14 feet wide, traffic calming amenities; street trees, landscaping, and lighting; and transit facilities.	City of Milpitas	6/30/2008	Andrew Brozyna	408-586-3315	abrozyna@ci.milpitas.ca.gov	$4,887	06/07	NONE	Completed	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$3,956	07/08	07/08	05/09	$8,843	Design completion of the PS&E is anticipated for mid November to early December 2007. All remaining E-76 project related forms are scheduled to be submitted to Caltrans by early January 2008.	10/17/2007
Montague Expressway. Rehabilitation Phase I & II	SCL050025	On Montague Expressway. between US 101 and I-680; Pavement overlay and repair.	County of Santa Clara	Allocated/Awarded	Roy Cabaltera	408-573-24842/ 408-441-0276	roy.cabaltera@rda.sccgov.org	$0	NONE	NONE	NONE	$23	05/06	07/05	08/06	$0	NONE	NONE	NONE	$452	05/06	08/06	09/06	$4,314	05/06 & 06/07	10/06	11/07	$4,789	Project is in construction.	10/11/2007
Monterey Streetscape - 4th to 6th St.	SCL050032	On Monterey St. Between 4th and 6th Streets; Various streetscape improvements (TLC Project).	City of Gilroy	Allocated/Awarded	Don Dey	408-846-0450	ddey@ci.gilroy.ca.us	$0	NONE	NONE	NONE	$1	NONE	NONE	NONE	$1	NONE	NONE	NONE	$248	NONE	NONE	NONE	$2,785	05/06	NONE	Completed	$3,035	Punch list items are being finalized.	10/10/2007
Morgan Hill - Main Street Rehabilitation	SCL050074	On West Main St. between Monterey Rd and Peak Ave & East Main Street between Carriage Lamp Wy and Serene Dr; Remove and replace damaged curb and gutter.	City of Morgan Hill	5/31/08	Mori Struve	408-776-7333 x247/408-779-6282	moris@pw.morgan-hill.ca.gov	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	01/07	04/07	$324	07/08	06/07	08/07	$324	Project entered in to the 2007 TIP. Beginning process for Caltrans Local Assistance. Project to be designed and constructed in FY 07/08.	10/5/2007
Murphy Ave Streetscape Revitalization	SCL070036	In Sunnyvale: On Murphy btw Evelyn & Washington; Streetscape & intersection improvements including sidewalk modification, street furniture, lighting, crosswalk paving, signage etc.	City of Sunnyvale	5/31/2009	Steve Lynch	408-730-2723	slynch@ci.sunnyvale.ca.us	$0	NONE	NONE	NONE	$283	2009	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$1,450	2009	NONE	NONE	$1,733	NONE	10/2/2007
Newell Road Rehabilitation	SCL050071	Resurface and rehabilitate Newell Road from Hamilton Avenue to Embarcadero Road.	City of Palo Alto	Allocated/Awarded	Elizabeth Ames	650-329-2502/650-329-2299	elizabeth.ames@cityofpaloalto.org	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$55	NONE	08/06	03/07	$704	06/07	07/07	10/07	$759	Project was awarded in July 2007 and is under construction.	10/17/2007
NTCIP Traffic Signal System Upgrade	SCL991018	Upgrade and replace central signal system master and local traffic signal controllers and system software, for City's 95 traffic signals.	City of Palo Alto	Completed	Gayle Likens	(650) 329-2136	gayle.likens@cityofpaloalto.org	$0	NONE	NONE	NONE	$240	NONE	06/01	12/02	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$760	00/01 - 02/03	06/03	Completed	$1,000	Project completed. Project close-out expected by end of 2007.	10/23/2007
Oregon/Page Mill Expressway Pavement Rehab	SCL050075	Oregon/Page Mill Expressway. between I-280 and US 101; Minor repair of any failed areas, remove 7.36 lane miles of surface treatment, and place 18.72 lane miles of microsurfacing.	County of Santa Clara	5/31/09	Mike Griffis	408-573-2447/408-441-0276	mike.griffis@rda.sccgov.org	$0	NONE	NONE	NONE	$242	08/09	02/09	04/09	$0	NONE	NONE	NONE	$0	08/09	02/09	06/09	$1,180	08/09	07/09	12/09	$1,422	Project entered in to the 2007 TIP.	10/11/2007
Oregon-Page Mill Expressway Improvements	SCL050080	Traffic improvements including traffic signal upgrade, optimizing timing plans & bike and pedestrian facilities on Oregon-Page Mill Expressway between US 101 and SR 82.	County of Santa Clara	No expiration	Mike Griffis	408-573-2492/408-441-0276	mike.griffis@rda.sccgov.org	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$300	NONE	NONE	NONE	$300	NONE	NONE	NONE	$3,997	08/09	NONE	NONE	$4,597	Project entered in to TIP under SAFETEA-LU.	10/11/2007
Page Mill Road & University Avenue Rehabilitation	SCL050021	University Ave. btw San Francisquito Creek & Chaucer St, & on Page Mill Rd. from mile marker 1.7 to mile marker 1.9 & from mile marker 2.3 to mile marker 2.6; Rehab & replace roadway.	City of Palo Alto	Allocated/awarded	Elizabeth Ames	(650) 329-2502/ (650) 321-2136	elizabeth.ames@cityofpaloalto.org	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$706	05/06	05/07	12/07	$706	Construction completed and completion package will be submitted to Caltrans 11/07.	10/15/2007
Page Mill Road Rehabilitation	SCL050026	On Page Mill Road between County line and 0.5 miles north; Pavement repair overlay.	County of Santa Clara	Allocated/Awarded	Herbert Naraval	408-494-1308/408-297-0530	herbert.naraval@rda.sccgov.org	$0	NONE	NONE	NONE	$1	NONE	NONE	NONE	$0	NONE	NONE	NONE	$5	NONE	NONE	NONE	$113	04/05	11/06	02/07	$119	Project in construction. Completion in October 2007.	10/11/2007
Planning, Programming and Monitoring - Santa Clara County Share	MTC990005	Planning, programming & monitoring activities in the San Francisco Bay Area.	MTC	5/31/08	Kenneth Kao	(510) 817-5768	kkao@mtc.ca.gov	$662	03/04-05 & 06/07-09	07/03	08/09	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$662	AB3090 (06/07) - $346 allocated RTP (05/06 & 06/07) - $58 allocated RTP (07/08) - $30 RTP (08/09) - $120	10/10/2007
Route 680 Southbound HOV Lane Between Route 84 and Route 237	253751 (EA)	Construct final southbound HOV lane on I-680 between Rte 84 and Rte 237, including aux. lanes & ramp metering.	Caltrans	5/31/08	Emily Landin-Lowe	(510) 286-5124	emily_landin-lowe@dot.ca.gov	$0	NONE	NONE	NONE	$0	NONE	NONE	09/00	$0	NONE	09/05	08/07	$0	NONE	01/01	08/07	$8,308	07/08	11/08	11/11	$8,308	RTIP funds are in FY 07/08.	5/25/2007
Rte 152 Truck Passing Lane - Part B	SCL050012	SR-152 from Prunedale Avenue to Route 156 at various locations; construct truck climbing lanes outside of t urbanized area.	Caltrans	Allocated	Gene Gonzalo	510-622-5944/ 510-622-5940	Gene.Gonzalo@dot.ca.gov	$0	NONE	NONE	NONE	$730	prior	NONE	NONE	$566	$166 prior & $400 06/07	NONE	NONE	$1,659	prior	NONE	NONE	$11,325	06/07	NONE	2010	$14,280	Added $3.5 Million in SHOPP Funds. Under construction.	10/17/2007
San Jose - Various Streets Rehabilitation	SCL050028	Various MTS Roadway Within City Limits: Resurface and rehab various MTS roadway.	City of San Jose	5/31/08	Amanda Lei	408-277-5516 / 408-277-3621	amanda.lei@sanjoseca.gov	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$1,806	05/06, 06/07 & 07/08	11/07	05/08	$16,607	05/06, 06/07 & 07/08	07/08	03/09	$18,413	Round 1 construction is substantially complete as of 10/19/2007. Round 2 project is currently under construction. Project completion is expected in February 2008. Round 3 awaiting E-76 for PSE to be issued by Caltrans.	10/19/2007
San Jose Airport ITS	SCL990052	San Jose - Surrounding area of San Jose International Airport - implementation of ITS around San Jose Airport (CMAQ Match).	City of San Jose	Completed	Lily Lim-Tsao	(408) 975-3269	lily.lim-tsao@sanjoseca.gov	$0	NONE	NONE	NONE	$14	99/00	10/99	11/00	$0	NONE	NONE	NONE	$44	99/00	11/00	10/01	$2,000	99/00	07/02	Completed	$2,058	Final invoice sent to Caltrans in March 2007. City still waiting to receive the final payment.	10/18/2007
San Jose State University/Japantown Pedestrian Improvements	SCL050061	From San Jose State University and Japantown to Civic Center through the Hensley Historic District; Constr pedestrian improvements including street trees, lighting, etc. (TLC project).	City of San Jose	5/31/09	Lindsey Fonick	408-975-3021	lindsey.fonick@sanjoseca.gov	$0	NONE	NONE	NONE	$509	08/09	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$2,882	08/09	NONE	NONE	$3,391	Schedule delay. All funds moved to FY 09.	3/14/2007
San Tomas Aquino/Saratoga Creek Bike/Path, Reach 3	SCL050010	Construct grade separated crossings at Central Expressway., Walsh, and SPRR tracks within Reach 3.	City of Santa Clara	Allocated	David Pitton	(408) 615-3021/ 985-7936	dpitton@ci.santa-clara.ca.us	$0	NONE	01/98	06/99	$0	NONE	07/04	06/05	$0	NONE	N/A	N/A	$0	NONE	07/05	01/07	$2,000	06/07	06/07	09/08	$2,000	CNST in FY 07. CTC vote obtained June 2006. E-76 obtained July 06. Currently under construction.	5/30/2007
San Tomas Aquino/Saratoga Creek Trail, Reach 4	SCL010024	Acquire and construct staging area at Monroe St. and San Tomas Expressway.	City of Santa Clara	2/24/10	David Pitton	(408) 615-3021/ 985-7936	dpitton@ci.santa-clara.ca.us	$0	NONE	1/98	NONE	$0	NONE	NONE	NONE	$1,000	04/05	09/03	12/04	$0	NONE	06/04	12/06	$791	04/05	04/07	10/07	$1,791	TEA funds allocated on 10/22/03 to cover ROW costs. Acquisition completed. Escrow closed 12/04. Reimbursement for ROW received. Design of staging area completed. Construction began Spring 2007.	10/9/2007
San Tomas Expressway Improvements	SCL070007	Add 2nd left turn lane in the northbound, westbound, and eastbound directions & adaptive traffic control systems on San Tomas Expressway and Hamilton Ave intersection.	County of Santa Clara	No expiration	Tong Hong	408-494-1309/408-298-3806	tong.hong@rda.sccgov.org	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$600	NONE	NONE	NONE	$1,728	08/09	NONE	NONE	$2,328	Project is in design phase.	10/11/2007
Silicon Valley Smart Corridor - Highway 880 Enhancement	SCL976002	Silicon Valley Smart Corridor, various highways, expressways and arterials - fiber optics, video cameras, changeable message signals, traffic sensors, data collection stations & software upgrades.	City of San Jose	Allocated	Lily Lim-Tsao	(408) 277-2549	lily.lim-tsao@sanjoseca.gov	$0	NONE	NONE	NONE	$0	NONE	10/99	01/01	$0	NONE	NONE	NONE	$0	NONE	02/01	06/03	$3,931	00/01	06/05	12/06	$3,931	Project has been obligated. Project construction currently on hold while SJ is attempting to address issues related to the award of the Stevens Creek West project.	10/17/2007
Silicon Valley TIMC	SCL050079	Transportation Incident Management Center: Implement subregional hub for traffic management activities including arterial traffic, incident management, traveler information and emergency incident management center. HPP #2017	City of San Jose	5/31/07 & 5/31/09	Devin Gianchandani	(408) 975-3254/ 292-6093	devin.gianchandani@sanjoseca.gov	$0	NONE	NONE	NONE	$1,719	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$5,829	NONE	NONE	NONE	$7,548	City received Section 106 Cultural Resources clearance on 10/2/07 and currently obtaining environmental clearance. PE and Construction obligation request to be submitted after environmental and ROW certification approved.	10/11/2007
Silicon Valley Transportation Management Center (TMC)	SCL010041	Construct a new regional Traffic Management Center in the SJ Civic Center that will allow for better integration of local & regional traffic management	City of San Jose	Allocated	Lily Lim-Tsao	(408) 975-3269	lily.lim-tsao@sanjoseca.gov	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$1,158	02/03	01/03	NONE	$1,158	SV-ITS regional video Sharing effort is being coordinated with MTC under the Center to Center (C2C) project. C2C connection is expected to occur by Dec. 07. Consultant is being procured for the redesign of the SV-ITS Wide Area Network.	10/11/2007
SR 9 Bicycle and Pedestrian Improvements	SCL050042	SR 9 through Monte Sereno, Los Gatos, and Saratoga; Bicycle and Pedestrian safety improvements.	City of Los Gatos	5/31/08	John Curtis	408-354-6832	jcurtis@losgatosca.gov	$0	NONE	NONE	NONE	$68	NONE	NONE	NONE	$0	NONE	NONE	NONE	$151	NONE	NONE	NONE	$1,520	07/08	05/07	06/08	$1,739	Project is out to bid, construction start date expected beginning of December.	10/1/2007
SR-152/SR-156 Interchange Improvements	SCL010040	Construct flyover plus other improvements at the interchange from WB SR-152 to SB SR-156.	VTA	Allocated/awarded	Amin Surani	(408) 546-7989/ 321-5723	amin.surani@vta.org	$0	NONE	NONE	NONE	$2,283	NONE	NONE	Completed	$2,094	NONE	NONE	Completed	$3,997	NONE	NONE	Completed	$21,619	06/07	03/07	02/09	$29,993	CTC Vote for State Funds approved June 06. In construction.	6/26/2007
SR-25 Widening (PA & ED only)	SCL010039	This project will provide the preparation of the PA & ED for the SR-25 widening project from San Felipe Rd. in San Benito County to Rte. 25/101.	VTA	Allocated	John Ristow	(408) 321-5713/ 321-5723	john.ristow@vta.org	$0	NONE	NONE	NONE	$2,200	06/07	12/02	03/07	$0	NONE	06/09	09/09	$0	NONE	06/07	03/09	$0	NONE	06/11	06/13	$2,200	The 1.7 million RTIP funds are being moved into the SR-152/SR-156 Interchange Project. Local Program Reserve Funds in its place. Caltrans has been paid $2.2 Million.	10/18/2007
SR-87 HOV Lane - I-280 to SR-85	SCL990031	Construct a HOV lane in each direction in the existing median between Branham Ln. and I-280.	VTA	Allocated/Awarded	John Ristow	(408) 321-5713/ 321-5723	john.ristow@vta.org	$0	NONE	NONE	NONE	$6,830	99/00	12/00	06/03	$50	00/01	03/03	12/03	$0	NONE	03/02	06/04	$40,901	02/03 & 06/07	1/05	10/06	$47,781	Construction completed.	10/5/2007
Stanford Avenue-El Camino Real Intersection Project	SCL070023	Palo Alto: Intersection of Stanford Ave and El Camino Real; Design and Construction of intersection improvements including bulbouts, enhanced paving, lighting and storm drain outlet	City of Palo Alto	6/30/2008	Gayle Likens	650-329-2136	gayle.likens@cityofpaloalto.org	$140	07/08	NONE	NONE	$15	07/08	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$1,513	08/09	NONE	NONE	$1,668	Working with Caltrans on cooperative agreement for project.	10/23/2007
Stevens Creek/Winchester Blvd ITS	SCL991007	Install ITS infrastructure along a highly congested MTS regional arterial corridor.	City of San Jose	Allocated	Lily Lim-Tsao	(408) 975-3269	lily.lim-tsao@sanjoseca.gov	$0	NONE	NONE	NONE	$0	NONE	10/00	06/01	$0	NONE	NONE	NONE	$1,087	01/02	03/05	08/05	$2,018	02/03	08/06	NONE	$3,105	Project construction was bid in August 2006. Apparent lowest bidder exceeded engineers estimated by 50% or $1.2 million. Project was re-advertised in April 2007, lowest bid was 20% over engineer's estimate. Project w awarded on 8/14/07.	10/11/2007
STIP Planning, Programming and Monitoring Funds	SCL010004	STIP Planning, Programming and Monitoring - Santa Clara County.	VTA	Allocated	Amin Surani	(408) 546-7989	amin.surani@vta.org	$1,881	00/01 - 05/06	01/01	01/06	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$1,881	NONE	10/18/2007
STP 3% Set-aside for Planning Purposes	SCL978008	STP 3% set-aside for planning purposes.	MTC	Allocated	Kenneth Kao	(510) 464-7842	kkao@mtc.ca.gov	$4,214	99/00 to 04/05	Ongoing	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$4,214	Ongoing program managed by MTC. FY 99/00-01/02: STP $2,141,000 FY 02/03: STP $452,000 - oblig. FY 03/04: STP $671,000 - oblig. 9/3/03 FY 04/05: STP $679,000 - oblig. 8/12/04 FY 05/06: STP $690,000 - oblig. FY 06/07: STP $700,000 - oblig.	3/14/2007
Sunnyvale - Various Streets Rehabilitation	SCL050027	Mary Avenue, Fair Oaks Ave, Hollenbeck Ave, & Kifer Rd; Rehab and overlay four MTS streets.	City of Sunnyvale	5/31/07 & 5/31/08	Chuck Neumayer	408-730-7415	cneumayer@ci.sunnyvale.ca.us	$0	NONE	NONE	NONE	$10	05/06	01/07	06/07	$0	NONE	NONE	NONE	$360	05/06, 06/07 & 07/08	01/07	12/07	$2,307	05/06, 06/07 & 07/08	01/08	12/08	$2,677	PS&E 100% complete.	10/18/2007
Tasman Drive and Homestead Road Rehabilitation	SCL050073	Tasman Dr within City limits and on Homestead Rd between Lawrence Expressway and Kiely Blvd; Resurface and rehabilitate roadways.	City of Santa Clara	5/31/08	Scott Thach	408-615-3073/408-983-0931	sthach@ci.santa-clara.ca.us	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$738	07/08	07/08	08/08	$738	Environmental clearance issued by Caltrans on 4/11/07. Request for authorization to proceed submitted to Caltrans on 10/05/2007. Construction planned in Spring 2008	10/9/2007
Tasman/Fair Oaks Area Enhancements	SCL070015	Sunnyvale: Area bounded by Tasman Drive, Morse Avenue, Weddell Drive and Fair Oaks Avenue; Enhancements including signage, lighting, sidewalks, curbs, crosswalks for pedestrian access to transit.	City of Sunnyvale	6/30/2008	Jack Witthaus	408-730-7330	jwitthaus@ci.sunnyvale.ca.us	$82	07/08	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$2,180	07/08	NONE	NONE	$2,262	PS&E 35% completed.	10/18/2007
Traffic Operations System Improvements on Highway 237/880	SCL991023	TOS equipment to improve the operations of these highway facilities. The equipment includes 2 CCTV cameras on Route 237.	Caltrans	Allocated/Awarded	Mark Powers	(510) 286-4529	mark_s_powers@dot.ca.gov	$0	NONE	NONE	NONE	$0	NONE	NONE	05/01	$0	NONE	NONE	NONE	$110	01/02	06/01	Completed	$270	04/05	NONE	NONE	$380	Project is on hold; Considering transferring funding to another project.	3/14/2007
US 101/SR 87 Trimble Road Landscaping	SCL050013	US 101 from SR 87 interchange to 0.4 km north of Trimble Road. Landscape mitigation.	Caltrans	5/31/11	Nick Saleh	(510) 286-6355/ (510) 622-5460	nick_saleh@dot.ca.gov	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$23	10/11	NONE	NONE	$193	9/10	NONE	NONE	$1,408	10/11	NONE	NONE	$1,624	Project recently entered into TIP.	3/14/2007
US101 Auxiliary Lanes- SC County line to SR85	SCL070024	Santa Clara County: US 101 between Route 85 and Embarcadero Road (County line); Construct auxiliary lanes.	VTA	2010	John Ristow	408-321-5713	john.ristow@vta.org	$0	NONE	NONE	NONE	$3,534	2008	07/07	07/09	$6,612	2010	07/09	11/10	$7,182	2009	07/09	02/11	$84,930	2010	06/11	08/13	$102,258	Under ENV phase.	10/5/2007
US-101/Tully Road Interchange Modifications	SCL050033	In San Jose: US-101, modify US-101/Tully IC and widen US-101.	VTA	5/31/09	Amin Surani	408-546-7989	amin.surani@vta.org	$0	NONE	NONE	NONE	$3,320	2008	08/07	06/08	$1,850	2009	06/08	10/09	$6,550	2008	08/07	09/09	$51,255	2010	03/10	12/12	$62,975	Under design.	10/5/2007
Various Non-Expressway Rehab	SCL050076	Various non-expressway roadways; Rehabilitation of pavement on various federal-aid eligible arterial/collector	County of Santa Clara	5/31/08 & 5/31/09	Herbert Naraval	408-494-1308/408-297-0530	herbert.naraval@rda.sccgov.org	$0	NONE	NONE	NONE	$34	07/08 & 08/09	01/09	03/09	$0	NONE	NONE	NONE	$34	07/08 & 08/09	01/09	03/09	$1,855	07/08 & 08/09	06/09	07/09	$1,923	Authorization submittal to Caltrans Nov. 2007. Construction March 2008.	10/11/2007
VTA Line 22 Bus Signal Priority Phase IIIa	03SC06	The project will entail upgrading signal controllers, associated hardware and signal software for Line 522 in San Jose.	VTA	6/31/2008 (TFCA)	Casey Emoto	(408) 321-5564	casey.emoto@vta.org	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$320	03/04	06/07	06/08	$320	City of San Jose to procure and install signal priority at CSJ controlled intersections. VTA also working with Caltrans to install BSP on Alum Rock section of Rapid 522.	3/14/2007
West Little Llagas Creek Trail Phase 2	SCL070027	Llagas Creek Trail between LaCrosse and Watsonville Road; construct 4000 feet of class 1 bike trail including a pedestrian bridge.	City of Morgan Hill	5/31/2008	David Gittleson	408-776-7337	david.gittleson@morganhill.ca.gov	$0	NONE	NONE	NONE	$25	NONE	NONE	NONE	$0	NONE	NONE	NONE	$60	NONE	NONE	NONE	$605	2007/08	4/2008	8/2008	$690	Design 90% complete. Environmental complete. Submitting for E76 for construction.	10/9/2007
Zero Emission Bus Demonstration Project	SCL010023	Acquire up to 7, 40 foot Low-Floor Zero Emissions Buses. 3 for initial demonstration project and 4 for advanced demonstration project & construct associated fueling facility improvements.	VTA	5/31/08	Jeffery Ballou	408-321-5628	jeffery.ballou@vta.org	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$0	NONE	NONE	NONE	$17,550	2002-2008	NONE	NONE	$17,550	NONE	10/2/2007